

Data Date: 02-May-22																																
Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Actual Start	Actual Finish	Late Start	Late Finish	Activity % Complete	Q N	Q D	Q J	Q F	Q M	Q A	Q M	Q J	Q J	Q A	Q S	Q O	Q N	Q D	Q J	Q F	Q M	Q A	Q M	Q J	Q J	Q A	Q S
Oregon-LA-05-02-22 Reconstruction of Oregon Ave NW Look-Ahead Schedule		347	02-May-22	16-Oct-22	04-Nov-20		09-Mar-22	29-Mar-22																								
Oregon-LA-05-02-22.1 PRE-CONSTRUCTION PHASE		0																														
Oregon-LA-05-02-22.2 PROJECT MILESTONES		6	02-May-22	07-May-22			28-Mar-22	28-Mar-22																							07-May-22	
Oregon-LA-05-02-22.3 CONSTRUCTION PHASE		337	02-May-22	21-Sep-22	04-Nov-20		21-Mar-22	28-Mar-22																								
Oregon-LA-05-02-22.3.7 Change Orders, Article 3 Directives and Additional Work		0																														
Oregon-LA-05-02-22.3.7.1 Emergency Resurfacing b/w Military Rd & Horse Stable Rd		0																														
Oregon-LA-05-02-22.3.1 PHASE 1 (Oregon Ave b/w Beech St & Western Ave NW)		0																														
Oregon-LA-05-02-22.3.1.1 Phase 1A (Eastern Half b/w Beech St & Western Ave NW)		0																														
Oregon-LA-05-02-22.3.1.2 Phase 1A-1 (SE Corner- Oregon Ave, Chesnut St & Wise Rd)		0																														
Oregon-LA-05-02-22.3.1.3 Phase 1A-2 (NE Corner- Oregon Ave, Chesnut St & Wise Rd)		0																														
Oregon-LA-05-02-22.3.1.4 Phase 1B (Western Half b/w Beech St & Western Ave NW)		0																														
Oregon-LA-05-02-22.3.1.5 Phase 1B-1 (SW Corner- Oregon Ave, Chesnut St & Wise Rd)		0																														
Oregon-LA-05-02-22.3.1.6 Phase 1B-2 (NW Corner- Oregon Ave, Chesnut St & Wise Rd)		0																														
Oregon-LA-05-02-22.3.1.7 Phase 1C (Northern Half of Western Ave)		0																														
Oregon-LA-05-02-22.3.2 PHASE 2 (Oregon Ave b/w Military Rd & Rittenhouse St NW)		0																														
Oregon-LA-05-02-22.3.2.1 Phase 2A (Eastern Half b/w Military Rd & Rittenhouse St NW)		0																														
Oregon-LA-05-02-22.3.2.2 Phase 2A-1 (Eastern Half- Oregon Ave & Horse Stable Rd)		0																														
Oregon-LA-05-02-22.3.2.3 Phase 2B (Western Half b/w Military Rd & Rittenhouse St NW)		0																														
Oregon-LA-05-02-22.3.2.4 Phase 2B-1 (Island Modification - Oregon Ave & Clover Rd)		0																														
Oregon-LA-05-02-22.3.3 PHASE 3 (Oregon Ave b/w Rittenhouse St & Beech St NW)		208	02-May-22	06-May-22	15-Jun-21		22-Mar-22	28-Mar-22																							06-May-22	
Oregon-LA-05-02-22.3.3.2 Modified Phase 3B (Eastern Half b/w Rittenhouse St & Tennyson St NW)		0																														
Oregon-LA-05-02-22.3.3.3 Modified Phase 3B-1 (Eastern Half - Oregon Ave & Bingham Dr Intersection)		0																														
Oregon-LA-05-02-22.3.3.4 Modified Phase 3C (Western Half b/w Rittenhouse St & Tennyson St NW)		0																														
Oregon-LA-05-02-22.3.3.5 Modified Phase 3C-1 (Western Half - Oregon Ave & Bingham Rd Intersection)		0																														
Oregon-LA-05-02-22.3.3.6 Modified Phase 3B-2 (Eastern Half of Oregon Ave b/w Tennyson St & Oregon K)		0																														
Oregon-LA-05-02-22.3.3.7 Modified Phase 3C-2 (Western Half of Oregon Ave b/w Tennyson St & Oregon K)		0																														
Oregon-LA-05-02-22.3.3.1 Phase 3A (Bridge Reconstruction of Pinehurst Branch)		208	02-May-22	06-May-22	20-Oct-21		22-Mar-22	28-Mar-22																							06-May-22	
Oregon-LA-05-02-22.3.3.1.1 Bridge Work		110	02-May-22	06-May-22	01-Nov-21		22-Mar-22	28-Mar-22																							06-May-22	
P3A-B-1190	Install Bridge Metal Railing	5	02-May-22	06-May-22			22-Mar-22	28-Mar-22	0%																						Install Bridg	
P3A-B-1210	Bridge Stone Work	10	02-May-22	03-May-22	01-Nov-21		26-Mar-22	28-Mar-22	85%																						Bridge Stor	
Oregon-LA-05-02-22.3.3.1.2 Utility Work & Civil Work		8	02-May-22	03-May-22	20-Oct-21		25-Mar-22	28-Mar-22																							03-May-22	
P3A-SW-1050	Install Bioretention Planters, Bioswale, and Trench Drains (3A)	8	02-May-22	03-May-22	20-Oct-21		25-Mar-22	28-Mar-22	75%																						Install Biore	
Oregon-LA-05-02-22.3.3.8 Phase 3E (Entire Roadway Section b/w Oregon Knolls Dr & Private Driveway)		10	02-May-22	02-May-22	15-Jun-21		22-Mar-22	22-Mar-22																							02-May-22	
P3E-1070	Install Retaining Wall No. 3, Stone Faced Coping, Stockade Wood Fence	10	02-May-22	02-May-22	15-Jun-21		22-Mar-22	22-Mar-22	95%																						Install Retai	
Oregon-LA-05-02-22.3.4 Traffic & Streetlight Work		14	02-May-22	05-May-22	04-Nov-20		24-Mar-22	28-Mar-22																							05-May-22	
TR-1050	Install Traffic Foundation, Cabinet, Controller, Pole, Lights (Oregon Ave & Military Rd)	14	02-May-22	05-May-22	04-Nov-20		24-Mar-22	28-Mar-22	75%																						Install Traff	
Oregon-LA-05-02-22.3.5 Paving, Line Stiping, Signage, and Miscellaneous Work		168	02-May-22	07-May-22	24-Jun-21		22-Mar-22	28-Mar-22																							07-May-22	
PV-1066	Install Permanent Traffic Signs (Phase 3)	5	02-May-22	02-May-22	23-Aug-21		28-Mar-22	28-Mar-22	95%																						Install Perm	
PV-1076	Install Guard Rails and Approach & End Terminals (Phase 3)	5	02-May-22	07-May-22			22-Mar-22	28-Mar-22	0%																						Install Gua	
PV-1100	Pipe Sewer TV Inspection, Phase 3	2	02-May-22	03-May-22	24-Jun-21		26-Mar-22	28-Mar-22	50%																						Pipe Sewer	
Oregon-LA-05-02-22.3.6 Landscape Work		7	15-Sep-22	21-Sep-22	27-Oct-21		21-Mar-22	28-Mar-22																								
LS-1020	Install Plants, Trees and Shrubs (Phase 3)	7	15-Sep-22	21-Sep-22	27-Oct-21		21-Mar-22	28-Mar-22	20%																							
Oregon-LA-05-02-22.4 LUMPSUM ITEMS (Non-Construction)		0																														
Oregon-LA-05-02-22.5 POST-CONSTRUCTION PHASE		3	15-Oct-22	16-Oct-22	29-Mar-21		28-Mar-22	29-Mar-22																								
Oregon-LA-05-02-22.6 Delays, Additional Work, and Changes		94	02-May-22	19-May-22	22-Jul-21		09-Mar-22	28-Mar-22																								
Oregon-LA-05-02-22.6.1 Additional Asphalt Work		0																														
Oregon-LA-05-02-22.6.2 Phase 1 MOT Revision		0																														
Oregon-LA-05-02-22.6.3 PEPCO Work		0																														



