

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Actual Start	Actual Finish	Late Start	Late Finish	Activity % Complete	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
										N	D	J	F	M	A	M	J	J	A	S
Oregon-LA-03-21-22	Reconstruction of Oregon Ave NW Look-Ahead Schedule	318	21-Mar-22	22-Jun-22	04-Nov-20		29-Jul-21	29-Mar-22												
Oregon-LA-03-21-22.1	PRE-CONSTRUCTION PHASE	0																		
Oregon-LA-03-21-22.2	PROJECT MILESTONES	5	21-Mar-22	26-Mar-22			05-Nov-21	05-Nov-21												
MIL-1170	Finish Phase 3E	0		21-Mar-22				05-Nov-21	0%											
MIL-1210	Finish Paving, Line Striping Work, and Signage Work	0		26-Mar-22				05-Nov-21	0%											
MIL-1230	Finish Landscape Work	0		26-Mar-22				05-Nov-21	0%											
Oregon-LA-03-21-22.3	CONSTRUCTION PHASE	318	21-Mar-22	18-Apr-22	04-Nov-20		06-Oct-21	05-Nov-21												
Oregon-LA-03-21-22.3.7	Change Orders, Article 3 Directives and Additional Work	0																		
Oregon-LA-03-21-22.3.7.1	Emergency Resurfacing b/w Military Rd & Horse Stable Rd	0																		
Oregon-LA-03-21-22.3.1	PHASE 1 (Oregon Ave b/w Beech St & Western Ave NW)	0																		
Oregon-LA-03-21-22.3.1.1	Phase 1A (Eastern Half b/w Beech St & Western Ave NW)	0																		
Oregon-LA-03-21-22.3.1.2	Phase 1A-1 (SE Corner- Oregon Ave, Chesnut St & Wise Rd)	0																		
Oregon-LA-03-21-22.3.1.3	Phase 1A-2 (NE Corner- Oregon Ave, Chesnut St & Wise Rd)	0																		
Oregon-LA-03-21-22.3.1.4	Phase 1B (Western Half b/w Beech St & Western Ave NW)	0																		
Oregon-LA-03-21-22.3.1.5	Phase 1B-1 (SW Corner- Oregon Ave, Chesnut St & Wise Rd)	0																		
Oregon-LA-03-21-22.3.1.6	Phase 1B-2 (NW Corner- Oregon Ave, Chesnut St & Wise Rd)	0																		
Oregon-LA-03-21-22.3.1.7	Phase 1C (Northern Half of Western Ave)	0																		
Oregon-LA-03-21-22.3.2	PHASE 2 (Oregon Ave b/w Military Rd & Rittenhouse St NW)	0																		
Oregon-LA-03-21-22.3.2.1	Phase 2A (Eastern Half b/w Military Rd & Rittenhouse St NW)	0																		
Oregon-LA-03-21-22.3.2.2	Phase 2A-1 (Eastern Half- Oregon Ave & Horse Stable Rd)	0																		
Oregon-LA-03-21-22.3.2.3	Phase 2B (Western Half b/w Military Rd & Rittenhouse St NW)	0																		
Oregon-LA-03-21-22.3.2.4	Phase 2B-1 (Island Modification - Oregon Ave & Clover Rd)	0																		
Oregon-LA-03-21-22.3.3	PHASE 3 (Oregon Ave b/w Rittenhouse St & Beech St NW)	204	21-Mar-22	18-Apr-22	09-Jun-21		06-Oct-21	05-Nov-21												
Oregon-LA-03-21-22.3.3.2	Modified Phase 3B (Eastern Half b/w Rittenhouse St & Tennyson St NW)	0																		
Oregon-LA-03-21-22.3.3.3	Modified Phase 3B-1 (Eastern Half - Oregon Ave & Bingham Dr Intersection)	0																		
Oregon-LA-03-21-22.3.3.4	Modified Phase 3C (Western Half b/w Rittenhouse St & Tennyson St NW)	0																		
Oregon-LA-03-21-22.3.3.5	Modified Phase 3C-1 (Western Half - Oregon Ave & Bingham Rd Intersection)	0																		
Oregon-LA-03-21-22.3.3.6	Modified Phase 3B-2 (Eastern Half of Oregon Ave b/w Tennyson St & Oregon Ave)	0																		
Oregon-LA-03-21-22.3.3.7	Modified Phase 3C-2 (Western Half of Oregon Ave b/w Tennyson St & Oregon Ave)	0																		
Oregon-LA-03-21-22.3.3.1	Phase 3A (Bridge Reconstruction of Pinehurst Branch)	204	21-Mar-22	18-Apr-22	09-Jun-21		06-Oct-21	05-Nov-21												
Oregon-LA-03-21-22.3.3.1.1	Bridge Work	92	21-Mar-22	14-Apr-22	01-Nov-21		06-Oct-21	05-Nov-21												
P3A-B-1150	North & South Approach Slabs F,R & P Concrete	5	21-Mar-22	25-Mar-22			06-Oct-21	13-Oct-21	0%											
P3A-B-1160	Bridge Deck F,R & P Concrete	5	22-Mar-22	26-Mar-22			07-Oct-21	14-Oct-21	0%											
P3A-B-1170	Bridge Sidewalk F,R & P Concrete	5	28-Mar-22	02-Apr-22			14-Oct-21	20-Oct-21	0%											
P3A-B-1180	Bridge Parapet F,R & P Concrete	7	04-Apr-22	11-Apr-22			20-Oct-21	30-Oct-21	0%											
P3A-B-1190	Install Bridge Metal Railing	5	09-Apr-22	14-Apr-22			28-Oct-21	04-Nov-21	0%											
P3A-B-1210	Bridge Stone Work	10	21-Mar-22	23-Mar-22	01-Nov-21		03-Nov-21	05-Nov-21	75%											
Oregon-LA-03-21-22.3.3.1.2	Utility Work & Civil Work	22	12-Apr-22	18-Apr-22	09-Jun-21		30-Oct-21	05-Nov-21												
P3A-SW-10	Install Electric Manholes, Conduits, and Concrete Enclosures (3A)	12	12-Apr-22	15-Apr-22	09-Jun-21		30-Oct-21	03-Nov-21	70%											
P3A-SW-10	Install Retaining Walls 4 & 5	7	15-Apr-22	16-Apr-22	12-Oct-21		03-Nov-21	04-Nov-21	90%											
P3A-SW-10	Install Bioretention Planters, Bioswale, and Trench Drains (3A)	8	15-Apr-22	18-Apr-22	20-Oct-21		03-Nov-21	05-Nov-21	75%											
Oregon-LA-03-21-22.3.3.8	Phase 3E (Entire Roadway Section b/w Oregon Knolls Dr & Private Drive)	10	21-Mar-22	21-Mar-22	15-Jun-21		30-Oct-21	30-Oct-21												
P3E-1070	Install Retaining Wall No. 3, Stone Faced Coping, Stockade Wood Fence	10	21-Mar-22	21-Mar-22	15-Jun-21		30-Oct-21	30-Oct-21	95%											
Oregon-LA-03-21-22.3.4	Traffic & Streetlight Work	14	21-Mar-22	24-Mar-22	04-Nov-20		02-Nov-21	05-Nov-21												
TR-1050	Install Traffic Foundation, Cabinet, Controller, Pole, Lights (Oregon Ave & Military Rd)	14	21-Mar-22	24-Mar-22	04-Nov-20		02-Nov-21	05-Nov-21	75%											
Oregon-LA-03-21-22.3.5	Paving, Line Striping, Signage, and Miscellaneous Work	5	21-Mar-22	26-Mar-22			30-Oct-21	05-Nov-21												
PV-1076	Install Guard Rails and Approach & End Terminals (Phase 3)	5	21-Mar-22	26-Mar-22			30-Oct-21	05-Nov-21	0%											
Oregon-LA-03-21-22.3.6	Landscape Work	7	21-Mar-22	26-Mar-22	27-Oct-21		30-Oct-21	05-Nov-21												

- Remaining Level ...
- Actual Level of Ef...
- Actual Work
- Remaining Work
- Critical Remainin...

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Actual Start	Actual Finish	Late Start	Late Finish	Activity % Complete	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
										N	D	J	F	M	A	M	J	J	A	S
Oregon-LA-03-21-22.4	LUMPSUM ITEMS (Non-Construction)	0																		
Oregon-LA-03-21-22.5	POST-CONSTRUCTION PHASE	3	21-Jun-22	22-Jun-22	29-Mar-21		28-Mar-22	29-Mar-22												
Oregon-LA-03-21-22.6	Delays, Additional Work, and Changes	64	21-Mar-22	13-May-22	22-Jul-21		29-Jul-21	04-Nov-21												
Oregon-LA-03-21-22.6.1	Additional Asphalt Work	0																		
Oregon-LA-03-21-22.6.2	Phase 1 MOT Revision	0																		
Oregon-LA-03-21-22.6.3	PEPCO Work	0																		
Oregon-LA-03-21-22.6.4	Culvert Issue (Oregon Ave & Bingham Dr)	60	21-Mar-22	13-May-22	22-Jul-21		12-Sep-21	04-Nov-21												
Oregon-LA-03-21-22.6.5	Others	20	21-Mar-22	13-Apr-22			29-Jul-21	23-Aug-21												

- Remaining Level ...
- Actual Level of Ef...
- Actual Work
- Remaining Work
- Critical Remainin...

2 Week Anticipated Schedule

Update

03/23/22

Rev

0

ACTIVITY	Activity ID	3/21	3/22	3/23	3/24	3/25	3/26	3/28	3/29	3/30	3/31	4/1	4/2
		M	T	W	Th	F	S	M	Tu	W	Th	F	S
Wall 5	P3A-SW-1040					Pour	Make-Up Day			Strip	Strip	Strip	Make-Up Day
Sidewalk West Side Deck	P3A-B-1160 / P3A-B-1170						Make-Up Day			Pour			Make-Up Day
Bridge Parapets	P3A-B-1180						Make-Up Day						Make-Up Day
Approach Slabs	P3A-B-1150						Make-Up Day						Make-Up Day
										LEGEND			
										H	Holiday	
										N	No Work	