

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Actual Start	Actual Finish	Late Start	Late Finish	Activity % Complete	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q		
										N	D	J	F	M	A	M	J	J	A	S	O	N
<b>Oregon-LA-04-18-22 Reconstruction of Oregon Ave NW Look-Ahead Schedi</b>		340	18-Apr-22	13-Jun-22	28-Jan-20		31-Jan-22	29-Mar-22														
<b>Oregon-LA-04-18-22.1 PRE-CONSTRUCTION PHASE</b>		0																				
<b>Oregon-LA-04-18-22.2 PROJECT MILESTONES</b>		7	18-Apr-22	25-Apr-22			28-Mar-22	28-Mar-22													25	
<b>Oregon-LA-04-18-22.3 CONSTRUCTION PHASE</b>		327	18-Apr-22	25-Apr-22	04-Nov-20		21-Mar-22	28-Mar-22													25	
<b>Oregon-LA-04-18-22.3.7 Change Orders, Article 3 Directives and Additional Work</b>		0																				
Oregon-LA-04-18-22.3.7.1 Emergency Resurfacing b/w Military Rd & Horse Stable Rd		0																				
<b>Oregon-LA-04-18-22.3.1 PHASE 1 (Oregon Ave b/w Beech St &amp; Western Ave NW)</b>		0																				
Oregon-LA-04-18-22.3.1.1 Phase 1A (Eastern Half b/w Beech St & Western Ave NW)		0																				
Oregon-LA-04-18-22.3.1.2 Phase 1A-1 (SE Corner- Oregon Ave, Chesnut St & Wise Rd)		0																				
Oregon-LA-04-18-22.3.1.3 Phase 1A-2 (NE Corner- Oregon Ave, Chesnut St & Wise Rd)		0																				
Oregon-LA-04-18-22.3.1.4 Phase 1B (Western Half b/w Beech St & Western Ave NW)		0																				
Oregon-LA-04-18-22.3.1.5 Phase 1B-1 (SW Corner- Oregon Ave, Chesnut St & Wise Rd)		0																				
Oregon-LA-04-18-22.3.1.6 Phase 1B-2 (NW Corner- Oregon Ave, Chesnut St & Wise Rd)		0																				
Oregon-LA-04-18-22.3.1.7 Phase 1C (Northen Half of Western Ave)		0																				
<b>Oregon-LA-04-18-22.3.2 PHASE 2 (Oregon Ave b/w Military Rd &amp; Rittenhouse St NW)</b>		0																				
Oregon-LA-04-18-22.3.2.1 Phase 2A (Eastern Half b/w Military Rd & Rittenhouse St NW)		0																				
Oregon-LA-04-18-22.3.2.2 Phase 2A-1 (Eastern Half- Oregon Ave & Horse Stable Rd)		0																				
Oregon-LA-04-18-22.3.2.3 Phase 2B (Western Half b/w Military Rd & Rittenhouse St NW)		0																				
Oregon-LA-04-18-22.3.2.4 Phase 2B-1 (Island Modification - Oregon Ave & Clover Rd)		0																				
<b>Oregon-LA-04-18-22.3.3 PHASE 3 (Oregon Ave b/w Rittenhouse St &amp; Beech St NW)</b>		211	18-Apr-22	23-Apr-22	09-Jun-21		21-Mar-22	28-Mar-22													23	
Oregon-LA-04-18-22.3.3.2 Modified Phase 3B (Eastern Half b/w Rittenhouse St & Tennyson St NW)		0																				
Oregon-LA-04-18-22.3.3.3 Modified Phase 3B-1 (Eastern Half - Oregon Ave & Bingham Dr Intersection)		0																				
Oregon-LA-04-18-22.3.3.4 Modified Phase 3C (Western Half b/w Rittenhouse St & Tennyson St NW)		0																				
Oregon-LA-04-18-22.3.3.5 Modified Phase 3C-1 (Western Half - Oregon Ave & Bingham Rd Intersectio		0																				
Oregon-LA-04-18-22.3.3.6 Modified Phase 3B-2 (Eastern Half of Oregon Ave b/w Tennyson St & Oregc		0																				
Oregon-LA-04-18-22.3.3.7 Modified Phase 3C-2 (Western Half of Oregon Ave b/w Tennyson St & Oregi		0																				
Oregon-LA-04-18-22.3.3.1 Phase 3A (Bridge Reconstruction of Pinehurst Branch)		211	18-Apr-22	23-Apr-22	09-Jun-21		21-Mar-22	28-Mar-22													23	
Oregon-LA-04-18-22.3.3.1.1 Bridge Work		99	18-Apr-22	22-Apr-22	01-Nov-21		21-Mar-22	28-Mar-22													22	
P3A-B-1190	Install Bridge Metal Railing	5	18-Apr-22	22-Apr-22			21-Mar-22	26-Mar-22	0%												Ins	
P3A-B-1210	Bridge Stone Work	10	18-Apr-22	19-Apr-22	01-Nov-21		26-Mar-22	28-Mar-22	85%												Brig	
Oregon-LA-04-18-22.3.3.1.2 Utility Work & Civil Work		22	18-Apr-22	23-Apr-22	09-Jun-21		21-Mar-22	28-Mar-22														23
P3A-SW-10:	Install Electric Manholes, Conduits, and Concrete Enclosures (3A)	12	18-Apr-22	19-Apr-22	09-Jun-21		21-Mar-22	23-Mar-22	85%												Ins	
P3A-SW-10:	Install Bioretention Planters, Bioswale, and Trench Drains (3A)	8	19-Apr-22	23-Apr-22	20-Oct-21		23-Mar-22	28-Mar-22	50%												Ins	
Oregon-LA-04-18-22.3.3.8 Phase 3E (Entire Roadway Section b/w Oregon Knolls Dr & Private Drivew:		71	18-Apr-22	19-Apr-22	15-Jun-21		21-Mar-22	23-Mar-22														19-
P3E-1050	Roadway Excavation, Install Geotextile, Aggregate Base (3E)	10	18-Apr-22	19-Apr-22	21-Dec-21		21-Mar-22	22-Mar-22	80%												Road	
P3E-1060	Install PCC Curb, Gutter, and Wheelchair Ramps	7	18-Apr-22	19-Apr-22	31-Dec-21		22-Mar-22	23-Mar-22	80%												Ins	
P3E-1070	Install Retaining Wall No. 3, Stone Faced Coping, Stockade Wood Fence	10	18-Apr-22	18-Apr-22	15-Jun-21		22-Mar-22	22-Mar-22	95%												Ins	
<b>Oregon-LA-04-18-22.3.4 Traffic &amp; Streetlight Work</b>		14	18-Apr-22	21-Apr-22	04-Nov-20		24-Mar-22	28-Mar-22														21-
TR-1050	Install Traffic Foundation, Cabinet, Controller, Pole, Lights (Oregon Ave & Military Rd)	14	18-Apr-22	21-Apr-22	04-Nov-20		24-Mar-22	28-Mar-22	75%												Ins	
<b>Oregon-LA-04-18-22.3.5 Paving, Line Stiping, Signage, and Miscellaneous Work</b>		159	20-Apr-22	25-Apr-22	24-Jun-21		22-Mar-22	28-Mar-22														25
<b>Oregon-LA-04-18-22.3.6 Landscape Work</b>		7	18-Apr-22	23-Apr-22	27-Oct-21		21-Mar-22	28-Mar-22														23
<b>Oregon-LA-04-18-22.4 LUMPSUM ITEMS (Non-Construction)</b>		0																				
<b>Oregon-LA-04-18-22.5 POST-CONSTRUCTION PHASE</b>		3	11-Jun-22	13-Jun-22	29-Mar-21		28-Mar-22	29-Mar-22														
<b>Oregon-LA-04-18-22.6 Delays, Additional Work, and Changes</b>		87	18-Apr-22	10-Jun-22	28-Jan-20		31-Jan-22	28-Mar-22														
Oregon-LA-04-18-22.6.1 Additional Asphalt Work		0																				
Oregon-LA-04-18-22.6.2 Phase 1 MOT Revision		0																				
Oregon-LA-04-18-22.6.3 PEPCO Work		0																				
Oregon-LA-04-18-22.6.4 Culvert Issue (Oregon Ave & Bingham Dr)		60	18-Apr-22	10-Jun-22	22-Jul-21		31-Jan-22	26-Mar-22														

- █ Remaining Level ...
- █ Actual Level of Ef...
- █ Actual Work
- █ Remaining Work
- █ Critical Remaining...

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Actual Start	Actual Finish	Late Start	Late Finish	Activity % Complete	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q										
										N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J
	<b>Oregon-LA-04-18-22.6.5 Others</b>	34	18-Apr-22	12-May-22	28-Jan-20		03-Mar-22	28-Mar-22																						

- Remaining Level ...
- Actual Level of Ef...
- Actual Work
- Remaining Work
- Critical Remaining...

Reconstruction of Oregon Ave NW Look-Ahead Schedule (DD 04-18-22)  
Oregon-LA-04-18-22  
2 of 2

**3-Week Look-Ahead** © Oracle Corporation