

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Actual Start	Actual Finish	Late Start	Late Finish	Activity % Complete	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
										N	D	J	F	M	A	M	J	J	A	S
Oregon-LA-03-07-22 Reconstruction of Oregon Ave NW Look-Ahead Schedul		307	07-Mar-22	08-Jun-22	04-Nov-20			29-Jul-21	29-Mar-22											
Oregon-LA-03-07-22.1 PRE-CONSTRUCTION PHASE		0																		
Oregon-LA-03-07-22.2 PROJECT MILESTONES		13	07-Mar-22	21-Mar-22				30-Oct-21	05-Nov-21											
MIL-1030	Finish Phase 2	0		07-Mar-22					30-Oct-21	0%										
MIL-1070	Finish Modified Phase 3C & 3C-1	0		07-Mar-22					05-Nov-21	0%										
MIL-1170	Finish Phase 3E	0		07-Mar-22					05-Nov-21	0%										
MIL-1210	Finish Paving, Line Striping Work, and Signage Work	0		12-Mar-22					05-Nov-21	0%										
MIL-1230	Finish Landscape Work	0		21-Mar-22					05-Nov-21	0%										
Oregon-LA-03-07-22.3 CONSTRUCTION PHASE		307	07-Mar-22	09-Apr-22	04-Nov-20			29-Sep-21	05-Nov-21											
Oregon-LA-03-07-22.3.7 Change Orders, Article 3 Directives and Additional Work		0																		
Oregon-LA-03-07-22.3.7.1 Emergency Resurfacing b/w Military Rd & Horse Stable Rd		0																		
Oregon-LA-03-07-22.3.1 PHASE 1 (Oregon Ave b/w Beech St & Western Ave NW)		0																		
Oregon-LA-03-07-22.3.1.1 Phase 1A (Eastern Half b/w Beech St & Western Ave NW)		0																		
Oregon-LA-03-07-22.3.1.2 Phase 1A-1 (SE Corner- Oregon Ave, Chesnut St & Wise Rd)		0																		
Oregon-LA-03-07-22.3.1.3 Phase 1A-2 (NE Corner- Oregon Ave, Chesnut St & Wise Rd)		0																		
Oregon-LA-03-07-22.3.1.4 Phase 1B (Western Half b/w Beech St & Western Ave NW)		0																		
Oregon-LA-03-07-22.3.1.5 Phase 1B-1 (SW Corner- Oregon Ave, Chesnut St & Wise Rd)		0																		
Oregon-LA-03-07-22.3.1.6 Phase 1B-2 (NW Corner- Oregon Ave, Chesnut St & Wise Rd)		0																		
Oregon-LA-03-07-22.3.1.7 Phase 1C (Northen Half of Western Ave)		0																		
Oregon-LA-03-07-22.3.2 PHASE 2 (Oregon Ave b/w Military Rd & Rittenhouse St NW)		0																		
Oregon-LA-03-07-22.3.2.1 Phase 2A (Eastern Half b/w Military Rd & Rittenhouse St NW)		0																		
Oregon-LA-03-07-22.3.2.2 Phase 2A-1 (Eastern Half- Oregon Ave & Horse Stable Rd)		0																		
Oregon-LA-03-07-22.3.2.3 Phase 2B (Western Half b/w Military Rd & Rittenhouse St NW)		0																		
Oregon-LA-03-07-22.3.2.4 Phase 2B-1 (Island Modification - Oregon Ave & Clover Rd)		0																		
Oregon-LA-03-07-22.3.3 PHASE 3 (Oregon Ave b/w Rittenhouse St & Beech St NW)		258	07-Mar-22	09-Apr-22	10-May-21			29-Sep-21	05-Nov-21											
Oregon-LA-03-07-22.3.3.2 Modified Phase 3B (Eastern Half b/w Rittenhouse St & Tennyson St NW)		0																		
Oregon-LA-03-07-22.3.3.3 Modified Phase 3B-1 (Eastern Half - Oregon Ave & Bingham Dr Intersection)		0																		
Oregon-LA-03-07-22.3.3.4 Modified Phase 3C (Western Half b/w Rittenhouse St & Tennyson St NW)		39	07-Mar-22	07-Mar-22	16-Jun-21			30-Oct-21	05-Nov-21											
MP3C-1020	Install Catch Basins, Basin-Connect & Sewer Pipes, and Manholes (Rittenhouse St to	12	07-Mar-22	07-Mar-22	21-Jun-21			30-Oct-21	30-Oct-21	98%										
MP3C-1060	Roadway Excavation, Install Geotextile, Aggregate Base (3C)	12	07-Mar-22	07-Mar-22	16-Jun-21			30-Oct-21	30-Oct-21	98%										
MP3C-1070	Install PCC Curb, Gutter, and Wheelchair Ramps	8	07-Mar-22	07-Mar-22	18-Jun-21			05-Nov-21	05-Nov-21	97.99%										
MP3C-1100	Install 8" HMA Base Course, 19mm (3C)	4	07-Mar-22	07-Mar-22	13-Jul-21			05-Nov-21	05-Nov-21	98.02%										
Oregon-LA-03-07-22.3.3.5 Modified Phase 3C-1 (Western Half - Oregon Ave & Bingham Rd Intersection)		0																		
Oregon-LA-03-07-22.3.3.6 Modified Phase 3B-2 (Eastern Half of Oregon Ave b/w Tennyson St & Oregon		0																		
Oregon-LA-03-07-22.3.3.7 Modified Phase 3C-2 (Western Half of Oregon Ave b/w Tennyson St & Oregon		0																		
Oregon-LA-03-07-22.3.3.1 Phase 3A (Bridge Reconstruction of Pinehurst Branch)		258	07-Mar-22	09-Apr-22	10-May-21			29-Sep-21	05-Nov-21											
Oregon-LA-03-07-22.3.3.1.1 Bridge Work		81	07-Mar-22	01-Apr-22	01-Nov-21			29-Sep-21	05-Nov-21											
P3A-B-1130	Install Cannle Class II Invert Riprap	8	07-Mar-22	07-Mar-22	08-Feb-22			29-Sep-21	01-Oct-21	90%										
P3A-B-1140	Install Bearings & Slab Beams	5	07-Mar-22	07-Mar-22	07-Mar-22			29-Sep-21	29-Sep-21	90%										
P3A-B-1150	North & South Approach Slabs F,R & P Concrete	5	07-Mar-22	12-Mar-22				29-Sep-21	06-Oct-21	0%										
P3A-B-1160	Bridge Deck F,R & P Concrete	5	08-Mar-22	14-Mar-22				01-Oct-21	07-Oct-21	0%										
P3A-B-1170	Bridge Sidewalk F,R & P Concrete	5	14-Mar-22	19-Mar-22				07-Oct-21	14-Oct-21	0%										
P3A-B-1180	Bridge Parapet F,R & P Concrete	7	19-Mar-22	28-Mar-22				14-Oct-21	23-Oct-21	0%										
P3A-B-1190	Install Bridge Metal Railing	5	25-Mar-22	01-Apr-22				28-Oct-21	04-Nov-21	0%										
P3A-B-1210	Bridge Stone Work	10	07-Mar-22	11-Mar-22	01-Nov-21			30-Oct-21	05-Nov-21	50%										
Oregon-LA-03-07-22.3.3.1.2 Utility Work & Civil Work		88	07-Mar-22	09-Apr-22	10-May-21			23-Oct-21	05-Nov-21											
P3A-SW-1020	Install Sewer Manhole, 21" Sanitary Sewer, and Outfalls 5 & 6 (3A)	10	07-Mar-22	07-Mar-22	10-May-21			30-Oct-21	01-Nov-21	90%										
P3A-SW-1030	Install Electric Manholes, Conduits, and Concrete Enclosures (3A)	12	28-Mar-22	05-Apr-22	09-Jun-21			23-Oct-21	01-Nov-21	50%										

- Remaining Level ...
- Actual Level of Ef...
- Actual Work
- Remaining Work
- Critical Remaining...

2 Week Anticipated Schedule

		Rev 0														Update	03/09/22
ACTIVITY	Working hours	3/7	3/8	3/9	3/10	3/11	3/12	3/13	3/14	3/15	3/16	3/17	3/18	3/19	3/20		
		M	T	W	Th	F	S	Su	M	Tu	W	Th	F	S	Su		
Job Site Clean Up	P3A-B-1140						Make-Up Day							Make-Up Day			
Beam Delivery/Installation	P3A-B-1140						Make-Up Day							Make-Up Day			
Installation of Non Shrink Grout at Shear Key	P3A-B-1140						Make-Up Day							Make-Up Day			
Approach Slab/Deck Work Activities	P3A-B-1150/P3A-B-1160						Make-Up Day							Make-Up Day			
											LEGEND H Holiday N No Work						