

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Actual Start	Actual Finish	Late Start	Late Finish	Activity % Complete	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q																							
										N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M				
Oregon-LA-12-13-21 Reconstruction of Oregon Ave NW Look-Ahead Schedule		292	13-Dec-21	02-Apr-22	04-Nov-20			09-Aug-21	02-Dec-21																																	
Oregon-LA-12-13-21.1 PRE-CONSTRUCTION PHASE		0																																								
Oregon-LA-12-13-21.2 PROJECT MILESTONES		0	23-Dec-21	25-Dec-21				18-Nov-21	29-Nov-21																																	
MIL-1030	Finish Phase 2	0		23-Dec-21					18-Nov-21	0%																																
MIL-1070	Finish Modified Phase 3C & 3C-1	0		25-Dec-21					29-Nov-21	0%																																
Oregon-LA-12-13-21.3 CONSTRUCTION PHASE		292	13-Dec-21	26-Mar-22	04-Nov-20			09-Aug-21	29-Nov-21																																	
Oregon-LA-12-13-21.3.7 Change Orders, Article 3 Directives and Additional Work		0																																								
Oregon-LA-12-13-21.3.7.1 Emergency Resurfacing b/w Military Rd & Horse Stable Rd		0																																								
Oregon-LA-12-13-21.3.1 PHASE 1 (Oregon Ave b/w Beech St & Western Ave NW)		0																																								
Oregon-LA-12-13-21.3.1.1 Phase 1A (Eastern Half b/w Beech St & Western Ave NW)		0																																								
Oregon-LA-12-13-21.3.1.2 Phase 1A-1 (SE Corner- Oregon Ave, Chesnut St & Wise Rd)		0																																								
Oregon-LA-12-13-21.3.1.3 Phase 1A-2 (NE Corner- Oregon Ave, Chesnut St & Wise Rd)		0																																								
Oregon-LA-12-13-21.3.1.4 Phase 1B (Western Half b/w Beech St & Western Ave NW)		0																																								
Oregon-LA-12-13-21.3.1.5 Phase 1B-1 (SW Corner- Oregon Ave, Chesnut St & Wise Rd)		0																																								
Oregon-LA-12-13-21.3.1.6 Phase 1B-2 (NW Corner- Oregon Ave, Chesnut St & Wise Rd)		0																																								
Oregon-LA-12-13-21.3.1.7 Phase 1C (Northen Half of Western Ave)		0																																								
Oregon-LA-12-13-21.3.2 PHASE 2 (Oregon Ave b/w Military Rd & Rittenhouse St NW)		9	13-Dec-21	23-Dec-21				08-Nov-21	18-Nov-21																																	
Oregon-LA-12-13-21.3.2.1 Phase 2A (Eastern Half b/w Military Rd & Rittenhouse St NW)		0																																								
Oregon-LA-12-13-21.3.2.2 Phase 2A-1 (Eastern Half- Oregon Ave & Horse Stable Rd)		0																																								
Oregon-LA-12-13-21.3.2.3 Phase 2B (Western Half b/w Military Rd & Rittenhouse St NW)		0																																								
Oregon-LA-12-13-21.3.2.4 Phase 2B-1 (Island Modification - Oregon Ave & Clover Rd)		9	13-Dec-21	23-Dec-21				08-Nov-21	18-Nov-21																																	
Oregon-LA-12-13-21.3.3 PHASE 3 (Oregon Ave b/w Rittenhouse St & Beech St NW)		245	13-Dec-21	07-Mar-22	10-May-21			09-Aug-21	29-Nov-21																																	
Oregon-LA-12-13-21.3.3.2 Modified Phase 3B (Eastern Half b/w Rittenhouse St & Tennyson St NW)		0																																								
Oregon-LA-12-13-21.3.3.3 Modified Phase 3B-1 (Eastern Half - Oregon Ave & Bingham Dr Intersection)		0																																								
Oregon-LA-12-13-21.3.3.4 Modified Phase 3C (Western Half b/w Rittenhouse St & Tennyson St NW)		35	25-Dec-21	25-Dec-21	16-Jun-21			18-Nov-21	29-Nov-21																																	
MP3C-1020	Install Catch Basins, Basin-Connect & Sewer Pipes, and Manholes (Rittenhouse St to	12	25-Dec-21	25-Dec-21	21-Jun-21			18-Nov-21	19-Nov-21	98%																																
MP3C-1060	Roadway Excavation, Install Geotextile, Aggregate Base (3C)	12	25-Dec-21	25-Dec-21	16-Jun-21			23-Nov-21	23-Nov-21	98%																																
MP3C-1070	Install PCC Curb, Gutter, and Wheelchair Ramps	8	25-Dec-21	25-Dec-21	18-Jun-21			29-Nov-21	29-Nov-21	97.99%																																
MP3C-1100	Install 8" HMA Base Course, 19mmn (3C)	4	25-Dec-21	25-Dec-21	13-Jul-21			29-Nov-21	29-Nov-21	98.02%																																
Oregon-LA-12-13-21.3.3.5 Modified Phase 3C-1 (Western Half - Oregon Ave & Bingham Rd Intersection)		0																																								
Oregon-LA-12-13-21.3.3.6 Modified Phase 3B-2 (Eastern Half of Oregon Ave b/w Tennyson St & Oregon K		0																																								
Oregon-LA-12-13-21.3.3.7 Modified Phase 3C-2 (Western Half of Oregon Ave b/w Tennyson St & Oregon I		0																																								
Oregon-LA-12-13-21.3.3.1 Phase 3A (Bridge Reconstruction of Pinehurst Branch)		266	13-Dec-21	22-Feb-22	10-May-21			09-Aug-21	20-Oct-21																																	
Oregon-LA-12-13-21.3.3.1.1 Bridge Work		48	13-Dec-21	10-Jan-22	01-Nov-21			09-Aug-21	20-Oct-21																																	
P3A-B-1095	North Abutment Stem F,R & P Concrete	6	13-Dec-21	18-Dec-21				09-Aug-21	16-Aug-21	0%																																
P3A-B-1100	North Abutment Wing Walls F,R & P Concrete	8	20-Dec-21	30-Dec-21				16-Aug-21	25-Aug-21	0%																																
P3A-B-1110	North Abutment Install Drain System & Backfill	8	23-Dec-21	03-Jan-22				18-Aug-21	28-Aug-21	0%																																
P3A-B-1120	Remove Existing Box Culvert	10	27-Dec-21	07-Jan-22				20-Aug-21	03-Sep-21	0%																																
P3A-B-1130	Install Cannle Class II Invert Riprap	10	29-Dec-21	10-Jan-22				23-Aug-21	07-Sep-21	0%																																
P3A-B-1210	Bridge Stone Work	8	13-Dec-21	17-Dec-21	01-Nov-21			15-Oct-21	20-Oct-21	45%																																
Oregon-LA-12-13-21.3.3.1.2 Utility Work & Civil Work		266	13-Dec-21	22-Feb-22	10-May-21			25-Sep-21	20-Oct-21																																	
Oregon-LA-12-13-21.3.3.8 Phase 3E (Entire Roadway Section b/w Oregon Knolls Dr & Private Driveway)		121	22-Feb-22	07-Mar-22	27-May-21			20-Oct-21	10-Nov-21																																	
P3E-1015	Install Electric Conduits, and Concrete Enclosures	15	22-Feb-22	23-Feb-22	27-May-21			20-Oct-21	21-Oct-21	93.33%																																
P3E-1020	Install Catch Basins, Basin-Connect & Sewer Pipes, and Manholes (Oregon Knolls to I	12	22-Feb-22	07-Mar-22	04-Oct-21			21-Oct-21	04-Nov-21	20%																																
P3E-1070	Install Retaining Wall No. 3, Stone Faced Coping, Stockade Wood Fence	10	25-Feb-22	26-Feb-22	15-Jun-21			09-Nov-21	10-Nov-21	90%																																
Oregon-LA-12-13-21.3.4 Traffic & Streetlight Work		14	25-Dec-21	27-Dec-21	04-Nov-20			27-Nov-21	29-Nov-21																																	

- Remaining Level ...
- Actual Level of Ef...
- Actual Work
- Remaining Work
- Critical Remaining...

Legend:

- 25-Dec-21
- Finish P
- Finish M

2 Week Anticipated Schedule

Update 12/15/21

Rev 0

ACTIVITY	ACTIVITY ID	12/13	12/14	12/15	12/16	12/17	12/18	12/19	12/20	12/21	12/22	12/23	12/24	12/25	12/26
		M	T	W	Th	F	S	Su	M	Tu	W	Th	F	S	Su
Bridge Stone Facing	P3A-B-1210						Make-Up Day						HOLIDAY	Make-Up Day	
Abutment A/Wingwalls Backfill	P3A-B-1090						Make-Up Day						HOLIDAY	Make-Up Day	
Installtion of Cofferdam-ES-19/Stream Diversion/Pump Around	P3A-B-1120						Make-Up Day						HOLIDAY	Make-Up Day	
Demo of Existing Structure	P3A-B-1120						Make-Up Day						HOLIDAY	Make-Up Day	
											LEGEND H Holiday N No Work				