

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Actual Start	Actual Finish	Late Start	Late Finish	Activity % Complete	Q	Q	Q	Q	Q	Q	Q	Q	Q										
										N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M
Oregon-LA-09-01-21	Reconstruction of Oregon Ave NW Look-Ahead Schedule (245	01-Sep-21	01-Mar-22	04-Nov-20			11-May-21	03-Dec-21		[Calendar Grid]																	
Oregon-LA-09-01-21.1	PRE-CONSTRUCTION PHASE	0								[Calendar Grid]																		
Oregon-LA-09-01-21.2	PROJECT MILESTONES	9	01-Sep-21	13-Sep-21				22-May-21	05-Nov-21		▼ 13-Sep-21, Ore ◆ Finish Phase 2 ◆ Finish Modified ◆ Start Modified ◆ Finish Modified ◆ Finish Modified ◆ Start Phase 3A																	
MIL-1030	Finish Phase 2	0		11-Sep-21					22-May-21	0%	[Calendar Grid]																	
MIL-1050	Finish Modified Phase 3B & 3B-1	0		11-Sep-21					04-Nov-21	0%	[Calendar Grid]																	
MIL-1060	Start Modified Phase 3C & 3C-1	0	13-Sep-21					04-Nov-21		0%	[Calendar Grid]																	
MIL-1070	Finish Modified Phase 3C & 3C-1	0		13-Sep-21					05-Nov-21	0%	[Calendar Grid]																	
MIL-1130	Finish Modified Phase 3C-2	0		01-Sep-21					04-Oct-21	0%	[Calendar Grid]																	
MIL-1140	Start Phase 3A	0	13-Sep-21					22-May-21		0%	[Calendar Grid]																	
Oregon-LA-09-01-21.3	CONSTRUCTION PHASE	245	01-Sep-21	22-Feb-22	04-Nov-20			11-May-21	01-Dec-21		[Calendar Grid]																	
Oregon-LA-09-01-21.3.7	Change Orders, Article 3 Directives and Additional Work	0									[Calendar Grid]																	
Oregon-LA-09-01-21.3.7.1	Emergency Resurfacing b/w Military Rd & Horse Stable Rd	0									[Calendar Grid]																	
Oregon-LA-09-01-21.3.1	PHASE 1 (Oregon Ave b/w Beech St & Western Ave NW)	0									[Calendar Grid]																	
Oregon-LA-09-01-21.3.1.1	Phase 1A (Eastern Half b/w Beech St & Western Ave NW)	0									[Calendar Grid]																	
Oregon-LA-09-01-21.3.1.2	Phase 1A-1 (SE Corner- Oregon Ave, Chesnut St & Wise Rd)	0									[Calendar Grid]																	
Oregon-LA-09-01-21.3.1.3	Phase 1A-2 (NE Corner- Oregon Ave, Chesnut St & Wise Rd)	0									[Calendar Grid]																	
Oregon-LA-09-01-21.3.1.4	Phase 1B (Western Half b/w Beech St & Western Ave NW)	0									[Calendar Grid]																	
Oregon-LA-09-01-21.3.1.5	Phase 1B-1 (SW Corner- Oregon Ave, Chesnut St & Wise Rd)	0									[Calendar Grid]																	
Oregon-LA-09-01-21.3.1.6	Phase 1B-2 (NW Corner- Oregon Ave, Chesnut St & Wise Rd)	0									[Calendar Grid]																	
Oregon-LA-09-01-21.3.1.7	Phase 1C (Northen Half of Western Ave)	0									[Calendar Grid]																	
Oregon-LA-09-01-21.3.2	PHASE 2 (Oregon Ave b/w Military Rd & Rittenhouse St NW)	8	01-Sep-21	11-Sep-21				11-May-21	22-May-21		▼ 11-Sep-21, Ore																	
Oregon-LA-09-01-21.3.2.1	Phase 2A (Eastern Half b/w Military Rd & Rittenhouse St NW)	0									[Calendar Grid]																	
Oregon-LA-09-01-21.3.2.2	Phase 2A-1 (Eastern Half- Oregon Ave & Horse Stable Rd)	0									[Calendar Grid]																	
Oregon-LA-09-01-21.3.2.3	Phase 2B (Western Half b/w Military Rd & Rittenhouse St NW)	0									[Calendar Grid]																	
Oregon-LA-09-01-21.3.2.4	Phase 2B-1 (Island Modification - Oregon Ave & Clover Rd)	9	01-Sep-21	11-Sep-21				11-May-21	22-May-21		▼ 11-Sep-21, Ore ■ CPDC 1 (OA) CPDC 1 (OA)																	
P2B1-1000	Demolish East Side Curb of Existing Island (Military Rd, Oregon Ave & Clover Rd)	7	01-Sep-21	09-Sep-21				11-May-21	19-May-21	0%	[Calendar Grid]																	
P2B1-1010	Install PCC Curb, Gutter, Restore Roadway, Install Directional Island	2	10-Sep-21	11-Sep-21				19-May-21	22-May-21	0%	[Calendar Grid]																	
Oregon-LA-09-01-21.3.3	PHASE 3 (Oregon Ave b/w Rittenhouse St & Beech St NW)	152	13-Sep-21	04-Feb-22	10-May-21			22-May-21	05-Nov-21		[Calendar Grid]																	
Oregon-LA-09-01-21.3.3.2	Modified Phase 3B (Eastern Half b/w Rittenhouse St & Tennyson St NW)	0									[Calendar Grid]																	
Oregon-LA-09-01-21.3.3.3	Modified Phase 3B-1 (Eastern Half - Oregon Ave & Bingham Dr Intersection)	0									[Calendar Grid]																	
Oregon-LA-09-01-21.3.3.4	Modified Phase 3C (Western Half b/w Rittenhouse St & Tennyson St NW)	23	13-Sep-21	13-Sep-21	16-Jun-21			04-Nov-21	05-Nov-21		▼ 13-Sep-21, Ore ■ Install Catch Ba ■ Roadway Exca ■ Install PCC Cur ■ Install 8" HMA																	
MP3C-1020	Install Catch Basins, Basin-Connect & Sewer Pipes, and Manholes (Rittenhouse St to	12	13-Sep-21	13-Sep-21	21-Jun-21			04-Nov-21	04-Nov-21	98%	[Calendar Grid]																	
MP3C-1060	Roadway Excavation, Install Geotextile, Aggregate Base (3C)	12	13-Sep-21	13-Sep-21	16-Jun-21			05-Nov-21	05-Nov-21	98%	[Calendar Grid]																	
MP3C-1070	Install PCC Curb, Gutter, and Wheelchair Ramps	8	13-Sep-21	13-Sep-21	18-Jun-21			05-Nov-21	05-Nov-21	97.99%	[Calendar Grid]																	
MP3C-1100	Install 8" HMA Base Course, 19mm (3C)	4	13-Sep-21	13-Sep-21	13-Jul-21			05-Nov-21	05-Nov-21	95%	[Calendar Grid]																	
Oregon-LA-09-01-21.3.3.5	Modified Phase 3C-1 (Western Half - Oregon Ave & Bingham Rd Intersection)	0									[Calendar Grid]																	
Oregon-LA-09-01-21.3.3.6	Modified Phase 3B-2 (Eastern Half of Oregon Ave b/w Tennyson St & Oregon Kno	0									[Calendar Grid]																	
Oregon-LA-09-01-21.3.3.7	Modified Phase 3C-2 (Western Half of Oregon Ave b/w Tennyson St & Oregon Kno	0									[Calendar Grid]																	
Oregon-LA-09-01-21.3.3.1	Phase 3A (Bridge Reconstruction of Pinehurst Branch)	131	13-Sep-21	15-Jan-22	10-May-21			22-May-21	22-Sep-21		▼ 15 ▼ 02-Oct-21, O																	
Oregon-LA-09-01-21.3.3.1.1	Bridge Work	44	14-Sep-21	02-Oct-21	15-Jul-21			24-May-21	12-Jun-21		■ FMCC 1,(OA), ■ FMCC 1,(OA), ■ FMCC 1,(OA), ■ FMCC 2 (OA)																	
P3A-B-1020	North & South Abutment Install Stream Diversion	3	14-Sep-21	14-Sep-21	15-Jul-21			24-May-21	25-May-21	75%	[Calendar Grid]																	
P3A-B-1030	North & South Abutment Excavation	4	14-Sep-21	16-Sep-21	02-Aug-21			25-May-21	28-May-21	50%	[Calendar Grid]																	
P3A-B-1050	Test Pile Appro. & Install Caisson (South Abutment)	12	16-Sep-21	20-Sep-21	02-Aug-21			28-May-21	02-Jun-21	75%	[Calendar Grid]																	
P3A-B-1060	South Abutment Footing F,R & P Conc	12	16-Sep-21	02-Oct-21				28-May-21	12-Jun-21	0%	[Calendar Grid]																	
Oregon-LA-09-01-21.3.3.1.2	Utility Work & Civil Work	131	13-Sep-21	15-Jan-22	10-May-21			22-May-21	22-Sep-21		▼ 15																	
Oregon-LA-09-01-21.3.3.8	Phase 3E (Entire Roadway Section b/w Oregon Knolls Dr & Private Driveway)	23	26-Jan-22	04-Feb-22	27-May-21			05-Oct-21	19-Oct-21		[Calendar Grid]																	

Remaining Level ...
 Actual Level of Ef...
 Actual Work
 Remaining Work
 Critical Remaining...

Reconstruction of Oregon Ave NW Look-Ahead Schedule (DD 09-01-21)

Oregon-LA-09-01-21

1 of 2

3-Week Look-Ahead[©] Oracle Corporation

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Actual Start	Actual Finish	Late Start	Late Finish	Activity % Complete	Calendar													
										Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q		
P3E-1015	Install Electric Conduits, and Concrete Enclosures	10	26-Jan-22	27-Jan-22	27-May-21		05-Oct-21	06-Oct-21	90%														
P3E-1070	Install Retaining Wall No. 3, Stone Faced Coping, Stockade Wood Fence	10	01-Feb-22	04-Feb-22	15-Jun-21		15-Oct-21	19-Oct-21	70%														
Oregon-LA-09-01-21.3.4 Traffic & Streetlight Work																							
Oregon-LA-09-01-21.3.5 Paving, Line Stiping, Signage, and Miscellaneous Work																							
Oregon-LA-09-01-21.3.6 Landscape Work																							
Oregon-LA-09-01-21.4 LUMPSUM ITEMS (Non-Construction)																							
Oregon-LA-09-01-21.5 POST-CONSTRUCTION PHASE																							
CLO-1010	Final Punch List & Walk-Through	5	26-Feb-22	01-Mar-22	01-Jul-21		30-Nov-21	03-Dec-21	30%														
Oregon-LA-09-01-21.6 Delays, Additional Work, and Changes																							

- Remaining Level ...
- Actual Level of Ef...
- Actual Work
- Remaining Work
- Critical Remaining...

Reconstruction of Oregon Ave NW Look-Ahead Schedule (DD 09-01-21)

Oregon-LA-09-01-21

3-Week Look-Ahead © Oracle Corporation

2 Week Anticipated Schedule

FMCC Two Week Look Ahead Schedule																
ACTIVITY	ACTIVITY ID	Working hours	Update 9/8/2021													
			9/6	9/7	9/8	9/9	9/10	9/11	9/12	9/13	9/14	9/15	9/16	9/17	9/18	9/19
			M	T	W	Th	F	S	Su	M	Tu	W	Th	F	S	Su
Grade the footing for Retaining Wall	N/A	7:00AM To 5:00PM	Holiday						Make-Up Day						Make-Up Day	
Concrete Pour at Retaining Wall Footing	N/A	7:00AM To 5:00PM	Holiday						Make-Up Day						Make-Up Day	
Form Abutment A Footing	N/A	7:00AM To 5:00PM	Holiday						Make-Up Day						Make-Up Day	
													LEGEND			
													H	Holiday	
													N	No Work	