

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Actual Start	Actual Finish	Late Start	Late Finish	Activity % Complete	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q									
										N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M
Oregon-LA-11-15-21 Reconstruction of Oregon Ave NW Look-Ahead Schedule (C																												
Oregon-LA-11-15-21.1 PRE-CONSTRUCTION PHASE																												
Oregon-LA-11-15-21.2 PROJECT MILESTONES																												
Oregon-LA-11-15-21.3 CONSTRUCTION PHASE																												
Oregon-LA-11-15-21.3.7 Change Orders, Article 3 Directives and Additional Work																												
Oregon-LA-11-15-21.3.7.1 Emergency Resurfacing b/w Military Rd & Horse Stable Rd																												
Oregon-LA-11-15-21.3.1 PHASE 1 (Oregon Ave b/w Beech St & Western Ave NW)																												
Oregon-LA-11-15-21.3.1.1 Phase 1A (Eastern Half b/w Beech St & Western Ave NW)																												
Oregon-LA-11-15-21.3.1.2 Phase 1A-1 (SE Corner- Oregon Ave, Chesnut St & Wise Rd)																												
Oregon-LA-11-15-21.3.1.3 Phase 1A-2 (NE Corner- Oregon Ave, Chesnut St & Wise Rd)																												
Oregon-LA-11-15-21.3.1.4 Phase 1B (Western Half b/w Beech St & Western Ave NW)																												
Oregon-LA-11-15-21.3.1.5 Phase 1B-1 (SW Corner- Oregon Ave, Chesnut St & Wise Rd)																												
Oregon-LA-11-15-21.3.1.6 Phase 1B-2 (NW Corner- Oregon Ave, Chesnut St & Wise Rd)																												
Oregon-LA-11-15-21.3.1.7 Phase 1C (Northen Half of Western Ave)																												
Oregon-LA-11-15-21.3.2 PHASE 2 (Oregon Ave b/w Military Rd & Rittenhouse St NW)																												
Oregon-LA-11-15-21.3.2.1 Phase 2A (Eastern Half b/w Military Rd & Rittenhouse St NW)																												
Oregon-LA-11-15-21.3.2.2 Phase 2A-1 (Eastern Half- Oregon Ave & Horse Stable Rd)																												
Oregon-LA-11-15-21.3.2.3 Phase 2B (Western Half b/w Military Rd & Rittenhouse St NW)																												
Oregon-LA-11-15-21.3.2.4 Phase 2B-1 (Island Modification - Oregon Ave & Clover Rd)																												
Oregon-LA-11-15-21.3.3 PHASE 3 (Oregon Ave b/w Rittenhouse St & Beech St NW)																												
Oregon-LA-11-15-21.3.3.2 Modified Phase 3B (Eastern Half b/w Rittenhouse St & Tennyson St NW)																												
Oregon-LA-11-15-21.3.3.3 Modified Phase 3B-1 (Eastern Half - Oregon Ave & Bingham Dr Intersection)																												
Oregon-LA-11-15-21.3.3.4 Modified Phase 3C (Western Half b/w Rittenhouse St & Tennyson St NW)																												
MP3C-1020	Install Catch Basins, Basin-Connect & Sewer Pipes, and Manholes (Rittenhouse St to	12	10-Dec-21	10-Dec-21	21-Jun-21		18-Nov-21	19-Nov-21	98%																			
MP3C-1060	Roadway Excavation, Install Geotextile, Aggregate Base (3C)	12	10-Dec-21	10-Dec-21	16-Jun-21		23-Nov-21	23-Nov-21	98%																			
MP3C-1070	Install PCC Curb, Gutter, and Wheelchair Ramps	8	10-Dec-21	10-Dec-21	18-Jun-21		29-Nov-21	29-Nov-21	97.99%																			
MP3C-1100	Install 8" HMA Base Course, 19mmn (3C)	4	10-Dec-21	10-Dec-21	13-Jul-21		29-Nov-21	29-Nov-21	98.02%																			
Oregon-LA-11-15-21.3.3.5 Modified Phase 3C-1 (Western Half - Oregon Ave & Bingham Rd Intersection)																												
Oregon-LA-11-15-21.3.3.6 Modified Phase 3B-2 (Eastern Half of Oregon Ave b/w Tennyson St & Oregon Knoll)																												
Oregon-LA-11-15-21.3.3.7 Modified Phase 3C-2 (Western Half of Oregon Ave b/w Tennyson St & Oregon Knol																												
Oregon-LA-11-15-21.3.3.1 Phase 3A (Bridge Reconstruction of Pinehurst Branch)																												
Oregon-LA-11-15-21.3.3.1.1 Bridge Work																												
P3A-B-1090	North Abutment Footing F,R & P Conc	8	29-Nov-21	07-Dec-21	22-Nov-21		07-Aug-21	16-Aug-21	20%																			
P3A-B-1095	North Abutment Stem F,R & P Concrete	6	01-Dec-21	07-Dec-21			09-Aug-21	16-Aug-21	0%																			
P3A-B-1100	North Abutment Wing Walls F,R & P Concrete	8	08-Dec-21	16-Dec-21			16-Aug-21	25-Aug-21	0%																			
P3A-B-1110	North Abutment Install Drain System & Backfill	8	10-Dec-21	18-Dec-21			18-Aug-21	28-Aug-21	0%																			
P3A-B-1120	Remove Existing Box Culvert	10	13-Dec-21	25-Dec-21			20-Aug-21	03-Sep-21	0%																			
P3A-B-1130	Install Cannle Class II Invert Riprap	10	15-Dec-21	28-Dec-21			23-Aug-21	07-Sep-21	0%																			
P3A-B-1210	Bridge Stone Work	8	29-Nov-21	08-Dec-21	01-Nov-21		12-Oct-21	20-Oct-21	20%																			
Oregon-LA-11-15-21.3.3.1.2 Utility Work & Civil Work																												
P3A-SW-1020	Install Sewer Manhole, 21" Sanitary Sewer, and Outfalls 5 & 6 (3A)	10	29-Nov-21	29-Nov-21	10-May-21		06-Oct-21	07-Oct-21	90%																			
P3A-SW-1030	Install Electric Manholes, Conduits, and Concrete Enclosures (3A)	12	18-Jan-22	27-Jan-22	09-Jun-21		25-Sep-21	07-Oct-21	30%																			
P3A-SW-1040	Install Retaining Walls 4 & 5	15	27-Jan-22	02-Feb-22	12-Oct-21		07-Oct-21	13-Oct-21	75%																			
P3A-SW-1050	Install Bioretention Planters, Bioswale, and Trench Drains (3A)	8	02-Feb-22	09-Feb-22	20-Oct-21		13-Oct-21	20-Oct-21	20%																			
Oregon-LA-11-15-21.3.3.8 Phase 3E (Entire Roadway Section b/w Oregon Knolls Dr & Private Driveway)																												
P3E-1015	Install Electric Conduits, and Concrete Enclosures	15	09-Feb-22	10-Feb-22	27-May-21		20-Oct-21	21-Oct-21	93.33%																			

- Remaining Level ...
- Actual Level of Ef...
- Actual Work
- Remaining Work
- Critical Remaining...

Reconstruction of Oregon Ave NW Look-Ahead Schedule (DD 11-29-21)

Oregon-LA-11-15-21

3-Week Look-Ahead © Oracle Corporation

2 Week Anticipated Schedule

Update 12/01/21

Rev 0

ACTIVITY	Schedule Activity ID	11/29	11/30	12/1	12/2	12/3	12/4	12/5	12/6	12/7	12/8	12/9	12/10	12/11	12/12
		M	T	W	Th	F	S	Su	M	Tu	W	Th	F	S	Su
		Retaining Wall 3 capstone	P3E-1070						Make-Up Day						
Abutment B Footing	P3A-B-1090				Pour		Make-Up Day							Make-Up Day	
Abutment B Wall & Wings	P3A-B-1100						Make-Up Day							Make-Up Day	
Retaining Wall 4 Stone	P3A-SW-1040						Make-Up Day							Make-Up Day	
											LEGEND H Holiday N No Work				