


Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Actual Start	Actual Finish	Late Start	Late Finish	Activity % Complete	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q							
										N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M
DCKA2019-LA10-20-20 Reconstruction of Oregon Ave NW Look-Ahead Sc																										
DCKA2019-LA10-20-20.1 PRE-CONSTRUCTION PHASE																										
DCKA2019-LA10-20-20.2 PROJECT MILESTONES																										
MIL-1010	Finish Phase 1	0		20-Oct-20					26-Aug-20	0%	▼ 20-Oct-20, DCKA2019-LA10-20-20.2 PROJECT MI															
MIL-1180	Start Landscape Work	0	20-Oct-20						03-Nov-21	0%	◆ Finish Phase 1															
DCKA2019-LA10-20-20.3 CONSTRUCTION PHASE																										
DCKA2019-LA10-20-20.3.7 Change Orders, Article 3 Directives and Additional Work																										
DCKA2019-LA10-20-20.3.7.1 Emergency Resurfacing b/w Military Rd & Horse Stable Rd																										
DCKA2019-LA10-20-20.3.1 PHASE 1 (Oregon Ave b/w Beech St & Western Ave NW)																										
DCKA2019-LA10-20-20.3.1.1 Phase 1A (Eastern Half b/w Beech St & Western Ave NW)																										
DCKA2019-LA10-20-20.3.1.2 Phase 1A-1 (SE Corner- Oregon Ave, Chesnut St & Wise Rd)																										
DCKA2019-LA10-20-20.3.1.3 Phase 1A-2 (NE Corner- Oregon Ave, Chesnut St & Wise Rd)																										
DCKA2019-LA10-20-20.3.1.4 Phase 1B (Western Half b/w Beech St & Western Ave NW)																										
DCKA2019-LA10-20-20.3.1.5 Phase 1B-1 (SW Corner- Oregon Ave, Chesnut St & Wise Rd)																										
DCKA2019-LA10-20-20.3.1.6 Phase 1B-2 (NW Corner- Oregon Ave, Chesnut St & Wise Rd)																										
DCKA2019-LA10-20-20.3.1.7 Phase 1C (Northern Half of Western Ave)																										
DCKA2019-LA10-20-20.3.2 PHASE 2 (Oregon Ave b/w Military Rd & Rittenhouse St NW)																										
DCKA2019-LA10-20-20.3.2.1 Phase 2A (Eastern Half b/w Military Rd & Rittenhouse St NW)																										
P2A-1030	Install Catch Basins, Basin-Connect & Sewer Pipes, and Manholes (Rittenhouse St to Northampton St)	6	20-Oct-20	20-Oct-20	24-Aug-20				26-Aug-20	97.99%	▼ 28-Nov-20, DCKA2019-LA10-20-20.3.2 PHAS															
P2A-1040	Install Catch Basins, Basin-Connect & Sewer Pipes, and Manholes (Northampton St to Moreland Pl)	8	20-Oct-20	20-Oct-20	24-Aug-20				05-Sep-20	97.99%	▼ 05-Nov-20, DCKA2019-LA10-20-20.3.2.1 Phase															
P2A-1050	Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes, Outfall #1, 2, & 3 (Moreland Pl to Military Rd)	9	20-Oct-20	20-Oct-20	26-Aug-20				05-Sep-20	98.01%	■ CPDC 1 (OA)															
P2A-1060	Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes (Sta. 108+00 to Military Rd)	9	20-Oct-20	20-Oct-20	26-Aug-20				05-Sep-20	98.01%	■ CPDC 2 (OA)															
P2A-1070	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 11+68 to 7+7)	6	20-Oct-20	20-Oct-20	23-Sep-20				05-Sep-20	95%	■ OMNI 1 (OA)															
P2A-1080	Roadway Excavation, Install Geotextile, Aggregate (Rittenhouse St to Moreland Pl)	9	20-Oct-20	24-Oct-20	29-Sep-20				02-Sep-20	50%	■ CPDC 3 (OA)															
P2A-1090	Roadway Excavation, Install Geotextile, Aggregate Base Base (Moreland Pl to Military Rd)	5	24-Oct-20	28-Oct-20	05-Oct-20				09-Sep-20	50%	■ CPDC 3 (OA), UCS 1 (OA)															
P2A-1100	Install PCC Curb, Gutter, Top Soil & Seed (Rittenhouse St to Moreland Pl)	7	20-Oct-20	21-Oct-20	05-Oct-20				27-Aug-20	75%	■ CPDC 3 (OA), CPDC 5 (OA)															
P2A-1110	Install PCC Curb, Gutter, Top Soil & Seed (Moreland Pl to Military Rd)	8	21-Oct-20	31-Oct-20					09-Sep-20	0%	■ CPDC 1 (OA)															
P2A-1120	Install Permeable Concrete Paver Type 2, Aggregates, Underdrains, Geotextile, Waterproof	7	21-Oct-20	30-Oct-20					09-Sep-20	0%	■ CPDC 1 (OA)															
P2A-1130	Install 8" HMA Base Course, 19mm (2A)	4	31-Oct-20	05-Nov-20					14-Sep-20	0%	■ CPDC 4 (OA)															
DCKA2019-LA10-20-20.3.2.2 Phase 2A-1 (Eastern Half- Oregon Ave & Horse Stable Rd)																										
P2A1-1000	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances	1	20-Oct-20	20-Oct-20					10-Sep-20	0%	■ CPDC 1 (OA)															
P2A1-1005	Roadway Excavation, Install Geotextile & Aggregate Base	1	21-Oct-20	21-Oct-20					11-Sep-20	0%	■ CPDC 4 (OA)															
P2A1-1010	Demolish Existing Pavement & Install Curb, and Gutter	1	22-Oct-20	22-Oct-20					12-Sep-20	0%	■ CPDC 4 (OA)															
P2A1-1020	Install 8" HMA Base Course, 19mm (2A-1)	1	23-Oct-20	23-Oct-20					14-Sep-20	0%	■ CPDC 4 (OA)															
DCKA2019-LA10-20-20.3.2.3 Phase 2B (Western Half b/w Military Rd & Rittenhouse St NW)																										
P2B-1000	Install Maintenance of Traffic/Erosion & Sediment Control Devices; Test Pit	3	05-Nov-20	09-Nov-20					17-Sep-20	0%	▼ 28-Nov-20, DCKA2019-LA10-20-20.3.2.3 Pha															
P2B-1005	Remove Existing Trees & Relocate Ornamental Tree Fence (St John College)	7	05-Nov-20	14-Nov-20					25-Nov-20	0%	■ CPDC 1 (OA)															
P2B-1010	Install Electric Manholes, Conduits, and Concrete Enclosures (Rittenhouse St to Sta. 118+5)	14	09-Nov-20	28-Nov-20					06-Oct-20	0%	■ Remove Existing Trees & Relocate Ornamental T															
DCKA2019-LA10-20-20.3.2.4 Phase 2B-1 (Island Modification - Oregon Ave & Clover Rd)																										
DCKA2019-LA10-20-20.3.3 PHASE 3 (Oregon Ave b/w Rittenhouse St & Beech St NW)																										
DCKA2019-LA10-20-20.3.3.1 Phase 3A (Bridge Reconstruction of Pinehurst Branch)																										
DCKA2019-LA10-20-20.3.3.1.1 Bridge Work																										
DCKA2019-LA10-20-20.3.3.1.2 Utility Work & Civil Work																										
DCKA2019-LA10-20-20.3.3.2 Phase 3B (Eastern Half b/w Rittenhouse St & Unicorn Lane NW)																										
DCKA2019-LA10-20-20.3.3.3 Phase 3B-1 (Eastern Half - Oregon Ave & Bingham Dr Intersection)																										
DCKA2019-LA10-20-20.3.3.4 Phase 3C (Western Half b/w Rittenhouse St & Unicorn Lane NW)																										

- Remaining Level ...
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining ...

Reconstruction of Oregon Ave NW Look-Ahead Schedule (DD 10-20-20)

DCKA2019-LA10-20-20

3-Week Look-Ahead © Oracle Corporation



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Actual Start	Actual Finish	Late Start	Late Finish	Activity % Complete	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q						
										N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M
DCKA2019-LA10-20-20.3.3.5 Phase 3C-1 (Western Half - Oregon Ave & Bingham Rd Intersection)																										
DCKA2019-LA10-20-20.3.3.6 Phase 3D (Entire Roadway Section b/w Unicorn Lane & Oregon Knolls Dr I																										
DCKA2019-LA10-20-20.3.3.7 Phase 3E (Entire Roadway Section b/w Oregon Knolls Dr & Private Drivew																										
DCKA2019-LA10-20-20.3.4 Traffic & Streetlight Work																										
TR-1000	Remove Existing Streetlights & Install New Poles, Arm, Luminaires (Phase 1) Western Ave I	7	20-Oct-20	27-Oct-20			20-Sep-21	29-Sep-21	0%																	
TR-1010	Remove Existing Streetlights & Install New Poles, Arm, Luminaires (Phase 1) Dogwood St I	7	28-Oct-20	05-Nov-20			29-Sep-21	08-Oct-21	0%																	
DCKA2019-LA10-20-20.3.5 Paving, Line Striping, Signage, and Miscellaneous Work																										
DCKA2019-LA10-20-20.3.6 Landscape Work																										
LS-1000	Install Plants, Trees and Shrubs (Phase 1)	7	20-Oct-20	27-Oct-20			03-Nov-21	10-Nov-21	0%																	
DCKA2019-LA10-20-20.4 LUMPSUM ITEMS (Non-Construction)																										
LUMP-1000	Employee Training (000003)	10	20-Oct-20	10-Jan-22	16-Dec-19		16-Dec-19	04-Dec-21	0%																	
LUMP-1010	Progress Photographs (108004)	10	20-Oct-20	10-Jan-22	16-Dec-19		16-Dec-19	04-Dec-21	0%																	
LUMP-1020	Record Drawings and As-Built Drawings (108006)	10	20-Oct-20	10-Jan-22	16-Dec-19		16-Dec-19	04-Dec-21	0%																	
LUMP-1030	Engineer's Field Facilities (108012)	10	20-Oct-20	10-Jan-22	16-Dec-19		16-Dec-19	04-Dec-21	0%																	
LUMP-1040	Field Layout (108016)	10	20-Oct-20	10-Jan-22	16-Dec-19		16-Dec-19	04-Dec-21	0%																	
LUMP-1050	Construction Lane Closing (612006)	10	20-Oct-20	10-Jan-22	16-Dec-19		16-Dec-19	04-Dec-21	0%																	
LUMP-1060	Repair of Damaged Major Traffic Control Devices (612106)	10	20-Oct-20	10-Jan-22	16-Dec-19		16-Dec-19	04-Dec-21	0%																	
LUMP-1070	Maintain Existing Traffic Signal During Construction (613234)	10	20-Oct-20	10-Jan-22	16-Dec-19		16-Dec-19	04-Dec-21	0%																	
LUMP-1080	Payment to Traffic Signal Contractor for Connection (614991)	10	20-Oct-20	10-Jan-22	16-Dec-19		16-Dec-19	04-Dec-21	0%																	
LUMP-1090	Payment PEPCO Connect, Discon, Inspection (614999)	10	20-Oct-20	10-Jan-22	16-Dec-19		16-Dec-19	04-Dec-21	0%																	
LUMP-1100	Erosion and Sediment Control (618002)	10	20-Oct-20	10-Jan-22	16-Dec-19		16-Dec-19	04-Dec-21	0%																	
LUMP-1110	Partnering (000511)	10	20-Oct-20	10-Jan-22	16-Dec-19		16-Dec-19	04-Dec-21	0%																	
DCKA2019-LA10-20-20.5 POST-CONSTRUCTION PHASE																										
DCKA2019-LA10-20-20.6 Delays, Additional Work, and Changes																										

- Remaining Level ...
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining ...

Reconstruction of Oregon Ave NW Look-Ahead Schedule (DD 10-20-20)

DCKA2019-LA10-20-20

3-Week Look-Ahead © Oracle Corporation

