



THREE- WEEK LOOK- AHEAD CONSTRUCTION SCHEDULE

PROJECT:	RECONSTRUCTION OF OREGON AVE NW		 DISTRICT DEPT OF TRANSPORTATION 55 M ST SE, WASHINGTON, DC 20003	 CAPITOL PAVING OF DC, INC. 2211 CHANNING ST NE, WASHINGTON, DC 20018																																					
CONTRACT:	DCKA-2019-C-0002																																								
LOCATION:	OREGON AVE NW B/W MILITARY RD TO WESTERN AVE; FROM OREGON AVE TO 31ST ST		June 1-20, 2020																																						
RESP/CREW	SCHEDULE ID	TASK / DESCRIPTION OF WORK	SCOPE	6/1 Mon	6/2 Tue	6/3 Wed	6/4 Thu	6/5 Fri	6/6 Sat	6/8 Sun	6/9 Tue	6/10 Wed	6/11 Thu	6/12 Fri	6/13 Sat	6/15 Mon	6/16 Tue	6/17 Wed	6/18 Thu	6/19 Fri	6/20 Sat	LOCATION/REMARKS																			
CPDC	N/A	JOBSITE HOUSEKEEPING		X				X						X																											
PHASE 1 (Oregon Ave b/w Beech St & Western Ave NW)																																									
Phase 1A (Eastern Half b/w Beech St & Western Ave NW)																																									
Phase 1A-1 (SE Corner- Oregon Ave, Chesnut St & Wise Rd)																																									
Phase 1A-2 (NE Corner- Oregon Ave, Chesnut St & Wise Rd)																																									
Phase 1B (Western Half b/w Beech St & Western Ave NW)																																									
CPDC	P1B-1000	Install Maintenance of Traffic/Erosion & Sediment Control Devices; Test Pit, Remove Tree	MOT/ESC																			COMPLETED																			
CPDC/Omni	P1B-1010	Install Electric Manholes, Conduits, and Concrete Enclosures	DC PLUG/PEPCO																			COMPLETED																			
CPDC/Omni	P1B-1020	Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes, Outfall (Western Ave to Daniel Lane)	SEWER																			COMPLETED																			
CPDC/Omni	P1B-1030	Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes, Outfall (Daniel Lane to Chesnut St)	SEWER																			COMPLETED																			
CPDC/Omni	P1B-1040	Install Catch Basins, Basin-Connect & Sewer Pipes, and Manholes (Chesnut St to Beech St)	SEWER																			See Detailed Activities Below																			
		<i>Install CB12-4 & Basin Connect Pipes</i>																				90% Complete																			
CPDC	P1B-1050	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta.79+20 to 69+25) Daniel to Western	WATER																			See Detailed Activities Below																			
		<i>Installation of Fire Hydrant</i>		X	X	X																																			
		<i>Tie-In New Watermain to New (Tentative)</i>					X															Thurs (Night or Day Shut)																			
Omni	P1B-1060	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 55+75 to 69+25) Chesnut to Daniel	WATER																			See Detailed Activities Below																			
		<i>Tie-In New Watermain to New</i>																				Thurs (Night or Day Shut)																			
CPDC	P1B-1070	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 55+75 to 45+03) Beech to Chesnut	WATER																			See Detailed Activities Below																			
		<i>Sampling</i>		X	X																	See Approved Chlorination Plan																			
		<i>Tie-In New Watermain to New</i>					X															Tentative																			
CPDC	P1B-1080	Water Service Connections and Replacements (Phase 1B)	WATER																			See Detailed Activities Below																			
		<i>Between Sta.79+20 to 69+25</i>		X	X	X																Tentative, Pending Tie-In Services																			
		<i>Between Sta. 69+25 to 55+75</i>						X			X																														
		<i>Between Sta. 55+75 to 45+03</i>						X	X		X	X	X																												
CPDC	P1B-1090	Roadway Excavation, Install Bus Pads, Geotextile, Aggregate Base (Western Ave to Chesnut St)	CIVIL																			See Detailed Activities Below																			
		<i>Roadway Excavation, Install GAB, Geotextile (Western Ave to Limits)</i>		X																																					
		<i>Roadway Excavation, Install GAB, Geotextile (Western Ave to Daniel)</i>			X	X	X	X	X	W	X	X	X	X	X																										
CPDC	P1B-1100	Roadway Excavation, Install Bus Pads, Geotextile, Aggregate Base (Chesnut St to Beech St)	CIVIL																																						
CPDC	P1B-1110	Install PCC Curb, Gutter, Wheelchair Ramps (Western Ave to Dogwood St)	CIVIL																			See Detailed Activities Below																			
		<i>Install PCC Curb and Gutter (Western Ave to Limits)</i>																																							
		<i>Install PCC Curb and Gutter (Western Ave to Daniel)</i>																																							
CPDC	P1B-1120	Install PCC Curb, Gutter, Wheelchair Ramps (Dogwood St to Beech St)	CIVIL																																						
CPDC	P1B-1130	Install Bioretention Planters, Permeable Pavers, Underdrains and Infiltrations under SW, Endwalls (Western to Daniel)	LID																			See Detailed Activities Below																			
		<i>Excavate and Install Checkdams</i>		X	X	X	X	X	W	X	X	X	X	X	X	W						LID																			
CPDC	P1B-1135	Install Bioretention Planters, Permeable Pavers, Underdrains and Infiltrations under SW, Endwalls (Daniel to Beech)	LID																			See Detailed Activities Below																			
		<i>Excavate and Install Checkdams</i>																																							
(TBD)	P1B-1140	Install Porous Flexible, Exposed Aggregate SW, Coping, and Property Driveway Entrances	LID																																						
(TBD)	P1B-1150	Install 8" HMA Base Course, 19mm (1B)	ASPHALT																																						
Phase 1B-1 (SW Corner- Oregon Ave, Chesnut St & Wise Rd)																																									
CPDC	P1B1-1000	Install Sewer Manhole, Sewer and Basin Connect Pipes	SEWER																			COMPLETED																			
CPDC	P1B1-1010	Roadway Excavation, Install Geotextile & Aggregate Base	CIVIL																			COMPLETED																			
TBD	P1B1-1020	Demolish Existing Pavement & Install Curb, Gutter, Exposed Sidewalk	CIVIL																																						
TBD	P1B1-1030	Install 8" HMA Base Course, 19mm (1B-1)	ASPHALT																																						
Phase 1B-2 (NW Corner- Oregon Ave, Chesnut St & Wise Rd)																																									
CPDC	P1B2-1000	Install Triple Catch Basin, Basin Connect Pipes	SEWER																			COMPLETED																			
CPDC	P1B2-1010	Install Watermain, Gate Valves, Thurst Block, Fittings & Appurtenances	WATER																			COMPLETED																			
TBD	P1B2-1020	Roadway Excavation, Install Geotextile & Aggregate Base	CIVIL																																						
TBD	P1B2-1030	Demolish Existing Pavement & Install Curb, Gutter, Exposed Sidewalk, Ramps	CIVIL																																						
TBD	P1B2-1040	Install 8" HMA Base Course, 19mm (1B-2)	ASPHALT																																						
CPDC	P1A-1100	Install PCC Curb, Gutter, Top Soil & Seed (Dogwood St to Beech St)	CIVIL																			See Detailed Activities Below (Remaining Beech to Chesnut, Re: PEPCO Poles)																			
																						10% Will done on after Phase 1B																			
NOTES:				X	DAYTIME WORK																		H	APPROVED HOLIDAY WORK (by the Engineer)																	
				N	NIGHT WORK																		W	WEEKEND WORK (To be Requested)																	