

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Actual Start	Actual Finish	Late Start	Late Finish	Activity % Complete	Gantt Chart													
										Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
DCKA2019C0002-U11	Reconstruction of Oregon Ave NW (Update No. 11)	52	30-Oct-20	21-Nov-20	23-Sep-20		14-Sep-20	04-Dec-21															
DCKA2019C0002-U11.1	PRE-CONSTRUCTION PHASE	0																					
DCKA2019C0002-U11.2	PROJECT MILESTONES	0	30-Oct-20	30-Oct-20			14-Sep-20	10-Nov-21															
MIL-1010	Finish Phase 1	0		30-Oct-20				14-Sep-20	0%														
MIL-1180	Start Landscape Work	0	30-Oct-20					10-Nov-21	0%														
DCKA2019C0002-U11.3	CONSTRUCTION PHASE	52	30-Oct-20	21-Nov-20	23-Sep-20		14-Sep-20	10-Nov-21															
DCKA2019C0002-U11.3.7	Change Orders, Article 3 Directives and Additional Work	0																					
DCKA2019C0002-U11.3.7.1	Emergency Resurfacing b/w Military Rd & Horse Stable Rd	0																					
DCKA2019C0002-U11.3.1	PHASE 1 (Oregon Ave b/w Beech St & Western Ave NW)	0																					
DCKA2019C0002-U11.3.1.1	Phase 1A (Eastern Half b/w Beech St & Western Ave NW)	0																					
DCKA2019C0002-U11.3.1.2	Phase 1A-1 (SE Corner - Oregon Ave, Chesnut St & Wise Rd)	0																					
DCKA2019C0002-U11.3.1.3	Phase 1A-2 (NE Corner - Oregon Ave, Chesnut St & Wise Rd)	0																					
DCKA2019C0002-U11.3.1.4	Phase 1B (Western Half b/w Beech St & Western Ave NW)	0																					
DCKA2019C0002-U11.3.1.5	Phase 1B-1 (SW Corner - Oregon Ave, Chesnut St & Wise Rd)	0																					
DCKA2019C0002-U11.3.1.6	Phase 1B-2 (NW Corner - Oregon Ave, Chesnut St & Wise Rd)	0																					
DCKA2019C0002-U11.3.1.7	Phase 1C (Northern Half of Western Ave)	0																					
DCKA2019C0002-U11.3.2	PHASE 2 (Oregon Ave b/w Military Rd & Rittenhouse St NW)	52	30-Oct-20	21-Nov-20	23-Sep-20		14-Sep-20	28-Nov-20															
DCKA2019C0002-U11.3.2.1	Phase 2A (Eastern Half b/w Military Rd & Rittenhouse St NW)	45	30-Oct-20	31-Oct-20	23-Sep-20		14-Sep-20	15-Sep-20															
P2A-1070	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 11+68 to 7+7:	6	30-Oct-20	30-Oct-20	23-Sep-20		15-Sep-20	15-Sep-20	98.99%														
P2A-1100	Install PCC Curb, Gutter, Top Soil & Seed (Rittenhouse St to Moreland Pl)	7	30-Oct-20	30-Oct-20	05-Oct-20		14-Sep-20	14-Sep-20	98.99%														
P2A-1120	Install Permeable Concrete Paver Type 2, Aggregates, Underdrains, Geotextile, Waterproo	5	30-Oct-20	31-Oct-20	30-Oct-20		14-Sep-20	15-Sep-20	75%														
P2A-1130	Install 8" HMA Base Course, 19mmn (2A)	4	31-Oct-20	31-Oct-20	28-Oct-20		15-Sep-20	15-Sep-20	95%														
DCKA2019C0002-U11.3.2.2	Phase 2A-1 (Eastern Half - Oregon Ave & Horse Stable Rd)	0																					
DCKA2019C0002-U11.3.2.3	Phase 2B (Western Half b/w Military Rd & Rittenhouse St NW)	17	31-Oct-20	21-Nov-20			15-Sep-20	28-Nov-20															
P2B-1000	Install Maintenance of Traffic/Erosion & Sediment Control Devices; Test Pit	3	31-Oct-20	04-Nov-20			15-Sep-20	18-Sep-20	0%														
P2B-1005	Remove Existing Trees & Relocate Ornamental Tree Fence (St John College)	7	31-Oct-20	09-Nov-20			18-Nov-20	28-Nov-20	0%														
P2B-1010	Install Electric Manholes, Conduits, and Concrete Enclosures (Rittenhouse St to Sta. 118+5	14	04-Nov-20	21-Nov-20			18-Sep-20	07-Oct-20	0%														
DCKA2019C0002-U11.3.2.4	Phase 2B-1 (Island Modification - Oregon Ave & Clover Rd)	0																					
DCKA2019C0002-U11.3.3	PHASE 3 (Oregon Ave b/w Rittenhouse St & Beech St NW)	0																					
DCKA2019C0002-U11.3.3.1	Phase 3A (Bridge Reconstruction of Pinehurst Branch)	0																					
DCKA2019C0002-U11.3.3.1.1	Bridge Work	0																					
DCKA2019C0002-U11.3.3.1.2	Utility Work & Civil Work	0																					
DCKA2019C0002-U11.3.3.2	Phase 3B (Eastern Half b/w Rittenhouse St & Unicorn Lane NW)	0																					
DCKA2019C0002-U11.3.3.3	Phase 3B-1 (Eastern Half - Oregon Ave & Bingham Dr Intersection)	0																					
DCKA2019C0002-U11.3.3.4	Phase 3C (Western Half b/w Rittenhouse St & Unicorn Lane NW)	0																					
DCKA2019C0002-U11.3.3.5	Phase 3C-1 (Western Half - Oregon Ave & Bingham Rd Intersection)	0																					
DCKA2019C0002-U11.3.3.6	Phase 3D (Entire Roadway Section b/w Unicorn Lane & Oregon Knolls Dr N	0																					
DCKA2019C0002-U11.3.3.7	Phase 3E (Entire Roadway Section b/w Oregon Knolls Dr & Private Drivewa	0																					
DCKA2019C0002-U11.3.4	Traffic & Streetlight Work	14	30-Oct-20	16-Nov-20			20-Sep-21	08-Oct-21															
TR-1000	Remove Existing Streetlights & Install New Poles, Arm, Luminaires (Phase 1) Western Ave	7	30-Oct-20	06-Nov-20			20-Sep-21	29-Sep-21	0%														
TR-1010	Remove Existing Streetlights & Install New Poles, Arm, Luminaires (Phase 1) Dogwood St	7	07-Nov-20	16-Nov-20			29-Sep-21	08-Oct-21	0%														
DCKA2019C0002-U11.3.5	Paving, Line Stiping, Signage, and Miscellaneous Work	0																					
DCKA2019C0002-U11.3.6	Landscape Work	7	30-Oct-20	30-Oct-20	20-Oct-20		10-Nov-21	10-Nov-21															
LS-1000	Install Plants, Trees and Shrubs (Phase 1)	7	30-Oct-20	30-Oct-20	20-Oct-20		10-Nov-21	10-Nov-21	95%														
DCKA2019C0002-U11.4	LUMPSUM ITEMS (Non-Construction)	0																					

- Remaining Level ...
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining ...

Reconstruction of Oregon Ave NW (Update No. 11) October 2020 (No Costing)

DCKA2019C0002-U11

1 of 2

3-Week Look-Ahead © Oracle Corporation



