



THREE- WEEK LOOK- AHEAD CONSTRUCTION SCHEDULE

| PROJECT: | | RECONSTRUCTION OF OREGON AVE NW | |  DISTRICT DEPT OF TRANSPORTATION 55 M ST SE, WASHINGTON, DC 20003 |  CAPITOL PAVING OF DC, INC. 2211 CHANNING ST NE, WASHINGTON, DC 20018 | | | | | | | | | | | | | | | | | | |
|---|-------------|--|--|---|---|------|------|------|------|------|------|------|------|------|------|------|------|------|-----|-----|-----|-----|--|
| CONTRACT: | | DCKA-2019-C-0002 | | | | | | | | | | | | | | | | | | | | | |
| LOCATION: | | OREGON AVE NW b/w MILITARY RD TO WESTERN AVE; FROM OREGON AVE TO 31ST ST | | June 15-July 4, 2020 | | | | | | | | | | | | | | | | | | | |
| RESP/CREW | SCHEDULE ID | TASK / DESCRIPTION OF WORK | | SCOPE | 6/15 | 6/16 | 6/17 | 6/18 | 6/19 | 6/20 | 6/22 | 6/23 | 6/24 | 6/25 | 6/26 | 6/27 | 6/29 | 6/30 | 7/1 | 7/2 | 7/3 | 7/4 | LOCATION/REMARKS |
| | | | | | Mon | Tue | Wed | Thu | Fri | Sat | Mon | Tue | Wed | Thu | Fri | Sat | Mon | Tue | Wed | Thu | Fri | Sat | |
| CPDC | N/A | JOBSITE HOUSEKEEPING | | | X | | | | X | | | | | | X | | | | | | | | |
| PHASE 1 (Oregon Ave b/w Beech St & Western Ave NW) | | | | | | | | | | | | | | | | | | | | | | | |
| Phase 1A (Eastern Half b/w Beech St & Western Ave NW) | | | | | | | | | | | | | | | | | | | | | | | COMPLETED |
| Phase 1A-1 (SE Corner- Oregon Ave, Chesnut St & Wise Rd) | | | | | | | | | | | | | | | | | | | | | | | COMPLETED |
| Phase 1A-2 (NE Corner- Oregon Ave, Chesnut St & Wise Rd) | | | | | | | | | | | | | | | | | | | | | | | COMPLETED |
| Phase 1B (Western Half b/w Beech St & Western Ave NW) | | | | | | | | | | | | | | | | | | | | | | | |
| CPDC | P1B-1000 | Install Maintenance of Traffic/Erosion & Sediment Control Devices; Test Pit, Remove Tree | | MOT/ESC | | | | | | | | | | | | | | | | | | | COMPLETED |
| CPDC/Omni | P1B-1010 | Install Electric Manholes, Conduits, and Concrete Enclosures | | DC PLUG/PEPCO | | | | | | | | | | | | | | | | | | | COMPLETED |
| CPDC/Omni | P1B-1020 | Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes, Outfall (Western Ave to Daniel Lane) | | SEWER | | | | | | | | | | | | | | | | | | | COMPLETED |
| CPDC/Omni | P1B-1030 | Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes, Outfall (Daniel Lane to Chesnut St) | | SEWER | | | | | | | | | | | | | | | | | | | COMPLETED |
| CPDC/Omni | P1B-1040 | Install Catch Basins, Basin-Connect & Sewer Pipes, and Manholes (Chesnut St to Beech St) <i>Install CB12-4 & Basin Connect Pipes</i> | | SEWER | | | | | | | | | | | | | | | | | | | See Detailed Activities Below |
| CPDC | P1B-1050 | Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 79+20 to 69+25) Daniel to Western | | WATER | | | | | | | | | | | | | | | | | | | COMPLETED |
| Omni | P1B-1060 | Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 55+75 to 69+25) Chesnut to Daniel <i>Tie-In New Watermain to Existing (Chesnut, Birch, Dogwood)</i> <i>Install Fire Hydrant (Dogwood St)</i> | | WATER | | | | X | | | | | | | | | | | | | | | See Detailed Activities Below |
| CPDC | P1B-1070 | Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 55+75 to 45+03) Beech to Chesnut <i>Install Fire Hydrant (Beech St)</i> <i>Tie-In New Watermain to Existing</i> | | WATER | | X | | | | | | | | | | | | | | | | | See Detailed Activities Below |
| CPDC | P1B-1080 | Water Service Connections and Replacements (Phase 1B) | | WATER | | | | | | | | | | | | | | | | | | | COMPLETED |
| CPDC | P1B-1090 | Roadway Excavation, Install Bus Pads, Geotextile, Aggregate Base (Western Ave to Chesnut St) | | CIVIL | X | X | X | X | X | W | X | X | X | | | | | | | | | | |
| CPDC | P1B-1100 | Roadway Excavation, Install Bus Pads, Geotextile, Aggregate Base (Chesnut St to Beech St) | | CIVIL | | | | | | | | | | X | X | W | X | X | X | X | | | |
| CPDC | P1B-1110 | Install PCC Curb, Gutter, Wheelchair Ramps (Western Ave to Dogwood St) <i>Install PCC Curb and Gutter (Western Ave to Limits)</i> <i>Install PCC Curb and Gutter (Western Ave to Daniel)</i> | | CIVIL | | | | | | | | | | | | | | | | | | | See Detailed Activities Below |
| CPDC | P1B-1120 | Install PCC Curb, Gutter, Wheelchair Ramps (Dogwood St to Beech St) | | CIVIL | X | X | X | X | X | W | X | X | | | | | | | | | | | |
| CPDC | P1B-1130 | Install Bioretention Planters, Permeable Pavers, Underdrains and Infiltrations under SW, Endwalls (Western to Daniel) <i>Excavate and Install Checkdams</i> | | LID | X | X | X | X | X | W | X | X | X | X | X | W | X | X | X | X | | | LID |
| CPDC | P1B-1135 | Install Bioretention Planters, Permeable Pavers, Underdrains and Infiltrations under SW, Endwalls (Daniel to Beech) <i>Excavate and Install Checkdams</i> | | LID | | | | | | | | | | | | | | | | | | | See Detailed Activities Below |
| CPDC | P1B-1140 | Install Porous Flexible, Exposed Aggregate SW, Coping, and Property Driveway Entrances <i>Install Driveway Entrances</i> | | LID | X | X | X | X | X | W | X | X | | | | | | | | | | | |
| CPDC | P1B-1150 | Install 8" HMA Base Course, 19mm (1B) <i>Install 8" Asphalt Base (Western to Daniel)</i> | | ASPHALT | | | | | | | | X | X | X | | | | | | | | | See Detailed Activities Below Starts Monday |
| Phase 1B-1 (SW Corner- Oregon Ave, Chesnut St & Wise Rd) | | | | | | | | | | | | | | | | | | | | | | | |
| CPDC | P1B1-1000 | Install Sewer Manhole, Sewer and Basin Connect Pipes | | SEWER | | | | | | | | | | | | | | | | | | | COMPLETED |
| CPDC | P1B1-1010 | Roadway Excavation, Install Geotextile & Aggregate Base | | CIVIL | | | | | | | | | | | | | | | | | | | COMPLETED |
| TBD | P1B1-1020 | Demolish Existing Pavement & Install Curb, Gutter, Exposed Sidewalk | | CIVIL | | | | | | | | | | | | | | | | | | | |
| TBD | P1B1-1030 | Install 8" HMA Base Course, 19mm (1B-1) | | ASPHALT | | | | | | | | | | | | | | | | | | | |
| Phase 1B-2 (NW Corner- Oregon Ave, Chesnut St & Wise Rd) | | | | | | | | | | | | | | | | | | | | | | | |
| CPDC | P1B2-1000 | Install Triple Catch Basin, Basin Connect Pipes | | SEWER | | | | | | | | | | | | | | | | | | | COMPLETED |
| CPDC | P1B2-1010 | Install Watermain, Gate Valves, Thurst Block, Fittings & Appurtenances | | WATER | | | | | | | | | | | | | | | | | | | COMPLETED |
| TBD | P1B2-1020 | Roadway Excavation, Install Geotextile & Aggregate Base | | CIVIL | | | | | | | | | | X | X | | | | | | | | |
| TBD | P1B2-1030 | Demolish Existing Pavement & Install Curb, Gutter, Exposed Sidewalk, Ramps | | CIVIL | | | | | | | | | | | | | | | | | | | |
| TBD | P1B2-1040 | Install 8" HMA Base Course, 19mm (1B-2) | | ASPHALT | | | | | | | | | | | | | | | | | | | |
| CPDC | P1A-1100 | Install PCC Curb, Gutter, Top Soil & Seed (Dogwood St to Beech St) | | CIVIL | | | | | | | | | | | | | | | | | | | See Detailed Activities Below (Remaining Beech to Chesnut, Re: PEPCO Poles) 10% Will done on after Phase 1B |
| PHASE 1C Northern Half of Western Ave | | | | | | | | | | | | | | | | | | | | | | | |
| CPDC | P1C-1000 | Install Electric Manholes, Conduits, and Concrete Enclosures | | PEPCO/DC PLUG | | | | | X | W | X | | | | | | | | | | | | |
| CPDC | P1C-1010 | Roadway Excavation, Install Geotextile & Aggregate Base | | CIVIL | | | | | | | | X | X | X | | | | | | | | | |
| CPDC | P1C-1020 | Install Curb, Gutter, Driveway, Ramps, Permeable Concrete Pavers | | CIVIL | | | | | | | | | | | X | W | X | | | | | | |
| CPDC | P1C-1030 | Install 8" HMA Base Course, 19mm (1C) | | | | | | | | | | | | | | | | | | | | | |

NOTES:

X DAYTIME WORK
N NIGHT WORK

H APPROVED HOLIDAY WORK (by the Engineer)
W WEEKEND WORK (To be Requested)