

**TWO- WEEK LOOK- AHEAD CONSTRUCTION SCHEDULE**

PROJECT:	RECONSTRUCTION OF OREGON AVE NW	<b>DISTRICT DEPT OF TRANSPORTATION</b> 55 M ST SE, WASHINGTON, DC 20003	<b>CAPITOL PAVING OF DC, INC.</b> 2211 CHANNING ST NE, WASHINGTON, DC 20018
CONTRACT:	DCKA-2019-C-0002		
LOCATION:	OREGON AVE NW B/W MILITARY RD TO WESTERN AVE; FROM OREGON AVE TO 31ST ST		

**March 23-April 10, 2020**

RESP/CREW	SCHEDULE ID	TASK / DESCRIPTION OF WORK	SCOPE	3/23	3/24	3/25	3/26	3/27	3/28	3/30	3/31	4/1	4/2	4/3	4/4	4/6	4/7	4/8	4/9	4/10	4/11	LOCATION/REMARKS
				Mon	Tue	Wed	Thu	Fri	Sat	Mon	Tue	Wed	Thu	Fri	Sat	Mon	Tue	Wed	Thu	Fri	Sat	
CPDC	N/A	JOBSITE HOUSEKEEPING						X	X	X	X	X	X									
<b>PHASE 1 (Oregon Ave b/w Beech St &amp; Western Ave NW)</b>																						
<b>Phase 1A (Eastern Half b/w Beech St &amp; Western Ave NW)</b>																						
CPDC	P1A-1000	Install Maintenance of Traffic/Erosion & Sediment Control Devices; Test Pit, Remove Trees	DC PLUG/PEPCO	Completed																		
CPDC	P1A-1010	Install Electric Manholes, Conduits, and Concrete Enclosures (Western Ave to Sta. 182+00) <i>Install PCC Base on Manholes</i>	DC PLUG/PEPCO	95% Completed																		
							X	X	W	X	X	X	X									
CPDC	P1A-1015	Install Electric Manholes, Conduits, and Concrete Enclosures (Sta. 182+00 to Daniel Lane)	DC PLUG/PEPCO	Completed																		
CPDC	P1A-1020	Install Electric Manholes, Conduits, and Concrete Enclosures (Daniel Lane to Chesnut St)	DC PLUG/PEPCO	Completed																		
CPDC	P1A-1030	Install Electric Manholes, Conduits, and Concrete Enclosures (Chesnut St to Beech St)	DC PLUG/PEPCO	Completed																		
Omni	P1A-1040	Install Catch Basins, Basin-Connect & Sewer Pipes, and Manholes (Western Ave to Daniel Lane)	SEWER/WATER	Completed																		
CPDC	P1A-1050	Install Catch Basins, Basin-Connect & Sewer Pipes, and Manholes (Daniel Lane to Chesnut St) <i>Install Manhole Inverts</i>	SEWER/WATER	95% Complete																		
							X	W	X	X	X	X	X									
CPDC	P1A-1060	Install Catch Basins, Basin-Connect & Sewer Pipes, and Manholes (Chesnut St to Sta. 162+00) <i>Install Manhole Inverts</i>	SEWER/WATER	90% Complete																		
							X	W	X	X	X	X	X									
CPDC	P1A-1065	Install Catch Basins, Basin-Connect & Sewer Pipes, and Manholes (Sta.162+00 to Beech St) <i>Install Manhole Inverts</i>	SEWER/WATER	95% Complete																		
							X	W	X	X	X	X	X									
CPDC	P1A-1070	Roadway Excavation, Install Geotextile, Aggregate Base (Western Ave to Chesnut St)	CIVIL	Completed																		
CPDC	P1A-1080	Roadway Excavation, Install Geotextile, Aggregate Base (Chesnut St to Beech St)	CIVIL	Completed																		
CPDC	P1A-1090	Install PCC Curb, Gutter, Top Soil & Seed (Western Ave to Dogwood St)	CIVIL	Completed																		
CPDC	P1A-1100	Install PCC Curb, Gutter, Top Soil & Seed (Dogwood St to Beech St)	CIVIL	See Detailed Activities Below (Remaining Beech to Chesnut, Re: PEPCO Poles)																		
CPDC	P1A-1110	Install Bioswale, Underdrains, Sump & Connect Pipes, Endwalls/Oufalls (Western Ave to Daniel Lane) <i>Excavate and Install Bioswale</i> <i>Top Soil &amp; Seed</i>	LID	See Detailed Activities Below																		
							X	X	W	X	X	X										
										X	X											
CPDC	P1A-1115	Install Bioswale, Underdrains, Sump & Connect Pipes, Endwalls/Oufalls (Daniel Lane to Beech St) <i>Excavate and Install Bioswale</i> <i>Top Soil, Seed, and Sod</i>	LID	See Detailed Activities Below																		
							X	X	W	X	X	X										
										X	X											
CPDC	P1A-1120	Install 8" HMA Base Course, 19mmn (1A) <i>b/w Doogwood St to Daniel Lane</i>	ASPHALT	See Detailed Activities Below																		
							X															



**TWO- WEEK LOOK- AHEAD CONSTRUCTION SCHEDULE**

PROJECT:	RECONSTRUCTION OF OREGON AVE NW	<b>DISTRICT DEPT OF TRANSPORTATION</b> 55 M ST SE, WASHINGTON, DC 20003	<b>CAPITOL PAVING OF DC, INC.</b> 2211 CHANNING ST NE, WASHINGTON, DC 20018
CONTRACT:	DCKA-2019-C-0002		
LOCATION:	OREGON AVE NW B/W MILITARY RD TO WESTERN AVE; FROM OREGON AVE TO 31ST ST		

**March 23-April 10, 2020**

RESP/CREW	SCHEDULE ID	TASK / DESCRIPTION OF WORK	SCOPE	3/23	3/24	3/25	3/26	3/27	3/28	3/30	3/31	4/1	4/2	4/3	4/4	4/6	4/7	4/8	4/9	4/10	4/11	LOCATION/REMARKS		
				Mon	Tue	Wed	Thu	Fri	Sat	Mon	Tue	Wed	Thu	Fri	Sat	Mon	Tue	Wed	Thu	Fri	Sat			
<b>Phase 1A-1 (SE Corner- Oregon Ave, Chesnut St &amp; Wise Rd)</b>																								
Omni	P1A1-1000	Install Electric Conduits, and Concrete Enclosures	DC PLUG/PEPCO																			Completed		
CPDC	P1A1-1005	Install Sewer Manhole and Pipes	SEWER/WATER																			Completed		
CPDC	P1A1-1010	Roadway Excavation, Install Geotextile & Aggregate Base	CIVIL																			Completed		
CPDC	P1A1-1020	Demolish Existing Pavement & Install PCC Curb, Gutter, Repair-Replace Bike Trail	CIVIL																			Completed		
CPDC	P1A1-1030	Install 8" HMA Base Course, 19mmn (1A-1)	ASPHALT																			Completed		
<b>Phase 1A-2 (NE Corner- Oregon Ave, Chesnut St &amp; Wise Rd)</b>																								
Omni	P1A2-1000	Install Electric Conduits, and Concrete Enclosures	DC PLUG/PEPCO																			Completed		
CPDC	P1A2-1005	Roadway Excavation, Install Geotextile & Aggregate Base	CIVIL					X														Scheduled		
CPDC	P1A2-1010	Demolish Existing Pavement & Install PCC Curb, Gutter	CIVIL																			Completed		
CPDC	P1A2-1020	Install 8" HMA Base Course, 19mmn (1A-2)	ASPHALT					X														Scheduled		
<b>Phase 1B (Western Half b/w Beech St &amp; Western Ave NW)</b>																								
CPDC	P1B-1000	Install Maintenance of Traffic/Erosion & Sediment Control Devices; Test Pit, Remove Tree	MOT/ESC	See Detailed Activities Below																				
		Move PCC Barriers and Shift Traffic																				Phase 1B		
		Install Erosion & Sediment Control Devices and additional Signs														X	W	X	X	X	X	X	W	Phase 1B
CPDC	P1B-1010	Install Electric Manholes, Conduits, and Concrete Enclosures	DC PLUG/PEPCO	See Detailed Activities Below																				
		Installation @ Birch St																X					Phase 1B	
		Installation b/w M35 to Chesnut St																X	X	X	X	X		Phase 1B
		Installation @ Dogwood St																	X	X	X			Phase 1B
Omni		Installation @ Daniel Lane																		X		Phase 1B		
TBD	P1B-1020	Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes, Outfall (Western Ave to Daniel Lane)	SEWER																			Phase 1B		
TBD	P1B-1030	Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes, Outfall (Daniel Lane to Chesnut St)	SEWER																					
CPDC	P1B-1040	Install Catch Basins, Basin-Connect & Sewer Pipes, and Manholes (Chesnut St to Beech St)	SEWER														X	X	X	X	W	Phase 1B		
TBD	P1B-1050	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta.79+20 to 60+72)	WATER																					
TBD	P1B-1060	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 60+72 to 54+66)	WATER																					
TBD	P1B-1070	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 54+66 to 45+03)	WATER																					
TBD	P1B-1080	Water Service Connections and Replacements (Phase 1B)	WATER																					
TBD	P1B-1090	Roadway Excavation, Install Bus Pads, Geotextile, Aggregate Base (Western Ave to Chesnut St)	CIVIL																					
TBD	P1B-1100	Roadway Excavation, Install Bus Pads, Geotextile, Aggregate Base (Chesnut St to Beech St)	CIVIL																					
TBD	P1B-1110	Install PCC Curb, Gutter, Wheelchair Ramps (Western Ave to Dogwood St)	CIVIL																					
TBD	P1B-1120	Install PCC Curb, Gutter, Wheelchair Ramps (Dogwood St to Beech St)	CIVIL																					
TBD	P1B-1130	Install Bioretention Planters, Permeable Pavers, Underdrains and Infiltrations under SW, Endwalls (Western to Daniel)	LID																					
TBD	P1B-1135	Install Bioretention Planters, Permeable Pavers, Underdrains and Infiltrations under SW, Endwalls (Daniel to Beech)	LID																					

**TWO- WEEK LOOK- AHEAD CONSTRUCTION SCHEDULE**

PROJECT:	RECONSTRUCTION OF OREGON AVE NW	 <b>DISTRICT DEPT OF TRANSPORTATION</b> 55 M ST SE, WASHINGTON, DC 20003	 <b>CAPITOL PAVING OF DC, INC.</b> 2211 CHANNING ST NE, WASHINGTON, DC 20018
CONTRACT:	DCKA-2019-C-0002		
LOCATION:	OREGON AVE NW B/W MILITARY RD TO WESTERN AVE; FROM OREGON AVE TO 31ST ST		

**March 23-April 10, 2020**

RESP/CREW	SCHEDULE ID	TASK / DESCRIPTION OF WORK	SCOPE	3/23	3/24	3/25	3/26	3/27	3/28	3/30	3/31	4/1	4/2	4/3	4/4	4/6	4/7	4/8	4/9	4/10	4/11	LOCATION/REMARKS
				Mon	Tue	Wed	Thu	Fri	Sat	Mon	Tue	Wed	Thu	Fri	Sat	Mon	Tue	Wed	Thu	Fri	Sat	
TBD	P1B-1140	Install Porous Flexible, Exposed Aggregate SW, Coping, and Property Driveway Entrances	LID																			
TBD	P1B-1150	Install 8" HMA Base Course, 19mmn (1B)	ASPHALT																			
<b>Phase 1B-1 (SW Corner- Oregon Ave, Chesnut St &amp; Wise Rd)</b>																						
TBD	P1B1-1000	Install Sewer Manhole, Sewer and Basin Connect Pipes	SEWER																			
TBD	P1B1-1010	Roadway Excavation, Install Geotextile & Aggregate Base	CIVIL																			
TBD	P1B1-1020	Demolish Existing Pavement & Install Curb, Gutter, Exposed Sidewalk	CIVIL																			
TBD	P1B1-1030	Install 8" HMA Base Course, 19mmn (1B-1)	ASPHALT																			
<b>Phase 1B-2 (NW Corner- Oregon Ave, Chesnut St &amp; Wise Rd)</b>																						
TBD	P1B2-1000	Install Triple Catch Basin, Basin Connect Pipes	SEWER																			
TBD	P1B2-1010	Install Watermain, Gate Valves, Thurst Block, Fittings & Appurtenances	WATER																			
TBD	P1B2-1020	Roadway Excavation, Install Geotextile & Aggregate Base	CIVIL																			
TBD	P1B2-1030	Demolish Existing Pavement & Install Curb, Gutter, Exposed Sidewalk, Ramps	CIVIL																			
TBD	P1B2-1040	Install 8" HMA Base Course, 19mmn (1B-2)	ASPHALT																			

NOTES:

**X** DAYTIME WORK  
**N** NIGHT WORK

**H** APPROVED HOLIDAY WORK (by the Engineer)  
**W** WEEKEND WORK (To be Requested)