

Data Date: 19-Apr-21

Capitol Paving of D.C., Inc.

| Activity ID | Activity Name | Original Duration | Early Start | Early Finish | Actual Start | Actual Finish | Late Start | Late Finish | Activity % Complete | Gantt Chart | | | | | | | | | | | | | | |
|---|---|-------------------|-------------|--------------|--------------|---------------|------------|-------------|---------------------|-------------|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | | | | | | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J |
| DCKA2019C0002-LA4-20 | Reconstruction of Oregon Ave NW Look-Ahead | 82 | 19-Apr-21 | 07-Jun-21 | 04-Nov-20 | | 22-Mar-21 | 22-Nov-21 | | | | | | | | | | | | | | | | |
| DCKA2019C0002-LA4-20.1 PRE-CONSTRUCTION PHASE | | | | | | | | | | | | | | | | | | | | | | | | |
| DCKA2019C0002-LA4-20.2 PROJECT MILESTONES | | | | | | | | | | | | | | | | | | | | | | | | |
| MIL-1030 | Finish Phase 2 | 0 | | 29-Apr-21 | | | 02-Apr-21 | 02-Apr-21 | 0% | | | | | | | | | | | | | | | |
| MIL-1140 | Start Phase 3A | 0 | 01-May-21 | | | | 02-Apr-21 | | 0% | | | | | | | | | | | | | | | |
| DCKA2019C0002-LA4-20.3 CONSTRUCTION PHASE | | | | | | | | | | | | | | | | | | | | | | | | |
| DCKA2019C0002-LA4-20.3.7 Change Orders, Article 3 Directives and Additional Work | | | | | | | | | | | | | | | | | | | | | | | | |
| DCKA2019C0002-LA4-20.3.7.1 Emergency Resurfacing b/w Military Rd & Horse Stable Rd | | | | | | | | | | | | | | | | | | | | | | | | |
| DCKA2019C0002-LA4-20.3.1 PHASE 1 (Oregon Ave b/w Beech St & Western Ave NW) | | | | | | | | | | | | | | | | | | | | | | | | |
| DCKA2019C0002-LA4-20.3.1.1 Phase 1A (Eastern Half b/w Beech St & Western Ave NW) | | | | | | | | | | | | | | | | | | | | | | | | |
| DCKA2019C0002-LA4-20.3.1.2 Phase 1A-1 (SE Corner- Oregon Ave, Chesnut St & Wise Rd) | | | | | | | | | | | | | | | | | | | | | | | | |
| DCKA2019C0002-LA4-20.3.1.3 Phase 1A-2 (NE Corner- Oregon Ave, Chesnut St & Wise Rd) | | | | | | | | | | | | | | | | | | | | | | | | |
| DCKA2019C0002-LA4-20.3.1.4 Phase 1B (Western Half b/w Beech St & Western Ave NW) | | | | | | | | | | | | | | | | | | | | | | | | |
| DCKA2019C0002-LA4-20.3.1.5 Phase 1B-1 (SW Corner- Oregon Ave, Chesnut St & Wise Rd) | | | | | | | | | | | | | | | | | | | | | | | | |
| DCKA2019C0002-LA4-20.3.1.6 Phase 1B-2 (NW Corner- Oregon Ave, Chesnut St & Wise Rd) | | | | | | | | | | | | | | | | | | | | | | | | |
| DCKA2019C0002-LA4-20.3.1.7 Phase 1C (Northern Half of Western Ave) | | | | | | | | | | | | | | | | | | | | | | | | |
| DCKA2019C0002-LA4-20.3.2 PHASE 2 (Oregon Ave b/w Military Rd & Rittenhouse St NW) | | | | | | | | | | | | | | | | | | | | | | | | |
| DCKA2019C0002-LA4-20.3.2.1 Phase 2A (Eastern Half b/w Military Rd & Rittenhouse St NW) | | | | | | | | | | | | | | | | | | | | | | | | |
| DCKA2019C0002-LA4-20.3.2.2 Phase 2A-1 (Eastern Half- Oregon Ave & Horse Stable Rd) | | | | | | | | | | | | | | | | | | | | | | | | |
| DCKA2019C0002-LA4-20.3.2.3 Phase 2B (Western Half b/w Military Rd & Rittenhouse St NW) | | | | | | | | | | | | | | | | | | | | | | | | |
| DCKA2019C0002-LA4-20.3.2.4 Phase 2B-1 (Island Modification - Oregon Ave & Clover Rd) | | | | | | | | | | | | | | | | | | | | | | | | |
| P2B1-1000 | Demolish East Side Curb of Existing Island (Military Rd, Oregon Ave & Clover Rd) | 7 | 19-Apr-21 | 27-Apr-21 | | | 22-Mar-21 | 30-Mar-21 | 0% | | | | | | | | | | | | | | | |
| P2B1-1010 | Install PCC Curb, Gutter, Restore Roadway, Install Directional Island | 2 | 28-Apr-21 | 29-Apr-21 | | | 30-Mar-21 | 02-Apr-21 | 0% | | | | | | | | | | | | | | | |
| DCKA2019C0002-LA4-20.3.3 PHASE 3 (Oregon Ave b/w Rittenhouse St & Beech St NW) | | | | | | | | | | | | | | | | | | | | | | | | |
| DCKA2019C0002-LA4-20.3.3.2 Modified Phase 3B (Eastern Half b/w Rittenhouse St & Tennyson St) | | | | | | | | | | | | | | | | | | | | | | | | |
| MP3B-1010 | Install Electric Manholes, Conduits, and Concrete Enclosures (3B) | 14 | 01-May-21 | 03-May-21 | 02-Apr-21 | | 24-Jul-21 | 26-Jul-21 | 90% | | | | | | | | | | | | | | | |
| MP3B-1020 | Install Catch Basins, Basin-Connect & Sewer Pipes, MH, & Outfall #4 (Rittenhouse St) | 14 | 03-May-21 | 19-May-21 | | | 26-Jul-21 | 12-Aug-21 | 0% | | | | | | | | | | | | | | | |
| MP3B-1030 | Roadway Excavation, Install Geotextile, Aggregate Base (3B) | 15 | 19-May-21 | 07-Jun-21 | 02-Apr-21 | | 12-Aug-21 | 28-Aug-21 | 15% | | | | | | | | | | | | | | | |
| DCKA2019C0002-LA4-20.3.3.3 Modified Phase 3B-1 (Eastern Half - Oregon Ave & Bingham Dr Inter) | | | | | | | | | | | | | | | | | | | | | | | | |
| MP3B1-1000 | Install Electric Conduits, and Concrete Enclosures | 1 | 01-May-21 | 01-May-21 | 07-Apr-21 | | 25-Aug-21 | 25-Aug-21 | 90% | | | | | | | | | | | | | | | |
| MP3B1-1010 | Install Catch Basins, Basin-Connect & Sewer Pipes, Manhole | 1 | 01-May-21 | 01-May-21 | | | 25-Aug-21 | 26-Aug-21 | 0% | | | | | | | | | | | | | | | |
| MP3B1-1020 | Roadway Excavation, Install Geotextile, Aggregate Base (3B-1) | 7 | 03-May-21 | 08-May-21 | 08-Apr-21 | | 26-Aug-21 | 04-Sep-21 | 15% | | | | | | | | | | | | | | | |
| MP3B1-1030 | Demolish Existing Pavement & Install New Curb & Gutter | 2 | 03-May-21 | 04-May-21 | | | 26-Aug-21 | 30-Aug-21 | 0% | | | | | | | | | | | | | | | |
| MP3B1-1040 | Install 8" HMA Base Course, 19mm (3B-1) | 1 | 05-May-21 | 05-May-21 | | | 30-Aug-21 | 01-Sep-21 | 0% | | | | | | | | | | | | | | | |
| DCKA2019C0002-LA4-20.3.3.4 Modified Phase 3C (Western Half b/w Rittenhouse St & Tennyson St) | | | | | | | | | | | | | | | | | | | | | | | | |
| DCKA2019C0002-LA4-20.3.3.5 Modified Phase 3C-1 (Western Half - Oregon Ave & Bingham Rd Inter) | | | | | | | | | | | | | | | | | | | | | | | | |
| DCKA2019C0002-LA4-20.3.3.6 Modified Phase 3C-2 (Eastern Half of Oregon Ave b/w Tennyson St & Bingham Rd Inter) | | | | | | | | | | | | | | | | | | | | | | | | |
| DCKA2019C0002-LA4-20.3.3.7 Modified Phase 3C-2 (Western Half of Oregon Ave b/w Tennyson St & Bingham Rd Inter) | | | | | | | | | | | | | | | | | | | | | | | | |
| MP3D2-105 | Install Electric Manholes, Conduits, and Concrete Enclosures (Tennyson St to Unicorn) | 5 | 19-Apr-21 | 19-Apr-21 | 10-Mar-21 | | 23-Aug-21 | 23-Aug-21 | 90% | | | | | | | | | | | | | | | |
| MP3D2-106 | Install Electric Manholes, Conduits, and Concrete Enclosures (Unicorn Lane to Oregon Ave) | 5 | 19-Apr-21 | 19-Apr-21 | 10-Mar-21 | | 23-Aug-21 | 24-Aug-21 | 90% | | | | | | | | | | | | | | | |
| MP3D2-109 | Install PCC Curb, Gutter, and Wheelchair Ramps | 5 | 20-Apr-21 | 20-Apr-21 | 22-Mar-21 | | 24-Aug-21 | 24-Aug-21 | 95% | | | | | | | | | | | | | | | |
| MP3D2-110 | Installation of Driveways and Exposed Aggregate Sidewalk | 5 | 20-Apr-21 | 24-Apr-21 | 24-Mar-21 | | 24-Aug-21 | 28-Aug-21 | 40% | | | | | | | | | | | | | | | |
| MP3D2-111 | Install Porous Flexible, Bioretention Facilities, Topsoil and Seed | 15 | 24-Apr-21 | 13-May-21 | | | 28-Aug-21 | 17-Sep-21 | 0% | | | | | | | | | | | | | | | |
| MP3D2-112 | Install 8" HMA Base Course, 19mm (3D-2) | 4 | 13-May-21 | 13-May-21 | 15-Apr-21 | | 17-Sep-21 | 17-Sep-21 | 95% | | | | | | | | | | | | | | | |
| DCKA2019C0002-LA4-20.3.3.1 Phase 3A (Bridge Reconstruction of Pinehurst Branch) | | | | | | | | | | | | | | | | | | | | | | | | |
| DCKA2019C0002-LA4-20.3.3.1.1 Bridge Work | | | | | | | | | | | | | | | | | | | | | | | | |

Reconstruction of Oregon Ave NW Look-Ahead Schedule (DD04-19-21) 2

DCKA2019C0002-LA4-20

3-Week Look-Ahead © Oracle Corporation

1 of 2

Data Date: 19-Apr-21

Capitol Paving of D.C., Inc.

| Activity ID | Activity Name | Original Duration | Early Start | Early Finish | Actual Start | Actual Finish | Late Start | Late Finish | Activity % Complete | Calendar | | | | | | | | | | | | | | | | | |
|------------------------------|---|-------------------|-------------|--------------|--------------|---------------|------------|-------------|---------------------|----------|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | | | | | | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A |
| DCKA2019C0002-LA4-20.3.3.1.2 | Utility Work & Civil Work | 11 | 01-May-21 | 13-May-21 | | | 02-Apr-21 | 15-Apr-21 | | | | | | | | | | | | | | | | | | | |
| P3A-SW | Remove Existing Trees | 1 | 01-May-21 | 01-May-21 | | | 02-Apr-21 | 03-Apr-21 | 0% | | | | | | | | | | | | | | | | | | |
| P3A-SW | Install Sewer Manhole, 21" Sanitary Sewer, and Outfalls 5 & 6 (3A) | 10 | 03-May-21 | 13-May-21 | | | 03-Apr-21 | 15-Apr-21 | 0% | | | | | | | | | | | | | | | | | | |
| DCKA2019C0002-LA4-20.3.3.8 | Phase 3E (Entire Roadway Section b/w Oregon Knolls Dr & Private) | 0 | | | | | | | | | | | | | | | | | | | | | | | | | |
| DCKA2019C0002-LA4-20.3.4 | Traffic & Streetlight Work | 14 | 01-May-21 | 14-May-21 | 04-Nov-20 | | 21-Oct-21 | 05-Nov-21 | | | | | | | | | | | | | | | | | | | |
| TR-1050 | Install Traffic Foundation, Cabinet, Contoller, Pole, Lights (Oregon Ave & Military Rd) | 14 | 01-May-21 | 14-May-21 | 04-Nov-20 | | 21-Oct-21 | 05-Nov-21 | 20% | | | | | | | | | | | | | | | | | | |
| DCKA2019C0002-LA4-20.3.5 | Paving, Line Striping, Signage, and Miscellaneous Work | 66 | 19-Apr-21 | 01-May-21 | 28-Dec-20 | | 16-Oct-21 | 30-Oct-21 | | | | | | | | | | | | | | | | | | | |
| PV-1010 | Install 2" HMA Surface Course, 12.5mm (Phase 2) Mill & Pave Sub-Phases Limits | 5 | 19-Apr-21 | 24-Apr-21 | | | 16-Oct-21 | 23-Oct-21 | 0% | | | | | | | | | | | | | | | | | | |
| PV-1040 | Line Striping and Pavement Marking (Phase 2) | 5 | 26-Apr-21 | 01-May-21 | | | 23-Oct-21 | 30-Oct-21 | 0% | | | | | | | | | | | | | | | | | | |
| PV-1064 | Install Permanent Traffic Signs (Phase 2) | 5 | 26-Apr-21 | 28-Apr-21 | 28-Dec-20 | | 27-Oct-21 | 30-Oct-21 | 50% | | | | | | | | | | | | | | | | | | |
| DCKA2019C0002-LA4-20.3.6 | Landscape Work | 6 | 19-Apr-21 | 26-Apr-21 | | | 12-Nov-21 | 22-Nov-21 | | | | | | | | | | | | | | | | | | | |
| LS-0080 | Install Bioretention Railing Fence (Phase 2) | 5 | 19-Apr-21 | 24-Apr-21 | | | 16-Nov-21 | 22-Nov-21 | 0% | | | | | | | | | | | | | | | | | | |
| LS-1010 | Install Plants, Trees and Shrubs (Phase 2) | 7 | 19-Apr-21 | 26-Apr-21 | | | 12-Nov-21 | 19-Nov-21 | 0% | | | | | | | | | | | | | | | | | | |
| DCKA2019C0002-LA4-20.4 | LUMPSUM ITEMS (Non-Construction) | 0 | | | | | | | | | | | | | | | | | | | | | | | | | |
| DCKA2019C0002-LA4-20.5 | POST-CONSTRUCTION PHASE | 0 | | | | | | | | | | | | | | | | | | | | | | | | | |
| DCKA2019C0002-LA4-20.6 | Delays, Additional Work, and Changes | 5 | 19-Apr-21 | 24-Apr-21 | | | 30-Oct-21 | 05-Nov-21 | | | | | | | | | | | | | | | | | | | |

| | | |
|---|---|---|
| <ul style="list-style-type: none"> Remaining Level ... Actual Level of Ef... Actual Work Remaining Work Critical Remaining... | <p>Reconstruction of Oregon Ave NW Look-Ahead Schedule (DD04-19-21) 2</p> <p>DCKA2019C0002-LA4-20</p> <p>2 of 2</p> | <p>3-Week Look-Ahead © Oracle Corporation</p> |
|---|---|---|