

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Actual Start	Actual Finish	Late Start	Late Finish	Activity % Complete	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q					
										N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J
DCKA2019C0002-RCPLA Reconstruction of Oregon Ave NW Recovery Plan										22-Dec-20, DCKA2019C0002-RCPLA														
DCKA2019C0002-RCPLA.1 PRE-CONSTRUCTION PHASE										01-Dec-20, DCKA2019C0002-RCPLA.2														
DCKA2019C0002-RCPLA.2 PROJECT MILESTONES										<ul style="list-style-type: none"> 01-Dec-20, DCKA2019C0002-RCPLA.2: Finish Phase 1 Start Modified Phase 3D-1 Start Landscape Work 														
MIL-1010	Finish Phase 1	0		17-Nov-20				28-Nov-20	0%															
MIL-1080	Start Modified Phase 3D-1	0	01-Dec-20					01-Dec-20	0%															
MIL-1220	Start Landscape Work	0	17-Nov-20					10-Nov-21	0%															
DCKA2019C0002-RCPLA.3 CONSTRUCTION PHASE										22-Dec-20, DCKA2019C0002-RCPLA.3														
DCKA2019C0002-RCPLA.3.7 Change Orders, Article 3 Directives and Additional Work																								
DCKA2019C0002-RCPLA.3.7.1 Emergency Resurfacing b/w Military Rd & Horse Stable Rd																								
DCKA2019C0002-RCPLA.3.1 PHASE 1 (Oregon Ave b/w Beech St & Western Ave NW)																								
DCKA2019C0002-RCPLA.3.1.1 Phase 1A (Eastern Half b/w Beech St & Western Ave NW)																								
DCKA2019C0002-RCPLA.3.1.2 Phase 1A-1 (SE Corner- Oregon Ave, Chesnut St & Wise Rd)																								
DCKA2019C0002-RCPLA.3.1.3 Phase 1A-2 (NE Corner- Oregon Ave, Chesnut St & Wise Rd)																								
DCKA2019C0002-RCPLA.3.1.4 Phase 1B (Western Half b/w Beech St & Western Ave NW)																								
DCKA2019C0002-RCPLA.3.1.5 Phase 1B-1 (SW Corner- Oregon Ave, Chesnut St & Wise Rd)																								
DCKA2019C0002-RCPLA.3.1.6 Phase 1B-2 (NW Corner- Oregon Ave, Chesnut St & Wise Rd)																								
DCKA2019C0002-RCPLA.3.1.7 Phase 1C (Northern Half of Western Ave)																								
DCKA2019C0002-RCPLA.3.2 PHASE 2 (Oregon Ave b/w Military Rd & Rittenhouse St NW)										22-Dec-20, DCKA2019C0002-RCPLA.3														
DCKA2019C0002-RCPLA.3.2.1 Phase 2A (Eastern Half b/w Military Rd & Rittenhouse St NW)										18-Nov-20, DCKA2019C0002-RCPLA.3.2.1														
P2A-1070	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 11+68 to 11+88)	6	17-Nov-20	17-Nov-20	23-Sep-20			30-Mar-21	30-Mar-21	98.99%	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances													
P2A-1100	Install PCC Curb, Gutter, Top Soil & Seed (Rittenhouse St to Moreland Pl)	7	17-Nov-20	17-Nov-20	05-Oct-20			27-Mar-21	27-Mar-21	98.99%	Install PCC Curb, Gutter, Top Soil & Seed													
P2A-1120	Install Permeable Concrete Paver Type 2, Aggregates, Underdrains, Geotextile, Water	5	17-Nov-20	18-Nov-20	30-Oct-20			27-Mar-21	30-Mar-21	75%	Install Permeable Concrete Paver Type 2, Aggregates, Underdrains, Geotextile, Water													
DCKA2019C0002-RCPLA.3.2.2 Phase 2A-1 (Eastern Half- Oregon Ave & Horse Stable Rd)																								
DCKA2019C0002-RCPLA.3.2.3 Phase 2B (Western Half b/w Military Rd & Rittenhouse St NW)										22-Dec-20, DCKA2019C0002-RCPLA.3														
P2B-1010	Install Electric Manholes, Conduits, and Concrete Enclosures (Rittenhouse St to Sta. 116+00)	14	18-Nov-20	07-Dec-20	16-Nov-20			30-Mar-21	15-Apr-21	5%	Install Electric Manholes, Conduits, and Concrete Enclosures													
P2B-1020	Install Electric Manholes, Conduits, and Concrete Enclosures (Sta. 116+00 to 170+00)	14	07-Dec-20	22-Dec-20	16-Nov-20			11-May-21	28-May-21	5%	Install Electric Manholes, Conduits, and Concrete Enclosures													
P2B-1030	Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes, Outfall (Rittenhouse St to Moreland Pl)	10	07-Dec-20	18-Dec-20	16-Nov-20			15-Apr-21	27-Apr-21	5%	Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes, Outfall													
P2B-1060	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 17+25 to 17+45)	9	09-Dec-20	19-Dec-20	17-Nov-20			05-May-21	15-May-21	0%	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances													
P2B-1090	Roadway Excavation, Install Bus Pads, Geotextile, Aggregate Base (Rittenhouse to Moreland Pl)	9	07-Dec-20	17-Dec-20				29-Apr-21	11-May-21	0%	Roadway Excavation, Install Bus Pads, Geotextile, Aggregate Base													
DCKA2019C0002-RCPLA.3.2.4 Phase 2B-1 (Island Modification - Oregon Ave & Clover Rd)																								
DCKA2019C0002-RCPLA.3.3 PHASE 3 (Oregon Ave b/w Rittenhouse St & Beech St NW)										18-Dec-20, DCKA2019C0002-RCPLA.3														
DCKA2019C0002-RCPLA.3.3.2 Modified Phase 3B (Eastern Half b/w Rittenhouse St & Tennyson St)																								
DCKA2019C0002-RCPLA.3.3.3 Modified Phase 3B-1 (Eastern Half - Oregon Ave & Bingham Dr Inter)																								
DCKA2019C0002-RCPLA.3.3.4 Modified Phase 3C (Western Half b/w Rittenhouse St & Tennyson St)																								
DCKA2019C0002-RCPLA.3.3.5 Modified Phase 3C-1 (Western Half - Oregon Ave & Bingham Rd Inter)																								
DCKA2019C0002-RCPLA.3.3.6 Modified Phase 3D-1 (Eastern Half of Oregon Ave b/w Tennyson St & Bingham Dr)										18-Dec-20, DCKA2019C0002-RCPLA.3														
MP3D1-100	Install Maintenance of Traffic, Erosion/Sediment Control Devices; Test Pit	1	01-Dec-20	01-Dec-20				14-Jan-21	16-Jan-21	0%	Install Maintenance of Traffic, Erosion/Sediment Control Devices; Test Pit													
MP3D1-101	Install Electric Manholes, Conduits, and Concrete Enclosures (Tennyson St to Unicorn Lane)	8	02-Dec-20	10-Dec-20				26-Jan-21	05-Feb-21	0%	Install Electric Manholes, Conduits, and Concrete Enclosures													
MP3D1-102	Install Electric Manholes, Conduits, and Concrete Enclosures (Unicorn Lane to Oregon Ave)	8	02-Dec-20	10-Dec-20				26-Jan-21	05-Feb-21	0%	Install Electric Manholes, Conduits, and Concrete Enclosures													
MP3D1-102	Install Catch Basins, Basin-Connect & Sewer Pipes, and Manholes	15	02-Dec-20	18-Dec-20				16-Jan-21	05-Feb-21	0%	Install Catch Basins, Basin-Connect & Sewer Pipes, and Manholes													
DCKA2019C0002-RCPLA.3.3.7 Modified Phase 3D-2 (Western Half of Oregon Ave b/w Tennyson St & Bingham Dr)																								
DCKA2019C0002-RCPLA.3.3.1 Phase 3A (Bridge Reconstruction of Pinehurst Branch)																								
DCKA2019C0002-RCPLA.3.3.1.1 Bridge Work																								
DCKA2019C0002-RCPLA.3.3.1.2 Utility Work & Civil Work																								
DCKA2019C0002-RCPLA.3.3.8 Phase 3E (Entire Roadway Section b/w Oregon Knolls Dr & Private)																								
DCKA2019C0002-RCPLA.3.4 Traffic & Streetlight Work										05-Dec-20, DCKA2019C0002-RCPLA.3.4														


- Remaining Level ...
- Actual Level of Ef...
- Actual Work
- Remaining Work
- Critical Remaining...

Reconstruction of Oregon Ave NW Recovery Plan, Look-Ahead DD 11-17-20

DCKA2019C0002-RCPLA

1 of 2

3-Week Look-Ahead[®] Oracle Corporation



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Actual Start	Actual Finish	Late Start	Late Finish	Activity % Complete	Calendar													
										Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q		
TR-1000	Remove Existing Streetlights & Install New Poles, Arm, Luminares (Phase 1) Western	7	17-Nov-20	24-Nov-20			11-Sep-21	20-Sep-21	0%														
TR-1010	Remove Existing Streetlights & Install New Poles, Arm, Luminares (Phase 1) Dogwood	7	25-Nov-20	05-Dec-20			20-Sep-21	29-Sep-21	0%														
DCKA2019C0002-RCPLA.3.5 Paving, Line Stiping, Signage, and Miscellaneous Work		0																					
DCKA2019C0002-RCPLA.3.6 Landscape Work		7	17-Nov-20	17-Nov-20	20-Oct-20		10-Nov-21	10-Nov-21															
LS-1000	Install Plants, Trees and Shrubs (Phase 1)	7	17-Nov-20	17-Nov-20	20-Oct-20		10-Nov-21	10-Nov-21	95%														
DCKA2019C0002-RCPLA.4 LUMPSUM ITEMS (Non-Construction)		0																					
DCKA2019C0002-RCPLA.5 POST-CONSTRUCTION PHASE		0																					
DCKA2019C0002-RCPLA.6 Delays, Additional Work, and Changes		5	17-Nov-20	21-Nov-20			30-Oct-21	05-Nov-21															

- Remaining Level ...
- Actual Level of Ef...
- Actual Work
- Remaining Work
- Critical Remaining...

Reconstruction of Oregon Ave NW Recovery Plan, Look-Ahead DD 11-17-20

DCKA2019C0002-RCPLA

3-Week Look-Ahead® Oracle Corporation

