

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Actual Start	Actual Finish	Late Start	Late Finish	Activity % Complete	Gantt Chart												
										Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	
TR-1010	Remove Existing Streetlights & Install New Poles, Arm, Luminaires (Phase 1) Dogwood	7	19-Jan-21	26-Jan-21			23-Sep-21	04-Oct-21	0%													
TR-1050	Install Traffic Foundation, Cabinet, Controller, Pole, Lights (Oregon Ave & Military Rd)	14	03-Mar-21	16-Mar-21	04-Nov-20		21-Oct-21	05-Nov-21	20%													
DCKA2019C0002-UD13.3.5 Paving, Line Stiping, Signage, and Miscellaneous Work		0																				
DCKA2019C0002-UD13.3.6 Landscape Work		0																				
DCKA2019C0002-UD13.4 LUMPSUM ITEMS (Non-Construction)		1	08-Jan-21	12-Nov-21	16-Dec-19		16-Dec-19	04-Dec-21														
DCKA2019C0002-UD13.5 POST-CONSTRUCTION PHASE		0																				
DCKA2019C0002-UD13.6 Delays, Additional Work, and Changes		5	08-Jan-21	13-Jan-21			30-Oct-21	05-Nov-21														

- Remaining Level ...
- Actual Level of Ef...
- Actual Work
- Remaining Work
- Critical Remaining...

Reconstruction of Oregon Ave NW (Update No. 12) December 2020

DCKA2019C0002-UD13

3-Week Look-Ahead® Oracle Corporation

