

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Actual Start	Actual Finish	Late Start	Late Finish	Activity % Complete	Q	Q	Q	Q	Q	Q	Q	Q	Q							
										N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F
DCKA-2019-C-0002-UD9-2 Reconstruction of Oregon Ave NW (Update No																									
DCKA-2019-C-0002-UD9-2.1 PRE-CONSTRUCTION PHASE																									
DCKA-2019-C-0002-UD9-2.2 PROJECT MILESTONES																									
MIL-1010	Finish Phase 1	0		19-Sep-20					0%	▼ 19-Sep-20, DCKA-2019-C-0002-UD9-2.2 PROJECT MILESTONES															
MIL-1140	Start Traffic & Street Light Work	0	19-Sep-20	19-Sep-20				20-Sep-21	0%	◆ Finish Phase 1 ◆ Start Traffic & Street Light Work															
DCKA-2019-C-0002-UD9-2.3 CONSTRUCTION PHASE																									
DCKA-2019-C-0002-UD9-2.3.7 Change Orders, Article 3 Directives and Additional Work																									
DCKA-2019-C-0002-UD9-2.3.7.1 Emergency Resurfacing b/w Military Rd & Horse Stable Rd																									
DCKA-2019-C-0002-UD9-2.3.1 PHASE 1 (Oregon Ave b/w Beech St & Western Ave NW)																									
DCKA-2019-C-0002-UD9-2.3.1.1 Phase 1A (Eastern Half b/w Beech St & Western Ave NW)																									
DCKA-2019-C-0002-UD9-2.3.1.2 Phase 1A-1 (SE Corner- Oregon Ave, Chesnut St & Wise Rd)																									
DCKA-2019-C-0002-UD9-2.3.1.3 Phase 1A-2 (NE Corner- Oregon Ave, Chesnut St & Wise Rd)																									
DCKA-2019-C-0002-UD9-2.3.1.4 Phase 1B (Western Half b/w Beech St & Western Ave NW)																									
DCKA-2019-C-0002-UD9-2.3.1.5 Phase 1B-1 (SW Corner- Oregon Ave, Chesnut St & Wise Rd)																									
DCKA-2019-C-0002-UD9-2.3.1.6 Phase 1B-2 (NW Corner- Oregon Ave, Chesnut St & Wise Rd)																									
DCKA-2019-C-0002-UD9-2.3.1.7 Phase 1C (Northern Half of Western Ave)																									
DCKA-2019-C-0002-UD9-2.3.2 PHASE 2 (Oregon Ave b/w Military Rd & Rittenhouse St NW)																									
DCKA-2019-C-0002-UD9-2.3.2.1 Phase 2A (Eastern Half b/w Military Rd & Rittenhouse St NW)																									
P2A-1010	Install Electric Manholes, Conduits, and Concrete Enclosures (Sta. 118+50 to 116+00)	8	19-Sep-20	19-Sep-20	20-Aug-20			06-Aug-20	95%	▶▶ 15-Oct-20, DCKA-2019-C-0002-UD9-2.3.2 PHASE 2 ▶▶ 15-Oct-20, DCKA-2019-C-0002-UD9-2.3.2.1 Phase 2A															
P2A-1020	Install Electric Manholes, Conduits, and Concrete Enclosures (Sta. 170+00 to Military	15	19-Sep-20	19-Sep-20	20-Aug-20			24-Aug-20	95%	■ UCS 1 (OA)															
P2A-1030	Install Catch Basins, Basin-Connect & Sewer Pipes, and Manholes (Rittenhouse St to	6	19-Sep-20	21-Sep-20	24-Aug-20			07-Aug-20	75%	■ CPDC 5 (OA), OMNI 1 (OA)															
P2A-1040	Install Catch Basins, Basin-Connect & Sewer Pipes, and Manholes (Northampton St to	8	21-Sep-20	23-Sep-20	24-Aug-20			21-Aug-20	75%	■ CPDC 1 (OA)															
P2A-1050	Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes, Outfall #1, 2, & 3 (Mo	9	21-Sep-20	24-Sep-20	26-Aug-20			21-Aug-20	75%	■ CPDC 2 (OA)															
P2A-1060	Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes (Sta. 108+00 to Militar	9	21-Sep-20	24-Sep-20	26-Aug-20			21-Aug-20	75%	■ OMNI 1 (OA)															
P2A-1070	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 11+68 to	6	19-Sep-20	28-Sep-20	26-Aug-20			17-Aug-20	0%	■ CPDC 3 (OA)															
P2A-1080	Roadway Excavation, Install Geotextile, Aggregate (Rittenhouse St to Moreland Pl)	9	21-Sep-20	03-Oct-20				08-Aug-20	0%	■ CPDC 3 (OA), UCS 1 (OA)															
P2A-1090	Roadway Excavation, Install Geotextile, Aggregate Base Base (Moreland Pl to Military	5	03-Oct-20	09-Oct-20				24-Aug-20	0%	■ CPDC 3 (OA), CPDC 5 (OA)															
P2A-1100	Install PCC Curb, Gutter, Top Soil & Seed (Rittenhouse St to Moreland Pl)	7	24-Sep-20	05-Oct-20				12-Aug-20	0%	■ CPDC 1 (OA)															
P2A-1110	Install PCC Curb, Gutter, Top Soil & Seed (Moreland Pl to Military Rd)	8	05-Oct-20	15-Oct-20				20-Aug-20	0%	■ CPDC 1 (OA)															
P2A-1120	Install Permeable Concrete Paver Type 2, Aggregates, Underdrains, Geotextile, Water	7	05-Oct-20	14-Oct-20				21-Aug-20	0%	■ CPDC 4 (OA)															
DCKA-2019-C-0002-UD9-2.3.2.2 Phase 2A-1 (Eastern Half- Oregon Ave & Horse Stable Rd)																									
P2A1-1000	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances	1	19-Sep-20	19-Sep-20				01-Sep-20	0%	▼ 23-Sep-20, DCKA-2019-C-0002-UD9-2.3.2.2 Phase 2A-1															
P2A1-1005	Roadway Excavation, Install Geotextile & Aggregate Base	1	21-Sep-20	21-Sep-20				02-Sep-20	0%	■ CPDC 4 (OA)															
P2A1-1010	Demolish Existing Pavement & Install Curb, and Gutter	1	22-Sep-20	22-Sep-20				03-Sep-20	0%	■ CPDC 4 (OA)															
P2A1-1020	Install 8" HMA Base Course, 19mmn (2A-1)	1	23-Sep-20	23-Sep-20				04-Sep-20	0%	■ CPDC 4 (OA)															
DCKA-2019-C-0002-UD9-2.3.2.3 Phase 2B (Western Half b/w Military Rd & Rittenhouse St NW)																									
DCKA-2019-C-0002-UD9-2.3.2.4 Phase 2B-1 (Island Modification - Oregon Ave & Clover Rd)																									
DCKA-2019-C-0002-UD9-2.3.3 PHASE 3 (Oregon Ave b/w Rittenhouse St & Beech St NW)																									
DCKA-2019-C-0002-UD9-2.3.3.1 Phase 3A (Bridge Reconstruction of Pinehurst Branch)																									
DCKA-2019-C-0002-UD9-2.3.3.1.1 Bridge Work																									
DCKA-2019-C-0002-UD9-2.3.3.1.2 Utility Work & Civil Work																									
DCKA-2019-C-0002-UD9-2.3.3.2 Phase 3B (Eastern Half b/w Rittenhouse St & Unicorn Lane NW)																									
DCKA-2019-C-0002-UD9-2.3.3.3 Phase 3B-1 (Eastern Half - Oregon Ave & Bingham Dr Intersection)																									
DCKA-2019-C-0002-UD9-2.3.3.4 Phase 3C (Western Half b/w Rittenhouse St & Unicorn Lane NW)																									
DCKA-2019-C-0002-UD9-2.3.3.5 Phase 3C-1 (Western Half - Oregon Ave & Bingham Rd Intersector)																									
DCKA-2019-C-0002-UD9-2.3.3.6 Phase 3D (Entire Roadway Section b/w Unicorn Lane & Oregon Kn																									

- Remaining Level ...
- Actual Level of Ef...
- Actual Work
- Remaining Work
- Critical Remaining...

Reconstruction of Oregon Ave NW (Update No. 9) August 2020 Revised2

DCKA-2019-C-0002-UD9-2

3-Week Look-Ahead © Oracle Corporation



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Actual Start	Actual Finish	Late Start	Late Finish	Activity % Complete	Gantt Chart												
										Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	
DCKA-2019-C-0002-UD9-2.3.3.7 Phase 3E (Entire Roadway Section b/w Oregon Knolls Dr & Private										0												
DCKA-2019-C-0002-UD9-2.3.4 Traffic & Streetlight Work										14												
TR-1000	Remove Existing Streetlights & Install New Poles, Arm, Luminares (Phase 1) Western	7	19-Sep-20	28-Sep-20				20-Sep-21	08-Oct-21	0%	▼ 07-Oct-20, DCKA-2019-C-0002-UD9-2.3.4 Traffic & Streetlight Work											
TR-1010	Remove Existing Streetlights & Install New Poles, Arm, Luminares (Phase 1) Dogwood	7	29-Sep-20	07-Oct-20				29-Sep-21	08-Oct-21	0%	■ Remove Existing Streetlights & Install New Poles, Arm, Luminares (Phase 1) Dogwood											
DCKA-2019-C-0002-UD9-2.3.5 Paving, Line Stiping, Signage, and Miscellaneous Work										5												
PV-1000	Install 2" HMA Surface Course, 12.5mm (Phase 1); Mill & Pave Sub-Phases Limits	5	01-Dec-21	02-Dec-21	16-Sep-20			15-Oct-21	16-Oct-21	80%	■ Install 2" HMA Surface Course, 12.5mm (Phase 1); Mill & Pave Sub-Phases Limits											
DCKA-2019-C-0002-UD9-2.3.6 Landscape Work										0												
DCKA-2019-C-0002-UD9-2.4 LUMPSUM ITEMS (Non-Construction)										10												
LUMP-1000	Employee Training (000003)	10	19-Sep-20	01-Jan-22	16-Dec-19			16-Dec-19	04-Dec-21	0%	■ Employee Training (000003)											
LUMP-1010	Progress Photographs (108004)	10	19-Sep-20	01-Jan-22	16-Dec-19			16-Dec-19	04-Dec-21	0%	■ Progress Photographs (108004)											
LUMP-1020	Record Drawings and As-Built Drawings (108006)	10	19-Sep-20	01-Jan-22	16-Dec-19			16-Dec-19	04-Dec-21	0%	■ Record Drawings and As-Built Drawings (108006)											
LUMP-1030	Engineer's Field Facilities (108012)	10	19-Sep-20	01-Jan-22	16-Dec-19			16-Dec-19	04-Dec-21	0%	■ Engineer's Field Facilities (108012)											
LUMP-1040	Field Layout (108016)	10	19-Sep-20	01-Jan-22	16-Dec-19			16-Dec-19	04-Dec-21	0%	■ Field Layout (108016)											
LUMP-1050	Construction Lane Closing (612006)	10	19-Sep-20	01-Jan-22	16-Dec-19			16-Dec-19	04-Dec-21	0%	■ Construction Lane Closing (612006)											
LUMP-1060	Repair of Damaged Major Traffic Control Devices (612106)	10	19-Sep-20	01-Jan-22	16-Dec-19			16-Dec-19	04-Dec-21	0%	■ Repair of Damaged Major Traffic Control Devices (612106)											
LUMP-1070	Maintain Existing Traffic Signal During Construction (613234)	10	19-Sep-20	01-Jan-22	16-Dec-19			16-Dec-19	04-Dec-21	0%	■ Maintain Existing Traffic Signal During Construction (613234)											
LUMP-1080	Payment to Traffic Signal Contractor for Connection (614991)	10	19-Sep-20	01-Jan-22	16-Dec-19			16-Dec-19	04-Dec-21	0%	■ Payment to Traffic Signal Contractor for Connection (614991)											
LUMP-1090	Payment PEPCO Connect, Discon, Inspection (614999)	10	19-Sep-20	01-Jan-22	16-Dec-19			16-Dec-19	04-Dec-21	0%	■ Payment PEPCO Connect, Discon, Inspection (614999)											
LUMP-1100	Erosion and Sediment Control (618002)	10	19-Sep-20	01-Jan-22	16-Dec-19			16-Dec-19	04-Dec-21	0%	■ Erosion and Sediment Control (618002)											
LUMP-1110	Partnering (000511)	10	19-Sep-20	01-Jan-22	16-Dec-19			16-Dec-19	04-Dec-21	0%	■ Partnering (000511)											
DCKA-2019-C-0002-UD9-2.5 POST-CONSTRUCTION PHASE										0												

- Remaining Level ...
- Actual Level of Ef...
- Actual Work
- Remaining Work
- Critical Remaining...

Reconstruction of Oregon Ave NW (Update No. 9) August 2020 Revised2

DCKA-2019-C-0002-UD9-2

3-Week Look-Ahead © Oracle Corporation

