

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Actual Start	Actual Finish	Late Start	Late Finish	Activity % Complete	Gantt Chart (Q, N, D, J, F, M, A, M, J, Jul, A, S, O, N, D, J, F, M, A, M, J, Jul, A, S, O, N)															
										Q	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J
<b>DCKA2019C0002-UD14</b>	<b>Reconstruction of Oregon Ave NW (Update No. 14)</b>	139	08-Feb-21	12-Nov-21	16-Dec-19		16-Dec-19	04-Dec-21																	
<b>DCKA2019C0002-UD14.1 PRE-CONSTRUCTION PHASE</b>																									
<b>DCKA2019C0002-UD14.2 PROJECT MILESTONES</b>																									
MIL-1010	Finish Phase 1	0		08-Feb-21				13-Feb-21	0%																
MIL-1030	Finish Phase 2	0		25-Feb-21				01-Jul-21	0%																
MIL-1040	Start Modified Phase 3B & 3B-1	0	25-Feb-21				01-Jul-21		0%																
MIL-1100	Finish Modified Phase 3D-1	0		10-Feb-21				17-Feb-21	0%																
MIL-1120	Start Modified Phase 3D-2	0	10-Feb-21				17-Feb-21		0%																
<b>DCKA2019C0002-UD14.3 CONSTRUCTION PHASE</b>																									
<b>DCKA2019C0002-UD14.3.7 Change Orders, Article 3 Directives and Additional Work</b>																									
<b>DCKA2019C0002-UD14.3.7.1 Emergency Resurfacing b/w Military Rd &amp; Horse Stable Rd</b>																									
<b>DCKA2019C0002-UD14.3.1 PHASE 1 (Oregon Ave b/w Beech St &amp; Western Ave NW)</b>																									
<b>DCKA2019C0002-UD14.3.1.1 Phase 1A (Eastern Half b/w Beech St &amp; Western Ave NW)</b>																									
<b>DCKA2019C0002-UD14.3.1.2 Phase 1A-1 (SE Corner- Oregon Ave, Chesnut St &amp; Wise Rd)</b>																									
<b>DCKA2019C0002-UD14.3.1.3 Phase 1A-2 (NE Corner- Oregon Ave, Chesnut St &amp; Wise Rd)</b>																									
<b>DCKA2019C0002-UD14.3.1.4 Phase 1B (Western Half b/w Beech St &amp; Western Ave NW)</b>																									
<b>DCKA2019C0002-UD14.3.1.5 Phase 1B-1 (SW Corner- Oregon Ave, Chesnut St &amp; Wise Rd)</b>																									
<b>DCKA2019C0002-UD14.3.1.6 Phase 1B-2 (NW Corner- Oregon Ave, Chesnut St &amp; Wise Rd)</b>																									
<b>DCKA2019C0002-UD14.3.1.7 Phase 1C (Nortnen Half of Western Ave)</b>																									
<b>DCKA2019C0002-UD14.3.2 PHASE 2 (Oregon Ave b/w Military Rd &amp; Rittenhouse St NW)</b>																									
<b>DCKA2019C0002-UD14.3.2.1 Phase 2A (Eastern Half b/w Military Rd &amp; Rittenhouse St NW)</b>																									
P2A-1070	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 11+68 to 11+78)	6	08-Feb-21	08-Feb-21	23-Sep-20		12-Jun-21	12-Jun-21	98.99%																
P2A-1100	Install PCC Curb, Gutter, Top Soil & Seed (Rittenhouse St to Moreland Pl)	7	08-Feb-21	08-Feb-21	05-Oct-20		12-Jun-21	12-Jun-21	98.99%																
P2A-1120	Install Permeable Concrete Paver Type 2, Aggregates, Underdrains, Geotextile, Water	5	08-Feb-21	08-Feb-21	30-Oct-20		12-Jun-21	12-Jun-21	90%																
<b>DCKA2019C0002-UD14.3.2.2 Phase 2A-1 (Eastern Half- Oregon Ave &amp; Horse Stable Rd)</b>																									
<b>DCKA2019C0002-UD14.3.2.3 Phase 2B (Western Half b/w Military Rd &amp; Rittenhouse St NW)</b>																									
P2B-1150	Install Bioretention Planters, Permeable Pavers, Infiltration Under SW, Underdrains (Ri	14	08-Feb-21	12-Feb-21	19-Jan-21		12-Jun-21	17-Jun-21	75%																
P2B-1155	Install Bioretention Planters, Permeable Pavers, Infiltration Under SW, Underdrains (M	14	08-Feb-21	09-Feb-21	25-Nov-20		15-Jun-21	17-Jun-21	90%																
P2B-1160	Install Retaining Walls (1 & 2), Property Wall, and PCC Copings	5	08-Feb-21	09-Feb-21	12-Jan-21		16-Jun-21	17-Jun-21	90%																
P2B-1170	Install 8" HMA Base Course, 19mmn (2B)	7	12-Feb-21	13-Feb-21	07-Jan-21		17-Jun-21	19-Jun-21	75%																
<b>DCKA2019C0002-UD14.3.2.4 Phase 2B-1 (Island Modification - Oregon Ave &amp; Clover Rd)</b>																									
<b>DCKA2019C0002-UD14.3.3 PHASE 3 (Oregon Ave b/w Rittenhouse St &amp; Beech St NW)</b>																									
<b>DCKA2019C0002-UD14.3.3.2 Modified Phase 3B (Eastern Half b/w Rittenhouse St &amp; Tennyson St N</b>																									
<b>DCKA2019C0002-UD14.3.3.3 Modified Phase 3B-1 (Eastern Half - Oregon Ave &amp; Bingham Dr Interse</b>																									
<b>DCKA2019C0002-UD14.3.3.4 Modified Phase 3C (Western Half b/w Rittenhouse St &amp; Tennyson St I</b>																									
<b>DCKA2019C0002-UD14.3.3.5 Modified Phase 3C-1 (Western Half - Oregon Ave &amp; Bingham Rd Inter</b>																									
<b>DCKA2019C0002-UD14.3.3.6 Modified Phase 3D-1 (Eastern Half of Oregon Ave b/w Tennyson St &amp;</b>																									
MP3D1-103	Roadway Excavation, Install Geotextile, Aggregate Base	7	08-Feb-21	08-Feb-21	26-Jan-21		13-Feb-21	13-Feb-21	90%																
MP3D1-104	Install PCC Curb, Gutter, and Wheelchair Ramps	5	08-Feb-21	09-Feb-21	18-Jan-21		13-Feb-21	17-Feb-21	75%																
MP3D1-105	Install 8" HMA Base Course, 19mmn (3D-1)	2	08-Feb-21	10-Feb-21			13-Feb-21	17-Feb-21	0%																
<b>DCKA2019C0002-UD14.3.3.7 Modified Phase 3D-2 (Western Half of Oregon Ave b/w Tennyson St &amp;</b>																									
<b>DCKA2019C0002-UD14.3.3.1 Phase 3A (Bridge Reconstruction of Pinehurst Branch)</b>																									
<b>DCKA2019C0002-UD14.3.3.1.1 Bridge Work</b>																									
<b>DCKA2019C0002-UD14.3.3.1.2 Utility Work &amp; Civil Work</b>																									
<b>DCKA2019C0002-UD14.3.3.8 Phase 3E (Entire Roadway Section b/w Oregon Knolls Dr &amp; Private D</b>																									
<b>DCKA2019C0002-UD14.3.4 Traffic &amp; Streetlight Work</b>																									

- Remaining Level ...
- Actual Level of Ef...
- Actual Work
- Remaining Work
- Critical Remaining...

Reconstruction of Oregon Ave NW (Update No. 14) January 2020

DCKA2019C0002-UD14

3-Week Look-Ahead<sup>®</sup> Oracle Corporation



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Actual Start	Actual Finish	Late Start	Late Finish	Activity % Complete	Gantt Chart													
										Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q		
TR-1000	Remove Existing Streetlights & Install New Poles, Arm, Luminaires (Phase 1) Western	7	08-Feb-21	16-Feb-21			15-Sep-21	23-Sep-21	0%														
TR-1010	Remove Existing Streetlights & Install New Poles, Arm, Luminaires (Phase 1) Dogwood	7	17-Feb-21	24-Feb-21			23-Sep-21	04-Oct-21	0%														
TR-1020	Remove Existing Streetlights & Install New Poles, Arm, Luminaires (Phase 2) Rittenhouse	7	25-Feb-21	06-Mar-21			04-Oct-21	13-Oct-21	0%														
TR-1050	Install Traffic Foundation, Cabinet, Controller, Pole, Lights (Oregon Ave & Military Rd)	14	15-Mar-21	29-Mar-21	04-Nov-20		21-Oct-21	05-Nov-21	20%														
<b>DCKA2019C0002-UD14.3.5 Paving, Line Stiping, Signage, and Miscellaneous Work</b>		15	13-Feb-21	27-Feb-21	28-Dec-20		15-Oct-21	30-Oct-21															
<b>DCKA2019C0002-UD14.3.6 Landscape Work</b>		5	12-Feb-21	19-Feb-21			16-Nov-21	22-Nov-21															
<b>DCKA2019C0002-UD14.4 LUMPSUM ITEMS (Non-Construction)</b>		1	08-Feb-21	12-Nov-21	16-Dec-19		16-Dec-19	04-Dec-21															
<b>DCKA2019C0002-UD14.5 POST-CONSTRUCTION PHASE</b>		0																					
<b>DCKA2019C0002-UD14.6 Delays, Additional Work, and Changes</b>		5	08-Feb-21	12-Feb-21			30-Oct-21	05-Nov-21															

- Remaining Level ...
- Actual Level of Ef...
- Actual Work
- Remaining Work
- Critical Remaining...

Reconstruction of Oregon Ave NW (Update No. 14) January 2020

DCKA2019C0002-UD14

3-Week Look-Ahead® Oracle Corporation

