

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Actual Start	Actual Finish	Late Start	Late Finish	Activity % Complete	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q					
										N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J
<b>DCKA2019C0002-RCPLA-1 Reconstruction of Oregon Ave NW (Update No. 12)</b>										02-Jan-21, DCKA2019C0002-RCPLA-1														
<b>DCKA2019C0002-RCPLA-1.1 PRE-CONSTRUCTION PHASE</b>										01-Dec-20, DCKA2019C0002-RCPLA-1.2														
<b>DCKA2019C0002-RCPLA-1.2 PROJECT MILESTONES</b>										02-Jan-21, DCKA2019C0002-RCPLA-1.3														
MIL-1010	Finish Phase 1	0		01-Dec-20				28-Nov-20	0%	◆ Finish Phase 1														
MIL-1080	Start Modified Phase 3D-1	0	01-Dec-20					01-Dec-20	0%	◆ Start Modified Phase 3D-1														
MIL-1220	Start Landscape Work	0	30-Nov-20					10-Nov-21	0%	◆ Start Landscape Work														
<b>DCKA2019C0002-RCPLA-1.3 CONSTRUCTION PHASE</b>										02-Jan-21, DCKA2019C0002-RCPLA-1.3.7														
<b>DCKA2019C0002-RCPLA-1.3.7 Change Orders, Article 3 Directives and Additional Work</b>																								
<b>DCKA2019C0002-RCPLA-1.3.7.1 Emergency Resurfacing b/w Military Rd &amp; Horse Stable Rd</b>																								
<b>DCKA2019C0002-RCPLA-1.3.1 PHASE 1 (Oregon Ave b/w Beech St &amp; Western Ave NW)</b>																								
<b>DCKA2019C0002-RCPLA-1.3.1.1 Phase 1A (Eastern Half b/w Beech St &amp; Western Ave NW)</b>																								
<b>DCKA2019C0002-RCPLA-1.3.1.2 Phase 1A-1 (SE Corner- Oregon Ave, Chesnut St &amp; Wise Rd)</b>																								
<b>DCKA2019C0002-RCPLA-1.3.1.3 Phase 1A-2 (NE Corner- Oregon Ave, Chesnut St &amp; Wise Rd)</b>																								
<b>DCKA2019C0002-RCPLA-1.3.1.4 Phase 1B (Western Half b/w Beech St &amp; Western Ave NW)</b>																								
<b>DCKA2019C0002-RCPLA-1.3.1.5 Phase 1B-1 (SW Corner- Oregon Ave, Chesnut St &amp; Wise Rd)</b>																								
<b>DCKA2019C0002-RCPLA-1.3.1.6 Phase 1B-2 (NW Corner- Oregon Ave, Chesnut St &amp; Wise Rd)</b>																								
<b>DCKA2019C0002-RCPLA-1.3.1.7 Phase 1C (Northern Half of Western Ave)</b>																								
<b>DCKA2019C0002-RCPLA-1.3.2 PHASE 2 (Oregon Ave b/w Military Rd &amp; Rittenhouse St NW)</b>										02-Jan-21, DCKA2019C0002-RCPLA-1.3.2.1														
<b>DCKA2019C0002-RCPLA-1.3.2.1 Phase 2A (Eastern Half b/w Military Rd &amp; Rittenhouse St NW)</b>										02-Dec-20, DCKA2019C0002-RCPLA-1.3.2.1														
P2A-1070	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 11+68 to 11+72)	6	01-Dec-20	01-Dec-20	23-Sep-20			27-Apr-21	27-Apr-21	98.99%	█ Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 11+68 to 11+72)													
P2A-1100	Install PCC Curb, Gutter, Top Soil & Seed (Rittenhouse St to Moreland Pl)	7	01-Dec-20	01-Dec-20	05-Oct-20			26-Apr-21	26-Apr-21	98.99%	█ Install PCC Curb, Gutter, Top Soil & Seed (Rittenhouse St to Moreland Pl)													
P2A-1120	Install Permeable Concrete Paver Type 2, Aggregates, Underdrains, Geotextile, Water Service Connections and Replacements (Phase 2B)	5	01-Dec-20	02-Dec-20	30-Oct-20			26-Apr-21	27-Apr-21	75%	█ Install Permeable Concrete Paver Type 2, Aggregates, Underdrains, Geotextile, Water Service Connections and Replacements (Phase 2B)													
<b>DCKA2019C0002-RCPLA-1.3.2.2 Phase 2A-1 (Eastern Half- Oregon Ave &amp; Horse Stable Rd)</b>																								
<b>DCKA2019C0002-RCPLA-1.3.2.3 Phase 2B (Western Half b/w Military Rd &amp; Rittenhouse St NW)</b>										02-Jan-21, DCKA2019C0002-RCPLA-1.3.2.3														
P2B-1010	Install Electric Manholes, Conduits, and Concrete Enclosures (Rittenhouse St to Sta. 116+00)	14	02-Dec-20	03-Dec-20	16-Nov-20			27-Apr-21	28-Apr-21	95%	█ Install Electric Manholes, Conduits, and Concrete Enclosures (Rittenhouse St to Sta. 116+00)													
P2B-1020	Install Electric Manholes, Conduits, and Concrete Enclosures (Sta. 116+00 to 170+00)	14	03-Dec-20	03-Dec-20	16-Nov-20			28-May-21	28-May-21	95%	█ Install Electric Manholes, Conduits, and Concrete Enclosures (Sta. 116+00 to 170+00)													
P2B-1030	Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes, Outfall (Rittenhouse St to Moreland Pl)	10	03-Dec-20	11-Dec-20	16-Nov-20			28-Apr-21	07-May-21	30%	█ Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes, Outfall (Rittenhouse St to Moreland Pl)													
P2B-1040	Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes, Outfall (Northampton St to Moreland Pl)	10	11-Dec-20	19-Dec-20	19-Nov-20			07-May-21	15-May-21	30%	█ Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes, Outfall (Northampton St to Moreland Pl)													
P2B-1050	Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes, Outfall (Moreland Pl to Military Rd)	14	19-Dec-20	02-Jan-21	18-Nov-20			15-May-21	28-May-21	30%	█ Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes, Outfall (Moreland Pl to Military Rd)													
P2B-1060	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 17+25 to 17+30)	9	03-Dec-20	08-Dec-20	17-Nov-20			18-May-21	25-May-21	50%	█ Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 17+25 to 17+30)													
P2B-1070	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 7+72 to 7+77)	13	08-Dec-20	16-Dec-20	24-Nov-20			25-May-21	03-Jun-21	50%	█ Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 7+72 to 7+77)													
P2B-1080	Water Service Connections and Replacements (Phase 2B)	6	16-Dec-20	23-Dec-20				03-Jun-21	10-Jun-21	0%	█ Water Service Connections and Replacements (Phase 2B)													
P2B-1090	Roadway Excavation, Install Bus Pads, Geotextile, Aggregate Base (Rittenhouse to Moreland Pl)	9	03-Dec-20	14-Dec-20				29-Apr-21	11-May-21	0%	█ Roadway Excavation, Install Bus Pads, Geotextile, Aggregate Base (Rittenhouse to Moreland Pl)													
P2B-1120	Install PCC Curb, Gutter, Wheelchair Ramps (Rittenhouse to Moreland Pl)	7	07-Dec-20	15-Dec-20				04-May-21	12-May-21	0%	█ Install PCC Curb, Gutter, Wheelchair Ramps (Rittenhouse to Moreland Pl)													
P2B-1130	Install PCC Curb, Gutter, Wheelchair Ramps (Moreland Pl to Military Rd)	8	15-Dec-20	24-Dec-20				12-May-21	22-May-21	0%	█ Install PCC Curb, Gutter, Wheelchair Ramps (Moreland Pl to Military Rd)													
P2B-1160	Install Retaining Walls (1 & 2), Property Wall, and PCC Copings	5	14-Dec-20	19-Dec-20				04-Jun-21	10-Jun-21	0%	█ Install Retaining Walls (1 & 2), Property Wall, and PCC Copings													
<b>DCKA2019C0002-RCPLA-1.3.2.4 Phase 2B-1 (Island Modification - Oregon Ave &amp; Clover Rd)</b>																								
<b>DCKA2019C0002-RCPLA-1.3.3 PHASE 3 (Oregon Ave b/w Rittenhouse St &amp; Beech St NW)</b>										28-Dec-20, DCKA2019C0002-RCPLA-1.3.3.2														
<b>DCKA2019C0002-RCPLA-1.3.3.2 Modified Phase 3B (Eastern Half b/w Rittenhouse St &amp; Tennyson St)</b>																								
<b>DCKA2019C0002-RCPLA-1.3.3.3 Modified Phase 3B-1 (Eastern Half - Oregon Ave &amp; Bingham Dr Int)</b>																								
<b>DCKA2019C0002-RCPLA-1.3.3.4 Modified Phase 3C (Western Half b/w Rittenhouse St &amp; Tennyson St)</b>																								
<b>DCKA2019C0002-RCPLA-1.3.3.5 Modified Phase 3C-1 (Western Half - Oregon Ave &amp; Bingham Rd Int)</b>																								
<b>DCKA2019C0002-RCPLA-1.3.3.6 Modified Phase 3D-1 (Eastern Half of Oregon Ave b/w Tennyson St &amp; Beech St NW)</b>										28-Dec-20, DCKA2019C0002-RCPLA-1.3.3.6														
MP3D1-100	Install Maintenance of Traffic, Erosion/Sediment Control Devices; Test Pit	1	01-Dec-20	01-Dec-20				14-Jan-21	16-Jan-21	0%	█ Install Maintenance of Traffic, Erosion/Sediment Control Devices; Test Pit													
MP3D1-101	Install Electric Manholes, Conduits, and Concrete Enclosures (Tennyson St to Unicorn Lane)	8	02-Dec-20	10-Dec-20				26-Jan-21	05-Feb-21	0%	█ Install Electric Manholes, Conduits, and Concrete Enclosures (Tennyson St to Unicorn Lane)													
MP3D1-102	Install Electric Manholes, Conduits, and Concrete Enclosures (Unicorn Lane to Oregon Ave)	8	02-Dec-20	10-Dec-20				26-Jan-21	05-Feb-21	0%	█ Install Electric Manholes, Conduits, and Concrete Enclosures (Unicorn Lane to Oregon Ave)													

- Remaining Level ...
- Actual Level of Ef...
- Actual Work
- Remaining Work
- Critical Remaining...

Reconstruction of Oregon Ave NW (Update No. 12) November 2020 (Revised)

DCKA2019C0002-RCPLA-1

3-Week Look-Ahead® Oracle Corporation



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Actual Start	Actual Finish	Late Start	Late Finish	Activity % Complete	Calendar												
										Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	
MP3D1-102	Install Catch Basins, Basin-Connect & Sewer Pipes, and Manholes	15	02-Dec-20	18-Dec-20			16-Jan-21	05-Feb-21	0%													
MP3D1-103	Roadway Excavation, Install Geotextile, Aggregate Base	7	19-Dec-20	28-Dec-20			05-Feb-21	13-Feb-21	0%													
<b>DCKA2019C0002-RCPLA-1.3.3.7 Modified Phase 3D-2 (Western Half of Oregon Ave b/w Tennyson &amp; ...)</b>																						
<b>DCKA2019C0002-RCPLA-1.3.3.1 Phase 3A (Bridge Reconstruction of Pinehurst Branch)</b>																						
<b>DCKA2019C0002-RCPLA-1.3.3.1.1 Bridge Work</b>																						
<b>DCKA2019C0002-RCPLA-1.3.3.1.2 Utility Work &amp; Civil Work</b>																						
<b>DCKA2019C0002-RCPLA-1.3.3.8 Phase 3E (Entire Roadway Section b/w Oregon Knolls Dr &amp; Privat</b>																						
<b>DCKA2019C0002-RCPLA-1.3.4 Traffic &amp; Streetlight Work</b>																						
TR-1000	Remove Existing Streetlights & Install New Poles, Arm, Luminaires (Phase 1) Western	7	01-Dec-20	08-Dec-20			11-Sep-21	20-Sep-21	0%													
TR-1010	Remove Existing Streetlights & Install New Poles, Arm, Luminaires (Phase 1) Dogwoor	7	09-Dec-20	16-Dec-20			20-Sep-21	29-Sep-21	0%													
<b>DCKA2019C0002-RCPLA-1.3.5 Paving, Line Stiping, Signage, and Miscellaneous Work</b>																						
<b>DCKA2019C0002-RCPLA-1.3.6 Landscape Work</b>																						
LS-1000	Install Plants, Trees and Shrubs (Phase 1)	7	30-Nov-20	30-Nov-20	20-Oct-20		10-Nov-21	10-Nov-21	95%													
<b>DCKA2019C0002-RCPLA-1.4 LUMPSUM ITEMS (Non-Construction)</b>																						
<b>DCKA2019C0002-RCPLA-1.5 POST-CONSTRUCTION PHASE</b>																						
<b>DCKA2019C0002-RCPLA-1.6 Delays, Additional Work, and Changes</b>																						
DAC-1000	Asphalt Resurfacing on Phase 3	1	01-Dec-20	01-Dec-20			30-Oct-21	01-Nov-21	0%													
DAC-1010	PEPCO Pole Relocation, Phase 1	1	02-Dec-20	02-Dec-20			01-Nov-21	02-Nov-21	0%													
DAC-1020	PEPCO Pole Relocation, Phase 2	1	03-Dec-20	03-Dec-20			02-Nov-21	03-Nov-21	0%													
DAC-1030	National Park Sevice Permit Delays, Phase 1	1	04-Dec-20	04-Dec-20			03-Nov-21	04-Nov-21	0%													
DAC-1040	Delay in the Approval of Streetlight Submittals	1	05-Dec-20	05-Dec-20			04-Nov-21	05-Nov-21	0%													

- Remaining Level ...
- Actual Level of Ef...
- Actual Work
- Remaining Work
- Critical Remaining...

Reconstruction of Oregon Ave NW (Update No. 12) November 2020 (Revised)

DCKA2019C0002-RCPLA-1

3-Week Look-Ahead © Oracle Corporation

