

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Actual Start	Actual Finish	Late Start	Late Finish	Activity % Complete	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q					
										N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J
DCKA2019C0002-U12LA Reconstruction of Oregon Ave NW Look-Ahead !										25-Jan-21, DCKA2019C0002-U12LA														
DCKA2019C0002-U12LA.1 PRE-CONSTRUCTION PHASE										15-Dec-20, DCKA2019C0002-U12LA.2														
DCKA2019C0002-U12LA.2 PROJECT MILESTONES										28-Nov-20, DCKA2019C0002-U12LA.2														
MIL-1010	Finish Phase 1	0		15-Dec-20				28-Nov-20	0%	◆ Finish Phase 1														
DCKA2019C0002-U12LA.3 CONSTRUCTION PHASE										25-Jan-21, DCKA2019C0002-U12LA														
DCKA2019C0002-U12LA.3.7 Change Orders, Article 3 Directives and Additional Work																								
DCKA2019C0002-U12LA.3.7.1 Emergency Resurfacing b/w Military Rd & Horse Stable Rd																								
DCKA2019C0002-U12LA.3.1 PHASE 1 (Oregon Ave b/w Beech St & Western Ave NW)																								
DCKA2019C0002-U12LA.3.1.1 Phase 1A (Eastern Half b/w Beech St & Western Ave NW)																								
DCKA2019C0002-U12LA.3.1.2 Phase 1A-1 (SE Corner- Oregon Ave, Chesnut St & Wise Rd)																								
DCKA2019C0002-U12LA.3.1.3 Phase 1A-2 (NE Corner- Oregon Ave, Chesnut St & Wise Rd)																								
DCKA2019C0002-U12LA.3.1.4 Phase 1B (Western Half b/w Beech St & Western Ave NW)																								
DCKA2019C0002-U12LA.3.1.5 Phase 1B-1 (SW Corner- Oregon Ave, Chesnut St & Wise Rd)																								
DCKA2019C0002-U12LA.3.1.6 Phase 1B-2 (NW Corner- Oregon Ave, Chesnut St & Wise Rd)																								
DCKA2019C0002-U12LA.3.1.7 Phase 1C (Northern Half of Western Ave)																								
DCKA2019C0002-U12LA.3.2 PHASE 2 (Oregon Ave b/w Military Rd & Rittenhouse St NW)										25-Jan-21, DCKA2019C0002-U12LA														
DCKA2019C0002-U12LA.3.2.1 Phase 2A (Eastern Half b/w Military Rd & Rittenhouse St NW)										16-Dec-20, DCKA2019C0002-U12LA.3.														
P2A-1070	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 11+68 to 11+72)	6	15-Dec-20	15-Dec-20	23-Sep-20		28-Apr-21	29-Apr-21	98.99%	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 11+68 to 11+72)														
P2A-1100	Install PCC Curb, Gutter, Top Soil & Seed (Rittenhouse St to Moreland Pl)	7	15-Dec-20	15-Dec-20	05-Oct-20		28-Apr-21	28-Apr-21	98.99%	Install PCC Curb, Gutter, Top Soil & Seed (Rittenhouse St to Moreland Pl)														
P2A-1120	Install Permeable Concrete Paver Type 2, Aggregates, Underdrains, Geotextile, Water Service Connections and Replacements (Phase 2B)	5	15-Dec-20	16-Dec-20	30-Oct-20		28-Apr-21	29-Apr-21	75%	Install Permeable Concrete Paver Type 2, Aggregates, Underdrains, Geotextile, Water Service Connections and Replacements (Phase 2B)														
DCKA2019C0002-U12LA.3.2.2 Phase 2A-1 (Eastern Half- Oregon Ave & Horse Stable Rd)																								
DCKA2019C0002-U12LA.3.2.3 Phase 2B (Western Half b/w Military Rd & Rittenhouse St NW)										25-Jan-21, DCKA2019C0002-U12LA														
P2B-1030	Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes, Outfall (Rittenhouse St to Military Rd)	10	16-Dec-20	24-Dec-20	16-Nov-20		29-Apr-21	10-Jun-21	30%	Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes, Outfall (Rittenhouse St to Military Rd)														
P2B-1040	Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes, Outfall (Northampton St to Rittenhouse St)	10	16-Dec-20	05-Jan-21	19-Nov-20		18-May-21	28-May-21	30%	Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes, Outfall (Northampton St to Rittenhouse St)														
P2B-1050	Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes, Outfall (Moreland Pl to Military Rd)	14	05-Jan-21	19-Jan-21	18-Nov-20		28-May-21	10-Jun-21	30%	Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes, Outfall (Moreland Pl to Military Rd)														
P2B-1060	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 17+25 to 17+32)	9	16-Dec-20	16-Dec-20	17-Nov-20		02-Jun-21	03-Jun-21	95%	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 17+25 to 17+32)														
P2B-1070	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 7+72 to 7+78)	13	16-Dec-20	17-Dec-20	24-Nov-20		03-Jun-21	03-Jun-21	95%	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 7+72 to 7+78)														
P2B-1080	Water Service Connections and Replacements (Phase 2B)	6	17-Dec-20	24-Dec-20			03-Jun-21	10-Jun-21	0%	Water Service Connections and Replacements (Phase 2B)														
P2B-1090	Roadway Excavation, Install Bus Pads, Geotextile, Aggregate Base (Rittenhouse to Military Rd)	9	16-Dec-20	28-Dec-20			29-Apr-21	11-May-21	0%	Roadway Excavation, Install Bus Pads, Geotextile, Aggregate Base (Rittenhouse to Military Rd)														
P2B-1110	Roadway Excavation, Install Bus Pads, Geotextile, Aggregate Base (Moreland Pl to Military Rd)	10	19-Jan-21	19-Jan-21	02-Dec-20		10-Jun-21	10-Jun-21	95%	Roadway Excavation, Install Bus Pads, Geotextile, Aggregate Base (Moreland Pl to Military Rd)														
P2B-1120	Install PCC Curb, Gutter, Wheelchair Ramps (Rittenhouse to Moreland Pl)	7	19-Dec-20	29-Dec-20			04-May-21	12-May-21	0%	Install PCC Curb, Gutter, Wheelchair Ramps (Rittenhouse to Moreland Pl)														
P2B-1130	Install PCC Curb, Gutter, Wheelchair Ramps (Moreland Pl to Military Rd)	8	29-Dec-20	09-Jan-21			12-May-21	22-May-21	0%	Install PCC Curb, Gutter, Wheelchair Ramps (Moreland Pl to Military Rd)														
P2B-1155	Install Bioretention Planters, Permeable Pavers, Infiltration Under SW, Underdrains (Military Rd to Moreland Pl)	14	09-Jan-21	25-Jan-21	25-Nov-20		26-May-21	10-Jun-21	20%	Install Bioretention Planters, Permeable Pavers, Infiltration Under SW, Underdrains (Military Rd to Moreland Pl)														
P2B-1160	Install Retaining Walls (1 & 2), Property Wall, and PCC Copings	5	28-Dec-20	05-Jan-21			04-Jun-21	10-Jun-21	0%	Install Retaining Walls (1 & 2), Property Wall, and PCC Copings														
DCKA2019C0002-U12LA.3.2.4 Phase 2B-1 (Island Modification - Oregon Ave & Clover Rd)																								
DCKA2019C0002-U12LA.3.3 PHASE 3 (Oregon Ave b/w Rittenhouse St & Beech St NW)										05-Jan-21, DCKA2019C0002-U12LA														
DCKA2019C0002-U12LA.3.3.2 Modified Phase 3B (Eastern Half b/w Rittenhouse St & Tennyson St)																								
DCKA2019C0002-U12LA.3.3.3 Modified Phase 3B-1 (Eastern Half - Oregon Ave & Bingham Dr Inters)																								
DCKA2019C0002-U12LA.3.3.4 Modified Phase 3C (Western Half b/w Rittenhouse St & Tennyson St)																								
DCKA2019C0002-U12LA.3.3.5 Modified Phase 3C-1 (Western Half - Oregon Ave & Bingham Rd Inters)																								
DCKA2019C0002-U12LA.3.3.6 Modified Phase 3D-1 (Eastern Half of Oregon Ave b/w Tennyson St & Bingham Dr)										05-Jan-21, DCKA2019C0002-U12LA														
MP3D1-101	Install Electric Manholes, Conduits, and Concrete Enclosures (Tennyson St to Unicorn Lane)	8	16-Dec-20	24-Dec-20			26-Jan-21	05-Feb-21	0%	Install Electric Manholes, Conduits, and Concrete Enclosures (Tennyson St to Unicorn Lane)														
MP3D1-102	Install Electric Manholes, Conduits, and Concrete Enclosures (Unicorn Lane to Oregon Ave)	8	16-Dec-20	24-Dec-20			26-Jan-21	05-Feb-21	0%	Install Electric Manholes, Conduits, and Concrete Enclosures (Unicorn Lane to Oregon Ave)														
MP3D1-102	Install Catch Basins, Basin-Connect & Sewer Pipes, and Manholes	15	16-Dec-20	05-Jan-21			16-Jan-21	05-Feb-21	0%	Install Catch Basins, Basin-Connect & Sewer Pipes, and Manholes														
DCKA2019C0002-U12LA.3.3.7 Modified Phase 3D-2 (Western Half of Oregon Ave b/w Tennyson St & Bingham Dr)																								
DCKA2019C0002-U12LA.3.3.1 Phase 3A (Bridge Reconstruction of Pinehurst Branch)																								


- Remaining Level ...
- Actual Level of Ef...
- Actual Work
- Remaining Work
- Critical Remaining...

Reconstruction of Oregon Ave NW Look-Ahead Schedule (DD12-15-20)

DCKA2019C0002-U12LA

1 of 2

3-Week Look-Ahead © Oracle Corporation



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Actual Start	Actual Finish	Late Start	Late Finish	Activity % Complete	Calendar													
										Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q		
	DCKA2019C0002-U12LA.3.3.1.1 Bridge Work	0																					
	DCKA2019C0002-U12LA.3.3.1.2 Utility Work & Civil Work	0																					
	DCKA2019C0002-U12LA.3.3.8 Phase 3E (Entire Roadway Section b/w Oregon Knolls Dr & Private I	0																					
	DCKA2019C0002-U12LA.3.4 Traffic & Streetlight Work	14	15-Dec-20	02-Jan-21			11-Sep-21	29-Sep-21															
TR-1000	Remove Existing Streetlights & Install New Poles, Arm, Luminaires (Phase 1) Western	7	15-Dec-20	22-Dec-20			11-Sep-21	20-Sep-21	0%														
TR-1010	Remove Existing Streetlights & Install New Poles, Arm, Luminaires (Phase 1) Dogwood	7	23-Dec-20	02-Jan-21			20-Sep-21	29-Sep-21	0%														
	DCKA2019C0002-U12LA.3.5 Paving, Line Stiping, Signage, and Miscellaneous Work	0																					
	DCKA2019C0002-U12LA.3.6 Landscape Work	0																					
	DCKA2019C0002-U12LA.4 LUMPSUM ITEMS (Non-Construction)	0																					
	DCKA2019C0002-U12LA.5 POST-CONSTRUCTION PHASE	0																					
	DCKA2019C0002-U12LA.6 Delays, Additional Work, and Changes	5	15-Dec-20	19-Dec-20			30-Oct-21	05-Nov-21															

- Remaining Level ...
- Actual Level of Ef...
- Actual Work
- Remaining Work
- Critical Remaining...

Reconstruction of Oregon Ave NW Look-Ahead Schedule (DD12-15-20)

DCKA2019C0002-U12LA

3-Week Look-Ahead® Oracle Corporation

