

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Actual Start	Actual Finish	Late Start	Late Finish	Activity % Complete	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q								
										N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A
Oregon-LA-08-09-21 Reconstruction of Oregon Ave NW Look-Ahead Sched																											
Oregon-LA-08-09-21.1 PRE-CONSTRUCTION PHASE																											
Oregon-LA-08-09-21.2 PROJECT MILESTONES																											
MIL-1030	Finish Phase 2	0		18-Aug-21				13-May-21	0%	▼ 19-Aug-21, Oregon																	
MIL-1050	Finish Modified Phase 3B & 3B-1	0		18-Aug-21				04-Nov-21	0%	◆ Finish Modified Ph																	
MIL-1060	Start Modified Phase 3C & 3C-1	0	19-Aug-21					04-Nov-21	0%	◆ Start Modified Pha																	
MIL-1070	Finish Modified Phase 3C & 3C-1	0		19-Aug-21				05-Nov-21	0%	◆ Finish Modified Ph																	
MIL-1130	Finish Modified Phase 3C-2	0		09-Aug-21				04-Oct-21	0%	◆ Finish Modified Ph																	
MIL-1140	Start Phase 3A	0	19-Aug-21					13-May-21	0%	◆ Start Phase 3A																	
Oregon-LA-08-09-21.3 CONSTRUCTION PHASE																											
Oregon-LA-08-09-21.3.7 Change Orders, Article 3 Directives and Additional Work																											
Oregon-LA-08-09-21.3.7.1 Emergency Resurfacing b/w Military Rd & Horse Stable Rd																											
Oregon-LA-08-09-21.3.1 PHASE 1 (Oregon Ave b/w Beech St & Western Ave NW)																											
Oregon-LA-08-09-21.3.1.1 Phase 1A (Eastern Half b/w Beech St & Western Ave NW)																											
Oregon-LA-08-09-21.3.1.2 Phase 1A-1 (SE Corner- Oregon Ave, Chesnut St & Wise Rd)																											
Oregon-LA-08-09-21.3.1.3 Phase 1A-2 (NE Corner- Oregon Ave, Chesnut St & Wise Rd)																											
Oregon-LA-08-09-21.3.1.4 Phase 1B (Western Half b/w Beech St & Western Ave NW)																											
Oregon-LA-08-09-21.3.1.5 Phase 1B-1 (SW Corner- Oregon Ave, Chesnut St & Wise Rd)																											
Oregon-LA-08-09-21.3.1.6 Phase 1B-2 (NW Corner- Oregon Ave, Chesnut St & Wise Rd)																											
Oregon-LA-08-09-21.3.1.7 Phase 1C (Northern Half of Western Ave)																											
Oregon-LA-08-09-21.3.2 PHASE 2 (Oregon Ave b/w Military Rd & Rittenhouse St NW)																											
Oregon-LA-08-09-21.3.2.1 Phase 2A (Eastern Half b/w Military Rd & Rittenhouse St NW)																											
Oregon-LA-08-09-21.3.2.2 Phase 2A-1 (Eastern Half- Oregon Ave & Horse Stable Rd)																											
Oregon-LA-08-09-21.3.2.3 Phase 2B (Western Half b/w Military Rd & Rittenhouse St NW)																											
Oregon-LA-08-09-21.3.2.4 Phase 2B-1 (Island Modification - Oregon Ave & Clover Rd)																											
P2B1-1000	Demolish East Side Curb of Existing Island (Military Rd, Oregon Ave & Clover Rd)	7	09-Aug-21	16-Aug-21				03-May-21	11-May-21	0%	▼ 18-Aug-21, Oregon																
P2B1-1010	Install PCC Curb, Gutter, Restore Roadway, Install Directional Island	2	17-Aug-21	18-Aug-21				11-May-21	13-May-21	0%	CPDC 1 (OA)																
Oregon-LA-08-09-21.3.3 PHASE 3 (Oregon Ave b/w Rittenhouse St & Beech St NW)																											
Oregon-LA-08-09-21.3.3.2 Modified Phase 3B (Eastern Half b/w Rittenhouse St & Tennyson St NW)																											
Oregon-LA-08-09-21.3.3.3 Modified Phase 3B-1 (Eastern Half - Oregon Ave & Bingham Dr Intersection)																											
Oregon-LA-08-09-21.3.3.4 Modified Phase 3C (Western Half b/w Rittenhouse St & Tennyson St NW)																											
MP3C-1020	Install Catch Basins, Basin-Connect & Sewer Pipes, and Manholes (Rittenhouse St to Tenn	12	19-Aug-21	19-Aug-21	21-Jun-21			04-Nov-21	04-Nov-21	98%	▼ 19-Aug-21, Oregon																
MP3C-1060	Roadway Excavation, Install Geotextile, Aggregate Base (3C)	12	19-Aug-21	19-Aug-21	16-Jun-21			05-Nov-21	05-Nov-21	98%	Install Catch Basin																
MP3C-1070	Install PCC Curb, Gutter, and Wheelchair Ramps	8	19-Aug-21	19-Aug-21	18-Jun-21			05-Nov-21	05-Nov-21	97.99%	Roadway Excavat																
MP3C-1100	Install 8" HMA Base Course, 19mmn (3C)	4	19-Aug-21	19-Aug-21	13-Jul-21			05-Nov-21	05-Nov-21	95%	Install PCC Curb, C																
Oregon-LA-08-09-21.3.3.5 Modified Phase 3C-1 (Western Half - Oregon Ave & Bingham Rd Intersection)																											
Oregon-LA-08-09-21.3.3.6 Modified Phase 3B-2 (Eastern Half of Oregon Ave b/w Tennyson St & Oregon Kn																											
Oregon-LA-08-09-21.3.3.7 Modified Phase 3C-2 (Western Half of Oregon Ave b/w Tennyson St & Oregon Kr																											
Oregon-LA-08-09-21.3.3.1 Phase 3A (Bridge Reconstruction of Pinehurst Branch)																											
Oregon-LA-08-09-21.3.3.1.1 Bridge Work																											
P3A-B-1020	North & South Abutment Install Stream Diversion	3	20-Aug-21	21-Aug-21	15-Jul-21			14-May-21	15-May-21	50%	▼ 13-Sep-21, Ore																
P3A-B-1030	North & South Abutment Excavation	4	21-Aug-21	25-Aug-21	02-Aug-21			15-May-21	19-May-21	30%	FMCC 1 (OA), FM																
P3A-B-1040	South Abutment Layout & Drive Test Pile	1	25-Aug-21	26-Aug-21				19-May-21	20-May-21	0%	FMCC 1;(OA), FM																
P3A-B-1050	Test Pile Appro. & Install Caisson (South Abutment)	12	26-Aug-21	13-Sep-21				20-May-21	07-Jun-21	0%	FMCC 1 (OA), F																
Oregon-LA-08-09-21.3.3.1.2 Utility Work & Civil Work																											
Oregon-LA-08-09-21.3.3.8 Phase 3E (Entire Roadway Section b/w Oregon Knolls Dr & Private Driveway)																											

- Remaining Level ...
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining ...

Reconstruction of Oregon Ave NW Look-Ahead Schedule (DD 08-09-21)

Oregon-LA-08-09-21

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Actual Start	Actual Finish	Late Start	Late Finish	Activity % Complete	Gantt Chart													
										Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q		
P3E-1015	Install Electric Conduits, and Concrete Enclosures	10	12-Jan-22	13-Jan-22	27-May-21		05-Oct-21	06-Oct-21	90%														
P3E-1070	Install Retaining Wall No. 3, Stone Faced Coping, Stockade Wood Fence	10	18-Jan-22	25-Jan-22	15-Jun-21		13-Oct-21	19-Oct-21	45%														
Oregon-LA-08-09-21.3.4 Traffic & Streetlight Work																							
TR-1050	Install Traffic Foundation, Cabinet, Controller, Pole, Lights (Oregon Ave & Military Rd)	14	19-Aug-21	03-Sep-21	04-Nov-20		21-Oct-21	05-Nov-21	20%														
Oregon-LA-08-09-21.3.5 Paving, Line Stiping, Signage, and Miscellaneous Work																							
Oregon-LA-08-09-21.3.6 Landscape Work																							
LS-0100	Install Bioretention Railing Fence (Phase 3)	5	19-Aug-21	24-Aug-21			22-Nov-21	01-Dec-21	0%														
Oregon-LA-08-09-21.4 LUMPSUM ITEMS (Non-Construction)																							
Oregon-LA-08-09-21.5 POST-CONSTRUCTION PHASE																							
Oregon-LA-08-09-21.6 Delays, Additional Work, and Changes																							

- Remaining Level ...
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining ...

Reconstruction of Oregon Ave NW Look-Ahead Schedule (DD 08-09-21)

Oregon-LA-08-09-21

3-Week Look-Ahead © Oracle Corporation