

| Activity ID | Activity Name | Original Duration | Early Start | Early Finish | Actual Start | Actual Finish | Activity % Complete | Gantt Chart | | | | | | | | | | | |
|--|--|-------------------|-------------|--------------|--------------|---------------|---------------------|-------------|-----------|-----------|-----------|---|---|---|---|---|---|---|---|
| | | | | | | | | Q | Q | Q | Q | Q | Q | Q | Q | Q | Q | Q | Q |
| Oregon-LA-06-14-21 Reconstruction of Oregon Ave NW Look-Ahead Schedule (DD 06-14-21) | | | | | | | | 219 | 15-Jun-21 | 16-Dec-21 | 04-Nov-20 | | | | | | | | |
| Oregon-LA-06-14-21.1 PRE-CONSTRUCTION PHASE | | | | | | | | 0 | | | | | | | | | | | |
| Oregon-LA-06-14-21.2 PROJECT MILESTONES | | | | | | | | 9 | 15-Jun-21 | 26-Jun-21 | | | | | | | | | |
| MIL-1030 | Finish Phase 2 | 0 | | 25-Jun-21 | | | 0% | | | | | | | | | | | | |
| MIL-1050 | Finish Modified Phase 3B & 3B-1 | 0 | | 25-Jun-21 | | | 0% | | | | | | | | | | | | |
| MIL-1060 | Start Modified Phase 3C & 3C-1 | 0 | 26-Jun-21 | | | | 0% | | | | | | | | | | | | |
| MIL-1130 | Finish Modified Phase 3C-2 | 0 | | 15-Jun-21 | | | 0% | | | | | | | | | | | | |
| MIL-1140 | Start Phase 3A | 0 | 26-Jun-21 | | | | 0% | | | | | | | | | | | | |
| Oregon-LA-06-14-21.3 CONSTRUCTION PHASE | | | | | | | | 219 | 15-Jun-21 | 16-Dec-21 | 04-Nov-20 | | | | | | | | |
| Oregon-LA-06-14-21.3.7 Change Orders, Article 3 Directives and Additional Work | | | | | | | | 0 | | | | | | | | | | | |
| Oregon-LA-06-14-21.3.7.1 Emergency Resurfacing b/w Military Rd & Horse Stable Rd | | | | | | | | 0 | | | | | | | | | | | |
| Oregon-LA-06-14-21.3.1 PHASE 1 (Oregon Ave b/w Beech St & Western Ave NW) | | | | | | | | 0 | | | | | | | | | | | |
| Oregon-LA-06-14-21.3.1.1 Phase 1A (Eastern Half b/w Beech St & Western Ave NW) | | | | | | | | 0 | | | | | | | | | | | |
| Oregon-LA-06-14-21.3.1.2 Phase 1A-1 (SE Corner- Oregon Ave, Chesnut St & Wise Rd) | | | | | | | | 0 | | | | | | | | | | | |
| Oregon-LA-06-14-21.3.1.3 Phase 1A-2 (NE Corner- Oregon Ave, Chesnut St & Wise Rd) | | | | | | | | 0 | | | | | | | | | | | |
| Oregon-LA-06-14-21.3.1.4 Phase 1B (Western Half b/w Beech St & Western Ave NW) | | | | | | | | 0 | | | | | | | | | | | |
| Oregon-LA-06-14-21.3.1.5 Phase 1B-1 (SW Corner- Oregon Ave, Chesnut St & Wise Rd) | | | | | | | | 0 | | | | | | | | | | | |
| Oregon-LA-06-14-21.3.1.6 Phase 1B-2 (NW Corner- Oregon Ave, Chesnut St & Wise Rd) | | | | | | | | 0 | | | | | | | | | | | |
| Oregon-LA-06-14-21.3.1.7 Phase 1C (Northern Half of Western Ave) | | | | | | | | 0 | | | | | | | | | | | |
| Oregon-LA-06-14-21.3.2 PHASE 2 (Oregon Ave b/w Military Rd & Rittenhouse St NW) | | | | | | | | 9 | 15-Jun-21 | 25-Jun-21 | | | | | | | | | |
| Oregon-LA-06-14-21.3.2.1 Phase 2A (Eastern Half b/w Military Rd & Rittenhouse St NW) | | | | | | | | 0 | | | | | | | | | | | |
| Oregon-LA-06-14-21.3.2.2 Phase 2A-1 (Eastern Half- Oregon Ave & Horse Stable Rd) | | | | | | | | 0 | | | | | | | | | | | |
| Oregon-LA-06-14-21.3.2.3 Phase 2B (Western Half b/w Military Rd & Rittenhouse St NW) | | | | | | | | 0 | | | | | | | | | | | |
| Oregon-LA-06-14-21.3.2.4 Phase 2B-1 (Island Modification - Oregon Ave & Clover Rd) | | | | | | | | 9 | 15-Jun-21 | 25-Jun-21 | | | | | | | | | |
| P2B1-1000 | Demolish East Side Curb of Existing Island (Military Rd, Oregon Ave & Clover Rd) | 7 | 15-Jun-21 | 23-Jun-21 | | | 0% | | | | | | | | | | | | |
| P2B1-1010 | Install PCC Curb, Gutter, Restore Roadway, Install Directional Island | 2 | 24-Jun-21 | 25-Jun-21 | | | 0% | | | | | | | | | | | | |
| Oregon-LA-06-14-21.3.3 PHASE 3 (Oregon Ave b/w Rittenhouse St & Beech St NW) | | | | | | | | 198 | 15-Jun-21 | 16-Dec-21 | 10-Mar-21 | | | | | | | | |
| Oregon-LA-06-14-21.3.3.2 Modified Phase 3B (Eastern Half b/w Rittenhouse St & Tennyson St NW) | | | | | | | | 0 | | | | | | | | | | | |
| Oregon-LA-06-14-21.3.3.3 Modified Phase 3B-1 (Eastern Half - Oregon Ave & Bingham Dr Intersection) | | | | | | | | 0 | | | | | | | | | | | |
| Oregon-LA-06-14-21.3.3.4 Modified Phase 3C (Western Half b/w Rittenhouse St & Tennyson St NW) | | | | | | | | 36 | 26-Jun-21 | 17-Jul-21 | 07-Jun-21 | | | | | | | | |
| MP3C-1010 | Install Electric Manholes, Conduits, and Concrete Enclosures (Nebraska Ave; Rittenhouse St) | 6 | 26-Jun-21 | 26-Jun-21 | 07-Jun-21 | | 90% | | | | | | | | | | | | |
| MP3C-1020 | Install Catch Basins, Basin-Connect & Sewer Pipes, and Manholes (Rittenhouse St to Tennyson St) | 12 | 26-Jun-21 | 12-Jul-21 | | | 0% | | | | | | | | | | | | |
| MP3C-1030 | Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 39+48 to 27+15) | 10 | 01-Jul-21 | 01-Jul-21 | 07-Jun-21 | | 90% | | | | | | | | | | | | |
| MP3C-1040 | Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 27+15 to 17+25) | 10 | 02-Jul-21 | 02-Jul-21 | 07-Jun-21 | | 90% | | | | | | | | | | | | |
| MP3C-1050 | Water Service Connections and Replacements (Phase 3C) | 2 | 03-Jul-21 | 06-Jul-21 | | | 0% | | | | | | | | | | | | |
| MP3C-1060 | Roadway Excavation, Install Geotextile, Aggregate Base (3C) | 12 | 03-Jul-21 | 17-Jul-21 | | | 0% | | | | | | | | | | | | |
| MP3C-1075 | Install Bioretention Planters, Permeable Pavers, Infiltration Under SW, Underdrains (Tennyson St to Lindsey Dr) | 10 | 03-Jul-21 | 13-Jul-21 | 11-Jun-21 | | 20% | | | | | | | | | | | | |
| MP3C-1080 | Install Bioretention Planters, Permeable Pavers, Infiltration Under SW, Underdrains (Lindsey Dr to Rittenhouse St) | 10 | 03-Jul-21 | 13-Jul-21 | 11-Jun-21 | | 20% | | | | | | | | | | | | |
| Oregon-LA-06-14-21.3.3.5 Modified Phase 3C-1 (Western Half - Oregon Ave & Bingham Rd Intersection) | | | | | | | | 16 | 26-Jun-21 | 01-Jul-21 | 07-Jun-21 | | | | | | | | |
| MP3C1-100 | Install Watermain, Gate Valves, Fittings & Appurtenances | 1 | 26-Jun-21 | 26-Jun-21 | 07-Jun-21 | | 0% | | | | | | | | | | | | |
| MP3C1-101 | Roadway Excavation, Install Geotextile, Aggregate Base (3C-1) | 1 | 26-Jun-21 | 26-Jun-21 | | | 0% | | | | | | | | | | | | |
| MP3C1-102 | Install PCC Curb, Gutter, Wheel Chair Ramps, Exposed Sidewalk | 1 | 29-Jun-21 | 29-Jun-21 | | | 0% | | | | | | | | | | | | |
| MP3C1-103 | Install 8" HMA Base Course, 19mm (3C-1) | 1 | 01-Jul-21 | 01-Jul-21 | | | 0% | | | | | | | | | | | | |
| Oregon-LA-06-14-21.3.3.6 Modified Phase 3B-2 (Eastern Half of Oregon Ave b/w Tennyson St & Oregon Knolls Dr NW) | | | | | | | | 0 | | | | | | | | | | | |
| Oregon-LA-06-14-21.3.3.7 Modified Phase 3C-2 (Western Half of Oregon Ave b/w Tennyson St & Oregon Knolls Dr NW) | | | | | | | | 5 | 15-Jun-21 | 15-Jun-21 | 10-Mar-21 | | | | | | | | |
| MP3D2-105 | Install Electric Manholes, Conduits, and Concrete Enclosures (Tennyson St to Unicorn Ln) | 5 | 15-Jun-21 | 15-Jun-21 | 10-Mar-21 | | 99% | | | | | | | | | | | | |

- Remaining Level ...
- Actual Level of Ef...
- Actual Work
- Remaining Work
- Critical Remaining...

Reconstruction of Oregon Ave NW Look-Ahead Schedule (DD 06-14-21)

Oregon-LA-06-14-21

3-Week Look-Ahead © Oracle Corporation



| Activity ID | Activity Name | Original Duration | Early Start | Early Finish | Actual Start | Actual Finish | Activity % Complete | Gantt Chart | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|--|-------------------|-------------|--------------|--------------|---------------|---------------------|-------------|-----------|-----------|-----------|-----|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|--|--|--|--|--|
| | | | | | | | | Q | Q | Q | Q | Q | Q | Q | Q | Q | Q | Q | Q | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | | | | | |
| Oregon-LA-06-14-21.3.3.1 Phase 3A (Bridge Reconstruction of Pinehurst Branch) | | | | | | | | 122 | 26-Jun-21 | 17-Nov-21 | 10-May-21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Oregon-LA-06-14-21.3.3.1.1 Bridge Work | | | | | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Oregon-LA-06-14-21.3.3.1.2 Utility Work & Civil Work | | | | | | | | 131 | 26-Jun-21 | 17-Nov-21 | 10-May-21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P3A-SW | Install Watermain, Gate Valves, Fittings & Appurtenances (Sta. 45+03 to 41+40) | | | | | | | 14 | 06-Nov-21 | 08-Nov-21 | 13-May-21 | 90% | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P3A-SW | Install Sewer Manhole, 21" Sanitary Sewer, and Outfalls 5 & 6 (3A) | | | | | | | 10 | 26-Jun-21 | 03-Jul-21 | 10-May-21 | 40% | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P3A-SW | Install Electric Manholes, Conduits, and Concrete Enclosures (3A) | | | | | | | 12 | 06-Nov-21 | 17-Nov-21 | 09-Jun-21 | 25% | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Oregon-LA-06-14-21.3.3.8 Phase 3E (Entire Roadway Section b/w Oregon Knolls Dr & Private Driveway) | | | | | | | | 23 | 01-Dec-21 | 16-Dec-21 | 27-May-21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P3E-1015 | Install Electric Conduits, and Concrete Enclosures | | | | | | | 10 | 01-Dec-21 | 02-Dec-21 | 27-May-21 | 85% | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P3E-1070 | Install Retaining Wall No. 3, Stone Faced Coping, Stockade Wood Fence | | | | | | | 10 | 06-Dec-21 | 16-Dec-21 | 15-Jun-21 | 5% | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Oregon-LA-06-14-21.3.4 Traffic & Streetlight Work | | | | | | | | 14 | 26-Jun-21 | 12-Jul-21 | 04-Nov-20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Oregon-LA-06-14-21.3.5 Paving, Line Stiping, Signage, and Miscellaneous Work | | | | | | | | 66 | 15-Jun-21 | 15-Jun-21 | 28-Dec-20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Oregon-LA-06-14-21.3.6 Landscape Work | | | | | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Oregon-LA-06-14-21.4 LUMPSUM ITEMS (Non-Construction) | | | | | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Oregon-LA-06-14-21.5 POST-CONSTRUCTION PHASE | | | | | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Oregon-LA-06-14-21.6 Delays, Additional Work, and Changes | | | | | | | | 5 | 15-Jun-21 | 21-Jun-21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

- Remaining Level ...
- Actual Level of Ef...
- Actual Work
- Remaining Work
- Critical Remaining...

Reconstruction of Oregon Ave NW Look-Ahead Schedule (DD 06-14-21)

Oregon-LA-06-14-21

3-Week Look-Ahead® Oracle Corporation

