

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Actual Start	Actual Finish	Activity % Complete	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
								N	D	J	F	M	A	M	J	J	A	S
<b>Oregon-LA-07-26-21 Reconstruction of Oregon Ave NW Look-Ahead Schedule (DD 07-26-21)</b>		226	26-Jul-21	28-Jan-22	04-Nov-20													
<b>Oregon-LA-07-26-21.1 PRE-CONSTRUCTION PHASE</b>		0																
<b>Oregon-LA-07-26-21.2 PROJECT MILESTONES</b>		14	26-Jul-21	12-Aug-21														
MIL-1030	Finish Phase 2	0		05-Aug-21			0%											
MIL-1050	Finish Modified Phase 3B & 3B-1	0		05-Aug-21			0%											
MIL-1060	Start Modified Phase 3C & 3C-1	0	06-Aug-21				0%											
MIL-1070	Finish Modified Phase 3C & 3C-1	0		12-Aug-21			0%											
MIL-1130	Finish Modified Phase 3C-2	0		26-Jul-21			0%											
MIL-1140	Start Phase 3A	0	06-Aug-21				0%											
<b>Oregon-LA-07-26-21.3 CONSTRUCTION PHASE</b>		226	26-Jul-21	28-Jan-22	04-Nov-20													
<b>Oregon-LA-07-26-21.3.7 Change Orders, Article 3 Directives and Additional Work</b>		0																
<b>Oregon-LA-07-26-21.3.7.1 Emergency Resurfacing b/w Military Rd &amp; Horse Stable Rd</b>		0																
<b>Oregon-LA-07-26-21.3.1 PHASE 1 (Oregon Ave b/w Beech St &amp; Western Ave NW)</b>		0																
<b>Oregon-LA-07-26-21.3.1.1 Phase 1A (Eastern Half b/w Beech St &amp; Western Ave NW)</b>		0																
<b>Oregon-LA-07-26-21.3.1.2 Phase 1A-1 (SE Corner- Oregon Ave, Chesnut St &amp; Wise Rd)</b>		0																
<b>Oregon-LA-07-26-21.3.1.3 Phase 1A-2 (NE Corner- Oregon Ave, Chesnut St &amp; Wise Rd)</b>		0																
<b>Oregon-LA-07-26-21.3.1.4 Phase 1B (Western Half b/w Beech St &amp; Western Ave NW)</b>		0																
<b>Oregon-LA-07-26-21.3.1.5 Phase 1B-1 (SW Corner- Oregon Ave, Chesnut St &amp; Wise Rd)</b>		0																
<b>Oregon-LA-07-26-21.3.1.6 Phase 1B-2 (NW Corner- Oregon Ave, Chesnut St &amp; Wise Rd)</b>		0																
<b>Oregon-LA-07-26-21.3.1.7 Phase 1C (Northern Half of Western Ave)</b>		0																
<b>Oregon-LA-07-26-21.3.2 PHASE 2 (Oregon Ave b/w Military Rd &amp; Rittenhouse St NW)</b>		9	26-Jul-21	05-Aug-21														
<b>Oregon-LA-07-26-21.3.2.1 Phase 2A (Eastern Half b/w Military Rd &amp; Rittenhouse St NW)</b>		0																
<b>Oregon-LA-07-26-21.3.2.2 Phase 2A-1 (Eastern Half- Oregon Ave &amp; Horse Stable Rd)</b>		0																
<b>Oregon-LA-07-26-21.3.2.3 Phase 2B (Western Half b/w Military Rd &amp; Rittenhouse St NW)</b>		0																
<b>Oregon-LA-07-26-21.3.2.4 Phase 2B-1 (Island Modification - Oregon Ave &amp; Clover Rd)</b>		9	26-Jul-21	05-Aug-21														
P2B1-1000	Demolish East Side Curb of Existing Island (Military Rd, Oregon Ave & Clover Rd)	7	26-Jul-21	03-Aug-21			0%											
P2B1-1010	Install PCC Curb, Gutter, Restore Roadway, Install Directional Island	2	04-Aug-21	05-Aug-21			0%											
<b>Oregon-LA-07-26-21.3.3 PHASE 3 (Oregon Ave b/w Rittenhouse St &amp; Beech St NW)</b>		152	06-Aug-21	15-Jan-22	10-May-21													
<b>Oregon-LA-07-26-21.3.3.2 Modified Phase 3B (Eastern Half b/w Rittenhouse St &amp; Tennyson St NW)</b>		0																
<b>Oregon-LA-07-26-21.3.3.3 Modified Phase 3B-1 (Eastern Half - Oregon Ave &amp; Bingham Dr Intersection)</b>		0																
<b>Oregon-LA-07-26-21.3.3.4 Modified Phase 3C (Western Half b/w Rittenhouse St &amp; Tennyson St NW)</b>		25	06-Aug-21	12-Aug-21	11-Jun-21													
MP3C-1020	Install Catch Basins, Basin-Connect & Sewer Pipes, and Manholes (Rittenhouse St to Tennyson St)	12	06-Aug-21	07-Aug-21	21-Jun-21		90%											
MP3C-1060	Roadway Excavation, Install Geotextile, Aggregate Base (3C)	12	06-Aug-21	06-Aug-21	16-Jun-21		95%											
MP3C-1070	Install PCC Curb, Gutter, and Wheelchair Ramps	8	06-Aug-21	06-Aug-21	18-Jun-21		90%											
MP3C-1075	Install Bioretention Planters, Permeable Pavers, Infiltration Under SW, Underdrains (Tennyson St to Lindsey Dr)	10	06-Aug-21	11-Aug-21	11-Jun-21		50%											
MP3C-1080	Install Bioretention Planters, Permeable Pavers, Infiltration Under SW, Underdrains (Lindsey Dr to Rittenhouse St)	10	06-Aug-21	11-Aug-21	11-Jun-21		50%											
MP3C-1090	Install Porous Flexible, Exposed Aggregate Sidewalks, & Property Driveway Entrances	5	06-Aug-21	06-Aug-21	21-Jul-21		85%											
MP3C-1100	Install 8" HMA Base Course, 19mmn (3C)	4	12-Aug-21	12-Aug-21	13-Jul-21		90%											
<b>Oregon-LA-07-26-21.3.3.5 Modified Phase 3C-1 (Western Half - Oregon Ave &amp; Bingham Rd Intersection)</b>		12	06-Aug-21	06-Aug-21	16-Jun-21													
MP3C1-1010	Roadway Excavation, Install Geotextile, Aggregate Base (3C-1)	1	06-Aug-21	06-Aug-21	16-Jun-21		95%											
MP3C1-1020	Install PCC Curb, Gutter, Wheel Chair Ramps, Exposed Sidewalk	1	06-Aug-21	06-Aug-21	18-Jun-21		90%											
MP3C1-1030	Install 8" HMA Base Course, 19mmn (3C-1)	1	06-Aug-21	06-Aug-21	13-Jul-21		90%											
<b>Oregon-LA-07-26-21.3.3.6 Modified Phase 3B-2 (Eastern Half of Oregon Ave b/w Tennyson St &amp; Oregon Knolls Dr NW)</b>		0																
<b>Oregon-LA-07-26-21.3.3.7 Modified Phase 3C-2 (Western Half of Oregon Ave b/w Tennyson St &amp; Oregon Knolls Dr NW)</b>		0																
<b>Oregon-LA-07-26-21.3.3.1 Phase 3A (Bridge Reconstruction of Pinehurst Branch)</b>		131	06-Aug-21	21-Dec-21	10-May-21													
<b>Oregon-LA-07-26-21.3.3.1.1 Bridge Work</b>		7	07-Aug-21	14-Aug-21														

- Remaining Level ...
- Actual Level of Ef...
- Actual Work
- Remaining Work
- Critical Remaining...

Reconstruction of Oregon Ave NW Look-Ahead Schedule (DD 07-26-21)

Oregon-LA-07-26-21

3-Week Look-Ahead © Oracle Corporation





## 2 Week Anticipated Schedule

			Rev 0													Update 07/27/21	
ACTIVITY	ACTIVITY ID	Working hours	7/27	7/28	7/29	7/30	7/31	8/1	8/2	8/3	8/4	8/5	8/6	8/7	8/8		
			T	W	Th	F	S	Su	M	Tu	W	Th	F	S	Su		
Cassions (CCGI)- Drilling and Pouring Concrete	N/A	7:00AM To 5:00PM															
Grade the footing for Retaining Wall	N/A	7:00AM To 5:00PM															
											<b>LEGEND</b> H ..... Holiday N ..... No Work						