

2 Week Anticipated Schedule

		Rev 0														Update 11/02/21	
ACTIVITY	Working hours	11/1	11/2	11/3	11/4	11/5	11/6	11/7	11/8	11/9	11/10	11/11	11/12	11/13	11/14		
		M	T	W	Th	F	S	Su	M	Tu	W	Th	F	S	Su		
Abutment B Piles	7:00AM To 5:00PM						Make-Up Day							Make-Up Day			
Retaining wall 4	7:00AM To 5:00PM		Form wall	Form Wall	Form Wall	Form Wall	Make-Up Day		Pour	Backfill	Backfill	Backfill	Backfill	Make-Up Day			
Retaining Wall #3 Backfilling	7:00AM To 5:00PM						Make-Up Day							Make-Up Day			
Stone Masonry At Abutment A	7:00AM To 5:00PM						Make-Up Day							Make-Up Day			
Stone Masonry at Retaining Wall #3	7:00AM To 5:00PM						Make-Up Day							Make-Up Day			
										LEGEND H Holiday N No Work							