



THREE- WEEK LOOK- AHEAD CONSTRUCTION SCHEDULE

PROJECT:	RECONSTRUCTION OF OREGON AVE NW	 DISTRICT DEPT OF TRANSPORTATION 55 M ST SE, WASHINGTON, DC 20003	 CAPITOL PAVING OF DC, INC. 2211 CHANNING ST NE, WASHINGTON, DC 20018
CONTRACT:	DCKA-2019-C-0002		
LOCATION:	OREGON AVE NW B/W MILITARY RD TO WESTERN AVE; FROM OREGON AVE TO 31ST ST	July 27-Aug 15, 2020	

RESP/CREW	SCHEDULE ID	TASK / DESCRIPTION OF WORK	SCOPE	July 27-Aug 15, 2020														LOCATION/REMARKS		
				7/27 Mon	7/28 Tue	7/29 Wed	7/30 Thu	7/31 Fri	8/1 Sat	8/3 Mon	8/4 Tue	8/5 Wed	8/6 Thu	8/7 Fri	8/8 Sat	8/10 Mon	8/11 Tue		8/12 Wed	8/13 Thu
CPDC	N/A	JOBSITE HOUSEKEEPING		X																
PHASE 1 (Oregon Ave b/w Beech St & Western Ave NW)				COMPLETED																
Phase 1A (Eastern Half b/w Beech St & Western Ave NW)				COMPLETED																
CPDC	P1A-1100	Install PCC Curb, Gutter, Top Soil & Seed (Dogwood St to Beech St) <i>Excavate/Install Remaining Curb & Gutter (Beech to Birch St)</i>	CIVIL	See Detailed Activities Below (Remaining Beech to Chesnut, Re: PEPCO Poles)														10% Will done on after Phase 1B Was Put On-Hold (PEPCO Poles)		
CPDC	P1A-1110	Install Bioswale, Underdrains, Sump & Connect Pipes, Endwalls/Outfalls (Western Ave to Daniel Lane) <i>Excavate and Install Bioswale</i>	LID	See Detailed Activities Below														90% Complete Was Put On-Hold (RFI No. 17)		
Phase 1A-1 (SE Corner- Oregon Ave, Chesnut St & Wise Rd)				COMPLETED																
Phase 1A-2 (NE Corner- Oregon Ave, Chesnut St & Wise Rd)				COMPLETED																
Phase 1B (Western Half b/w Beech St & Western Ave NW)				COMPLETED																
CPDC	P1B-1000	Install Maintenance of Traffic/Erosion & Sediment Control Devices; Test Pit, Remove Tree	MOT/ESC															COMPLETED		
CPDC/Omni	P1B-1010	Install Electric Manholes, Conduits, and Concrete Enclosures	DC PLUG/PEPCO															COMPLETED		
CPDC/Omni	P1B-1020	Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes, Outfall (Western Ave to Daniel Lane)	SEWER															COMPLETED		
CPDC/Omni	P1B-1030	Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes, Outfall (Daniel Lane to Chesnut St)	SEWER															COMPLETED		
CPDC/Omni	P1B-1040	Install Catch Basins, Basin-Connect & Sewer Pipes, and Manholes (Chesnut St to Beech St) <i>Install CB12-4 & Basin Connect Pipes</i>	SEWER															COMPLETED		
CPDC	P1B-1050	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 79+20 to 69+25) Daniel to Western	WATER															COMPLETED		
Omni	P1B-1060	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 55+75 to 69+25) Chesnut to Daniel	WATER															COMPLETED		
CPDC	P1B-1070	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 55+75 to 45+03) Beech to Chesnut <i>Install Fire Hydrant (Beech St)</i> <i>Tie-In New Watermain to Existing (Beech St)</i>	WATER															COMPLETED		
CPDC	P1B-1080	Water Service Connections and Replacements (Phase 1B)	WATER															COMPLETED		
CPDC	P1B-1090	Roadway Excavation, Install Bus Pads, Geotextile, Aggregate Base (Western Ave to Chesnut St)	CIVIL															COMPLETED		
CPDC	P1B-1100	Roadway Excavation, Install Bus Pads, Geotextile, Aggregate Base (Chesnut St to Beech St) <i>Install GAB and Grading (Beech to Birch St)</i>	CIVIL	X	X															
CPDC	P1B-1110	Install PCC Curb, Gutter, Wheelchair Ramps (Western Ave to Dogwood St)	CIVIL															COMPLETED		
CPDC	P1B-1120	Install PCC Curb, Gutter, Wheelchair Ramps (Dogwood St to Beech St)	CIVIL															COMPLETED		
CPDC	P1B-1130	Install Bioretention Planters, Permeable Pavers, Underdrains and Infiltrations under SW, Endwalls (Western to Daniel) <i>Installation of Curb, Gutter, & Permeable Concrete Pavers</i> <i>Installation of Concrete Sidewalk</i>	LID	See Detailed Activities Below														South of Western Ave South of Western Ave		
CPDC	P1B-1135	Install Bioretention Planters, Permeable Pavers, Underdrains and Infiltrations under SW, Endwalls (Daniel to Beech) <i>Installation of Aggregates & Bioretention Soil (Birch St to Beech St)</i>	LID	See Detailed Activities Below														LID		
CPDC	P1B-1140	Install Porous Flexible, Exposed Aggregate SW, Coping, and Property Driveway Entrances <i>Install Exposed Sidewalk (Birch St Beech St)</i> <i>Install Driveway (Western Ave & Daniel Rd)</i> <i>Install Porous Flexible Sidewalk (Western Ave)</i> <i>Install Top Soil and Seed (Beech St to Western Ave)</i>	Various	See Detailed Activities Below																
CPDC	P1B-1150	Install 8" HMA Base Course, 19mm (1B) <i>Install Asphalt Base Course (Beech St to Birch St)</i>	ASPHALT	X	X	X														
Phase 1B-1 (SW Corner- Oregon Ave, Chesnut St & Wise Rd)				COMPLETED																
CPDC	P1B1-1000	Install Sewer Manhole, Sewer and Basin Connect Pipes	SEWER															COMPLETED		
CPDC	P1B1-1010	Roadway Excavation, Install Geotextile & Aggregate Base	CIVIL															COMPLETED		
TBD	P1B1-1020	Demolish Existing Pavement & Install Curb, Gutter, Exposed Sidewalk	CIVIL															COMPLETED		
TBD	P1B1-1030	Install 8" HMA Base Course, 19mm (1B-1)	ASPHALT															COMPLETED		
Phase 1B-2 (NW Corner- Oregon Ave, Chesnut St & Wise Rd)				COMPLETED																
CPDC	P1B2-1000	Install Triple Catch Basin, Basin Connect Pipes	SEWER															COMPLETED		
CPDC	P1B2-1010	Install Watermain, Gate Valves, Thurst Block, Fittings & Appurtenances	WATER															COMPLETED		
CPDC	P1B2-1020	Roadway Excavation, Install Geotextile & Aggregate Base	CIVIL															COMPLETED		
CPDC	P1B2-1030	Demolish Existing Pavement & Install Curb, Gutter, Exposed Sidewalk, Ramps	CIVIL															COMPLETED		
CPDC	P1B2-1040	Install 8" HMA Base Course, 19mm (1B-2)	ASPHALT															COMPLETED		
CPDC	P1A-1100	Install PCC Curb, Gutter, Top Soil & Seed (Dogwood St to Beech St)	CIVIL															COMPLETED		
PHASE 1C Northern Half of Western Ave)				COMPLETED																
CPDC	P1C-1000	Install Electric Manholes, Conduits, and Concrete Enclosures	PEPCO/DC PLUG															COMPLETED		
CPDC	P1C-1010	Roadway Excavation, Install Geotextile & Aggregate Base	CIVIL															COMPLETED		
CPDC	P1C-1020	Install Curb, Gutter, Driveway, Ramps, Permeable Concrete Pavers <i>Installation of Aggregates & Permeable Concrete Pavers</i>	CIVIL	X	X	X	X	W												
PHASE 2 (Oregon Ave b/w Military Rd & Rittenhouse St NW)				COMPLETED																
Phase 2A (Eastern Half b/w Military Rd & Rittenhouse St NW)				COMPLETED																
CPDC	P2A-1000	Install Maintenance of Traffic/Erosion & Sediment Control Devices; Test Pit <i>Installation of Traffic Control Signs and Erosion and Sediment Control Devices</i> <i>Excavation & Installation of Temporary Pavement</i> <i>Installation of Concrete Barriers & Traffic Control Devices</i> <i>Mill Asphalt Surface (Military Rd to Rittenhouse St)</i>	MOT/ESC	See Detailed Activities Below														Pending for DDOT's Approval Pending for DDOT's Approval Pending for DDOT's Approval Pending for DDOT's Approval		
(TBD)	P2A-1005	Remove Existing Trees	LANDSCAPE																	
(TBD)	P2A-1010	Install Electric Manholes, Conduits, and Concrete Enclosures (Sta. 118+50 to 116+00)	PEPCO/DC PLUG																	
CPDC	P2A-1020	Install Electric Manholes, Conduits, and Concrete Enclosures (Sta. 170+00 to Military Rd)	PEPCO/DC PLUG															X X X X W Pending for DDOT's Approval		
(TBD)	P2A-1030	Install Catch Basins, Basin-Connect & Sewer Pipes, and Manholes (Rittenhouse St to Northampton St)	SEWER																	
CPDC	P2A-1040	Install Catch Basins, Basin-Connect & Sewer Pipes, and Manholes (Northampton St to Moreland Pl)	SEWER															X X X X W Pending for DDOT's Approval		
(TBD)	P2A-1050	Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes, Outfall #1, 2, & 3 (Moreland Pl to Sta. 108+00)	SEWER																	
(TBD)	P2A-1060	Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes (Sta. 108+00 to Military Rd)	SEWER																	
(TBD)	P2A-1070	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 11+68 to 7+72)	WATER																	
(TBD)	P2A-1080	Roadway Excavation, Install Geotextile, Aggregate (Rittenhouse St to Moreland Pl)	CIVIL																	
(TBD)	P2A-1090	Roadway Excavation, Install Geotextile, Aggregate Base Base (Moreland Pl to Military Rd)	CIVIL																	
(TBD)	P2A-1100	Install PCC Curb, Gutter, Top Soil & Seed (Rittenhouse St to Moreland Pl)	CIVIL																	
(TBD)	P2A-1110	Install PCC Curb, Gutter, Top Soil & Seed (Moreland Pl to Military Rd)	CIVIL																	
(TBD)	P2A-1120	Install Permeable Concrete Paver Type 2, Aggregates, Underdrains, Geotextile, Waterproofing	CIVIL																	
(TBD)	P2A-1130	Install 8" HMA Base Course, 19mm (2A)	ASPHALT																	
Phase 2A-1 (Eastern Half- Oregon Ave & Horse Stable Rd)				COMPLETED																
	P2A1-1000	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances	WATER																	
	P2A1-1005	Roadway Excavation, Install Geotextile & Aggregate Base	CIVIL																	
	P2A1-1010	Demolish Existing Pavement & Install Curb, and Gutter	CIVIL																	
	P2A1-1020	Install 8" HMA Base Course, 19mm (2A-1)	ASPHALT																	
Phase 2B (Western Half b/w Military Rd & Rittenhouse St NW)				COMPLETED																
Phase 2B-1 (Island Modification - Oregon Ave & Clover Rd)				COMPLETED																

NOTES: X DAYTIME WORK, N NIGHT WORK, H APPROVED HOLIDAY WORK (by the Engineer), W WEEKEND WORK (To be Requested)