



THREE- WEEK LOOK- AHEAD CONSTRUCTION SCHEDULE

PROJECT: RECONSTRUCTION OF OREGON AVE NW		 DISTRICT DEPT OF TRANSPORTATION 55 M ST SE, WASHINGTON, DC 20003	 CAPITOL PAVING OF DC, INC. 2211 CHANNING ST NE, WASHINGTON, DC 20018																				
CONTRACT: DCKA-2019-C-0002																							
LOCATION: OREGON AVE NW B/W MILITARY RD TO WESTERN AVE; FROM OREGON AVE TO 31ST ST		Sept 7-26, 2020																					
RESP/CREW	SCHEDULE ID	TASK / DESCRIPTION OF WORK	SCOPE	9/7 Mon	9/8 Tue	9/9 Wed	9/10 Thu	9/11 Fri	9/12 Sat	9/14 Mon	9/15 Tue	9/16 Wed	9/17 Thu	9/18 Fri	9/19 Sat	9/21 Mon	9/22 Tue	9/23 Wed	9/24 Thu	9/25 Fri	9/26 Sat	LOCATION/REMARKS	
CPDC	N/A	JOBSITE HOUSEKEEPING		X																			
PHASE 1 (Oregon Ave b/w Beech St & Western Ave NW)																							
Phase 1A (Eastern Half b/w Beech St & Western Ave NW)																							
CPDC	P1A-1110	Install Bioswale, Underdrains, Sump & Connect Pipes, Endwalls/Outfalls (Western Ave to Daniel Lane) <i>Installation of Sod (Bioswale)</i> <i>Installation of Outfall No. 7 (Sta. 174+50)</i>	LID																			90% Complete Was Put On-Hold (RFI No. 17) On-Hold, NPS/Volkert	
Phase 1A-1 (SE Corner- Oregon Ave, Chesnut St & Wise Rd)																							
CPDC	P1A1-1030	Install 8" HMA Base Course, 19mm (1A-1)	ASPHALT								X	X											
Phase 1A-2 (NE Corner- Oregon Ave, Chesnut St & Wise Rd)																							
CPDC	P1A2-1020	Install 8" HMA Base Course, 19mm (1A-2)	ASPHALT									X											
Phase 1B (Western Half b/w Beech St & Western Ave NW)																							
CPDC	P1B-1130	Install Bioretention Planters, Permeable Pavers, Underdrains and Infiltrations under SW, Endwalls (Western to Daniel) <i>Installation of Curb, Gutter, & Permeable Concrete Pavers</i> <i>Installation of Exposed Concrete Sidewalk</i> <i>Installation of Top Soil and Seed</i>	LID		X	X	X	X	W	X	X											South of Western Ave South of Western Ave South of Western Ave	
CPDC	P1B-1140	Install Porous Flexible, Exposed Aggregate SW, Coping, and Property Driveway Entrances <i>Install Coping Wall (Daniel Lane & Oregon Ave NW)</i>	Various		X	X																Scheduled	
Phase 1B-1 (SW Corner- Oregon Ave, Chesnut St & Wise Rd)																							
Phase 1B-2 (NW Corner- Oregon Ave, Chesnut St & Wise Rd)																							
PHASE 1C Northern Half of Western Ave)																							
PHASE 2 (Oregon Ave b/w Military Rd & Rittenhouse St NW)																							
Phase 2A (Eastern Half b/w Military Rd & Rittenhouse St NW)																							
CPDC	P2A-1005	Remove Existing Trees	LANDSCAPE																				
Omni	P2A-1010	Install Electric Manholes, Conduits, and Concrete Enclosures (Sta. 118+50 to 116+00)	PEPCO/DC PLUG		X	X	X	X	W	X	X	X	X	X								On-Going	
CPDC	P2A-1020	Install Electric Manholes, Conduits, and Concrete Enclosures (Rittenhouse St to Military Rd)	PEPCO/DC PLUG		X	X	X	X	W	X	X	X	X	X								On-Going	
(TBD)	P2A-1030	Install Catch Basins, Basin-Connect & Sewer Pipes, and Manholes (Rittenhouse St to Northampton St)	SEWER																				
CPDC	P2A-1040	Install Catch Basins, Basin-Connect & Sewer Pipes, and Manholes (Northampton St to Moreland Pl)	SEWER																				
(TBD)	P2A-1050	Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes, Outfall #1, 2, & 3 (Moreland Pl to Sta. 108+00)	SEWER		X	X	X	X	W	X	X	X	X	X	W	X	X	X	X	X	X	W	On-Going
(TBD)	P2A-1060	Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes (Sta. 108+00 to Military Rd)	SEWER		X	X	X	X	W	X	X	X	X	X	W	X	X	X	X	X	X	W	On-Going
(TBD)	P2A-1070	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 11+68 to 7+72)	WATER													X	X	X	X	X	X	W	Starts 9/21/20
(TBD)	P2A-1080	Roadway Excavation, Install Geotextile, Aggregate (Rittenhouse St to Moreland Pl)	CIVIL																				
(TBD)	P2A-1090	Roadway Excavation, Install Geotextile, Aggregate Base Base (Moreland Pl to Military Rd)	CIVIL																				
(TBD)	P2A-1100	Install PCC Curb, Gutter, Top Soil & Seed (Rittenhouse St to Moreland Pl)	CIVIL																				
(TBD)	P2A-1110	Install PCC Curb, Gutter, Top Soil & Seed (Moreland Pl to Military Rd)	CIVIL																				
(TBD)	P2A-1120	Install Permeable Concrete Paver Type 2, Aggregates, Underdrains, Geotextile, Waterproofing	CIVIL																				
(TBD)	P2A-1130	Install 8" HMA Base Course, 19mm (2A)	ASPHALT																				
Phase 2A-1 (Eastern Half- Oregon Ave & Horse Stable Rd)																							
Phase 2B (Western Half b/w Military Rd & Rittenhouse St NW)																							
Phase 2B-1 (Island Modification - Oregon Ave & Clover Rd)																							
Paving, Line Stiping, Signage, and Miscellaneous Work																							
CPDC	PV-1000	Install 2" HMA Surface Course, 12.5mm (Phase 1); Mill & Pave Sub-Phases Limits	ASPHALT													X	X					Substantial Completion Certificate?	
CPDC	PV-1010	Install 2" HMA Surface Course, 12.5mm (Phase 2) Mill & Pave Sub-Phases Limits																					
CPDC	PV-1020	Install 2" HMA Surface Course, 12.5mm (Phase 3) Mill & Pave Sub-Phases Limits																					
CPDC	PV-1030	Line Striping and Pavement Marking (Phase 1)															X	X	X	W		Scheduled	
CPDC	PV-1040	Line Striping and Pavement Marking (Phase 2)																					
CPDC	PV-1050	Line Striping and Pavement Marking (Phase 3)																					
CPDC	PV-1060	Install Permanent Traffic Signs (Phase 1 thru 3)																					
CPDC	PV-1060	Install Permanent Traffic Signs (Phase 1)															X	X	X	W		Scheduled	
NOTES:				X	DAYTIME WORK				H	APPROVED HOLIDAY WORK (by the Engineer)													
				N	NIGHT WORK				W	WEEKEND WORK (To be Requested)													