

THREE- WEEK LOOK- AHEAD CONSTRUCTION SCHEDULE

PROJECT:	RECONSTRUCTION OF OREGON AVE NW	 DISTRICT DEPT OF TRANSPORTATION 55 M ST SE, WASHINGTON, DC 20003	 CAPITOL PAVING OF DC, INC. 2211 CHANNING ST NE, WASHINGTON, DC 20018
CONTRACT:	DCKA-2019-C-0002		
LOCATION:	OREGON AVE NW B/W MILITARY RD TO WESTERN AVE; FROM OREGON AVE TO 31ST ST	Aug 10-29, 2020	

RESP/CREW	SCHEDULE ID	TASK / DESCRIPTION OF WORK	SCOPE	8/10	8/11	8/12	8/13	8/14	8/15	8/17	8/18	8/19	8/20	8/21	8/22	8/24	8/25	8/26	8/27	8/28	8/29	LOCATION/REMARKS
				Mon	Tue	Wed	Thu	Fri	Sat	Mon	Tue	Wed	Thu	Fri	Sat	Mon	Tue	Wed	Thu	Fri	Sat	

PHASE 1 (Oregon Ave b/w Beech St & Western Ave NW)

Phase 1A (Eastern Half b/w Beech St & Western Ave NW)																					
COMPLETED																					
CPDC	P1A-1100	Excavate/Install Remaining Curb & Gutter (Beech to Birch St)	CIVIL				X	X	W	X	X	X	X	X							10% Will done on after Phase 1B
See Detailed Activities Below (Remaining Beech to Chesnut, Re: PEPCO Poles)																					
Was Put On-hold (PEPCO Poles)																					
CPDC	P1A-1110	Install Bioswale, Underdrains, Sump & Connect Pipes, Endwalls/Outfalls (Western Ave to Daniel Lane)	LID																		90% Complete
See Detailed Activities Below																					
Excavate and Install Bioswale (Oregon Ave & Western Ave, East Side)																					
Was Put On-Hold (RFI No. 17)																					
Phase 1A-1 (SE Corner- Oregon Ave, Chesnut St & Wise Rd)																					
COMPLETED																					
Phase 1A-2 (NE Corner- Oregon Ave, Chesnut St & Wise Rd)																					
COMPLETED																					

Phase 1B (Western Half b/w Beech St & Western Ave NW)

See Detailed Activities Below																							
CPDC	P1B-1050	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 79+20 to 69+25) Daniel to Western	WATER																				
Install Auto-Flushing System (Western Ave)																							
Install Sidewalk (at the back of the Auto-Flusher; Western Ave)																							
Install Bioretention (In front of the Auto-Flusher; Western Ave)																							
CPDC	P1B-1130	Install Bioretention Planters, Permeable Pavers, Underdrains and Infiltrations under SW, Endwalls (Western to Daniel)	LID																				
Installation of Curb, Gutter, & Permeable Concrete Pavers																							
Installation of Exposed Concrete Sidewalk																							
CPDC	P1B-1140	Install Porous Flexible, Exposed Aggregate SW, Coping, and Property Driveway Entrances	Various																				
Install Driveway (Western Ave & Daniel Rd)																							
Install Porous Flexible Sidewalk (Western Ave)																							
Install Top Soil and Seed (Beech St to Western Ave)																							
Install River Rocks on Bioretention Facilities																							
Adjust MH Frame and Covers																							
Install Temporary Asphalt (Curb and Gutter)																							
To be Updated (Jam/Peyton)																							

Phase 1B-1 (SW Corner- Oregon Ave, Chesnut St & Wise Rd)

Phase 1B-2 (NW Corner- Oregon Ave, Chesnut St & Wise Rd)

Phase 1C Northern Half of Western Ave

PHASE 2 (Oregon Ave b/w Military Rd & Rittenhouse St NW)

Phase 2A (Eastern Half b/w Military Rd & Rittenhouse St NW)

See Detailed Activities Below																							
CPDC	P2A-1000	Install Maintenance of Traffic/Erosion & Sediment Control Devices; Test Pit	MOT/ESC																				
Installation of Traffic Control Signs and Erosion and Sediment Control Devices																							
Clearing and Grubbing/Installation of Silt Fence																							
Installation of Concrete Barriers & Traffic Control Devices																							
Clearing and Grubbing/Installation of Silt Fence																							
(TBD)	P2A-1005	Mill Asphalt Surface (Military Rd to Rittenhouse St)	LANDSCAPE																				
Omni	P2A-1010	Remove Existing Trees	PEPCO/DC PLUG																				
Install Electric Manholes, Conduits, and Concrete Enclosures (Sta. 118+50 to 116+00)																							
Installation of PEPCO/DC Plug Conduits, Manhole (Starts at Sta. 116+00)																							
CPDC	P2A-1020	Install Electric Manholes, Conduits, and Concrete Enclosures (Sta. 170+00 to Military Rd)	PEPCO/DC PLUG																				
Installation of PEPCO/DC Plug Conduits, Manhole (Starts at Military Rd going North)																							
Installation of PEPCO/DC Plug Conduits, Manhole (Starts at Sta. 109+00 going North)																							
(TBD)	P2A-1030	Install Catch Basins, Basin-Connect & Sewer Pipes, and Manholes (Rittenhouse St to Northampton St)	SEWER																		Starts on August 31, 2020		
CPDC	P2A-1040	Install Catch Basins, Basin-Connect & Sewer Pipes, and Manholes (Northampton St to Moreland Pl)	SEWER																		Starts on August 31, 2020		
(TBD)	P2A-1050	Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes, Outfall #1, 2, & 3 (Moreland Pl to Sta. 108+00)	SEWER																		Starts on August 31, 2020		
(TBD)	P2A-1060	Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes (Sta. 108+00 to Military Rd)	SEWER																				
(TBD)	P2A-1070	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 11+68 to 7+72)	WATER																				
(TBD)	P2A-1080	Roadway Excavation, Install Geotextile, Aggregate (Rittenhouse St to Moreland Pl)	CIVIL																				
(TBD)	P2A-1090	Roadway Excavation, Install Geotextile, Aggregate Base Base (Moreland Pl to Military Rd)	CIVIL																				
(TBD)	P2A-1100	Install PCC Curb, Gutter, Top Soil & Seed (Rittenhouse St to Moreland Pl)	CIVIL																				
(TBD)	P2A-1110	Install PCC Curb, Gutter, Top Soil & Seed (Moreland Pl to Military Rd)	CIVIL																				
(TBD)	P2A-1120	Install Permeable Concrete Paver Type 2, Aggregates, Underdrains, Geotextile, Waterproofing	CIVIL																				
(TBD)	P2A-1130	Install 8" HMA Base Course, 19mmn (2A)	ASPHALT																				

Phase 2A-1 (Eastern Half- Oregon Ave & Horse Stable Rd)

P2A1-1000	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances	WATER
P2A1-1005	Roadway Excavation, Install Geotextile & Aggregate Base	CIVIL
P2A1-1010	Demolish Existing Pavement & Install Curb, and Gutter	CIVIL
P2A1-1020	Install 8" HMA Base Course, 19mmn (2A-1)	ASPHALT

Phase 2B (Western Half b/w Military Rd & Rittenhouse St NW)

Phase 2B-1 (Island Modification - Oregon Ave & Clover Rd)

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

NOTES:	X DAYTIME WORK N NIGHT WORK	H APPROVED HOLIDAY WORK (by the Engineer) W WEEKEND WORK (To be Requested)
--------	---	---