

**THREE- WEEK LOOK-AHEAD CONSTRUCTION SCHEDULE**

PROJECT:	RECONSTRUCTION OF OREGON AVE NW	 <b>DISTRICT DEPT OF TRANSPORTATION</b> 55 M ST SE, WASHINGTON, DC 20003	 <b>CAPITOL PAVING OF DC, INC.</b> 2211 CHANNING ST NE, WASHINGTON, DC 20018
CONTRACT:	DCKA-2019-C-0002		
LOCATION:	OREGON AVE NW B/W MILITARY RD TO WESTERN AVE; FROM OREGON AVE TO 31ST ST		

**June 29-July 18, 2020**

RESP/CREW	SCHEDULE ID	TASK / DESCRIPTION OF WORK	SCOPE	6/29	6/30	7/1	7/2	7/3	7/4	7/6	7/7	7/8	7/9	7/10	7/11	7/13	7/14	7/15	7/16	7/17	7/18	LOCATION/REMARKS	
				Mon	Tue	Wed	Thu	Fri	Sat	Mon	Tue	Wed	Thu	Fri	Sat	Mon	Tue	Wed	Thu	Fri	Sat		
CPDC	N/A	JOBSITE HOUSEKEEPING		X										X									
<b>PHASE 1 (Oregon Ave b/w Beech St &amp; Western Ave NW)</b>																							
Phase 1A (Eastern Half b/w Beech St & Western Ave NW)																							
Phase 1A-1 (SE Corner- Oregon Ave, Chesnut St & Wise Rd)																							
Phase 1A-2 (NE Corner- Oregon Ave, Chesnut St & Wise Rd)																							
<b>Phase 1B (Western Half b/w Beech St &amp; Western Ave NW)</b>																							
CPDC	P1B-1000	Install Maintenance of Traffic/Erosion & Sediment Control Devices; Test Pit, Remove Tree	MOT/ESC																			COMPLETED	
CPDC/Omni	P1B-1010	Install Electric Manholes, Conduits, and Concrete Enclosures	DC PLUG/PEPCO																			COMPLETED	
CPDC/Omni	P1B-1020	Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes, Outfall (Western Ave to Daniel Lane)	SEWER																			COMPLETED	
CPDC/Omni	P1B-1030	Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes, Outfall (Daniel Lane to Chesnut St)	SEWER																			COMPLETED	
CPDC/Omni	P1B-1040	Install Catch Basins, Basin-Connect & Sewer Pipes, and Manholes (Chesnut St to Beech St)	SEWER	See Detailed Activities Below																			
		Install CB12-4 & Basin Connect Pipes												X	X	X							
CPDC	P1B-1050	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 79+20 to 69+25) Daniel to Western	WATER																			COMPLETED	
Omni	P1B-1060	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 55+75 to 69+25) Chesnut to Daniel	WATER																			COMPLETED	
CPDC	P1B-1070	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 55+75 to 45+03) Beech to Chesnut	WATER	See Detailed Activities Below																			
		Install Fire Hydrant (Beech St)																					
		Tie-In New Watermain to Existing (Beech St)																					
CPDC	P1B-1080	Water Service Connections and Replacements (Phase 1B)	WATER																			COMPLETED	
CPDC	P1B-1090	Roadway Excavation, Install Bus Pads, Geotextile, Aggregate Base (Western Ave to Chesnut St)	CIVIL																			COMPLETED	
CPDC	P1B-1100	Roadway Excavation, Install Bus Pads, Geotextile, Aggregate Base (Chesnut St to Beech St)	CIVIL	See Detailed Activities Below																			
		Roadway Excavation, GAB (Chesnut to Birch St)		X																			
		Roadway Excavation, GAB (Birch St to Chesnut St)																					
CPDC	P1B-1110	Install PCC Curb, Gutter, Wheelchair Ramps (Western Ave to Dogwood St)	CIVIL																			COMPLETED	
CPDC	P1B-1120	Install PCC Curb, Gutter, Wheelchair Ramps (Dogwood St to Beech St)	CIVIL	See Detailed Activities Below																			
		Install PCC Curb, Gutter, Wheelchair Ramps (Chesnut St to Birch St)																					
		Install PCC Curb, Gutter, Wheelchair Ramps (Birch St to Beech St)																					
CPDC	P1B-1130	Install Bioretention Planters, Permeable Pavers, Underdrains and Infiltrations under SW, Endwalls (Western to Daniel)	LID	See Detailed Activities Below																			
		Excavate and Install Permeable Pavers (Western Ave)																					
CPDC	P1B-1135	Install Bioretention Planters, Permeable Pavers, Underdrains and Infiltrations under SW, Endwalls (Daniel to Beech)	LID	See Detailed Activities Below																			
		Excavate and Install Checkdams (Daniel Lane to Chesnut St)																					
		Excavate and Install L-Wall, Thickened Curb & Gutter (Birch St to Beech St)		X	X	X	X																
CPDC	P1B-1140	Install Porous Flexible, Exposed Aggregate SW, Coping, and Property Driveway Entrances	LID																			COMPLETED	
CPDC	P1B-1150	Install Exposed Sidewalk (Western Ave to Daniel Lane)	ASPHALT	See Detailed Activities Below																			
		Install 8" HMA Base Course, 19mm (1B)		X	X	X	X																
		Install 8" Asphalt Base (Daniel St to Beech St)																					
		Install 8" Asphalt Base (Western Ave & Oregon Ave)																					
<b>Phase 1B-1 (SW Corner- Oregon Ave, Chesnut St &amp; Wise Rd)</b>																							
CPDC	P1B1-1000	Install Sewer Manhole, Sewer and Basin Connect Pipes	SEWER																			COMPLETED	
CPDC	P1B1-1010	Roadway Excavation, Install Geotextile & Aggregate Base	CIVIL																			COMPLETED	
TBD	P1B1-1020	Demolish Existing Pavement & Install Curb, Gutter, Exposed Sidewalk	CIVIL																				
TBD	P1B1-1030	Install 8" HMA Base Course, 19mm (1B-1)	ASPHALT																				
<b>Phase 1B-2 (NW Corner- Oregon Ave, Chesnut St &amp; Wise Rd)</b>																							
CPDC	P1B2-1000	Install Triple Catch Basin, Basin Connect Pipes	SEWER																			COMPLETED	
CPDC	P1B2-1010	Install Watermain, Gate Valves, Thurst Block, Fittings & Appurtenances	WATER																			COMPLETED	
TBD	P1B2-1020	Roadway Excavation, Install Geotextile & Aggregate Base	CIVIL																			COMPLETED	
TBD	P1B2-1030	Demolish Existing Pavement & Install Curb, Gutter, Exposed Sidewalk, Ramps	CIVIL																				
TBD	P1B2-1040	Install 8" HMA Base Course, 19mm (1B-2)	ASPHALT																				
CPDC	P1A-1100	Install PCC Curb, Gutter, Top Soil & Seed (Dogwood St to Beech St)	CIVIL																				
<b>PHASE 1C Northern Half of Western Ave)</b>																							
CPDC	P1C-1000	Install Electric Manholes, Conduits, and Concrete Enclosures	PEPCO/DC PLUG																			COMPLETED	
CPDC	P1C-1010	Roadway Excavation, Install Geotextile & Aggregate Base	CIVIL	X	X	X																	
CPDC	P1C-1020	Install Curb, Gutter, Driveway, Ramps, Permeable Concrete Pavers	CIVIL																				
CPDC	P1C-1030	Install 8" HMA Base Course, 19mm (1C)	ASPHALT																				

NOTES:

<span style="background-color: yellow; border: 1px solid black; padding: 2px;">X</span> DAYTIME WORK	<span style="background-color: black; color: white; border: 1px solid black; padding: 2px;">N</span> NIGHT WORK	<span style="background-color: #FFD700; border: 1px solid black; padding: 2px;">H</span> APPROVED HOLIDAY WORK (by the Engineer)	<span style="background-color: #FFD700; border: 1px solid black; padding: 2px;">W</span> WEEKEND WORK (To be Requested)
--	---	--	---