

THREE - WEEK LOOK - AHEAD CONSTRUCTION SCHEDULE

PROJECT:	RECONSTRUCTION OF OREGON AVE NW	DISTRICT DEPT OF TRANSPORTATION 55 M ST SE, WASHINGTON, DC 20003	CAPITOL PAVING OF DC, INC. 2211 CHANNING ST NE, WASHINGTON, DC 20018
CONTRACT:	DCKA-2019-C-0002		
LOCATION:	OREGON AVE NW b/w MILITARY RD TO WESTERN AVE; FROM OREGON AVE TO 31ST ST	May 5-23, 2020	

RESP/CREW	SCHEDULE ID	TASK / DESCRIPTION OF WORK	SCOPE	5/4	5/5	5/6	5/7	5/8	5/9	5/11	5/12	5/13	5/14	5/15	5/16	5/18	5/19	5/20	5/21	5/22	5/23	LOCATION/REMARKS
				Mon	Tue	Wed	Thu	Fri	Sat	Mon	Tue	Wed	Thu	Fri	Sat	Mon	Tue	Wed	Thu	Fri	Sat	
CPDC	N/A	JOBSITE HOUSEKEEPING		X										X							X	

PHASE 1 (Oregon Ave b/w Beech St & Western Ave NW)

Phase 1A (Eastern Half b/w Beech St & Western Ave NW)		COMPLETED
Phase 1A-1 (SE Corner- Oregon Ave, Chesnut St & Wise Rd)		COMPLETED
Phase 1A-2 (NE Corner- Oregon Ave, Chesnut St & Wise Rd)		COMPLETED
Phase 1B (Western Half b/w Beech St & Western Ave NW)		

CPDC	P1B-1000	Install Maintenance of Traffic/Erosion & Sediment Control Devices; Test Pit, Remove Tree	MOT/ESC																				COMPLETED
CPDC/Omni	P1B-1010	Install Electric Manholes, Conduits, and Concrete Enclosures	DC PLUG/PEPCO																				COMPLETED
CPDC/Omni	P1B-1020	Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes, Outfall (Western Ave to Daniel Lane)	SEWER																				See Detailed Activities Below
CPDC/Omni	P1B-1030	Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes, Outfall (Daniel Lane to Chesnut St)	SEWER																				See Detailed Activities Below
		Install MH15-11 & Basin Connect Pipes (MH15-11 to CB15-8)					X	X	W	X	X												Tentative, Delays in the delivery of the materials
		Install MH15-12 & Sewer Pipes (MH15-11 to MH15-12)					X	X	W	X	X												
		Install 14" Basin Connect Pipe (DIP) b/w CB15-8 and MH15-11										X	X										
CPDC/Omni	P1B-1040	Install Catch Basins, Basin-Connect & Sewer Pipes, and Manholes (Chesnut St to Beech St)	SEWER																				See Detailed Activities Below
		Install Catch Basin and Basin-Connect Pipes																					Tentative, Delays in the delivery of the materials
CPDC	P1B-1050	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta.79+20 to 69+25)	WATER																				See Detailed Activities Below
		Excavation, Installation, & Backfill		X	X	X	X	X	X	W													Watermain
		Pressure Testing and Chlorination									X	X	X	X									See Approved Chlorination Plan
		Tie-in Watermain to Existing (Tentative)														X							Tentative
Omni	P1B-1060	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 55+75 to 69+25)	WATER																				See Detailed Activities Below
		Excavation, Installation, & Backfill		X	X	X	X	X	X	W													Watermain
		Pressure Testing and Chlorination									X	X	X	X									See Approved Chlorination Plan
		Tie-in Watermain to Existing (Tentative)														X							Tentative
CPDC	P1B-1070	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 55+75 to 45+03)	WATER																				See Detailed Activities Below
		Excavation, Installation, & Backfill		X	X	X	X	X	W	X	X	X	X	X	W								Watermain
		Pressure Testing and Chlorination															X	X	X	X	X	X	See Approved Chlorination Plan
		Tie-in Watermain to Existing																					Tentative
CPDC	P1B-1080	Water Service Connections and Replacements (Phase 1B)	WATER																				
		Between Sta.79+20 to 69+25																					Services
		Between Sta. 69+25 to 55+75																					Services
		Between Sta. 55+75 to 45+03																					Services
CPDC	P1B-1090	Roadway Excavation, Install Bus Pads, Geotextile, Aggregate Base (Western Ave to Chesnut St)	CIVIL																				See Detailed Activities Below
CPDC	P1B-1100	Roadway Excavation, Install Bus Pads, Geotextile, Aggregate Base (Chesnut St to Beech St)	CIVIL																				See Detailed Activities Below
(TBD)	P1B-1110	Install PCC Curb, Gutter, Wheelchair Ramps (Western Ave to Dogwood St)	CIVIL																				
(TBD)	P1B-1120	Install PCC Curb, Gutter, Wheelchair Ramps (Dogwood St to Beech St)	CIVIL																				
CPDC	P1B-1130	Install Bioretention Planters, Permeable Pavers, Underdrains and Infiltrations under SW, Endwalls (Western to Daniel)	LID																				See Detailed Activities Below
		Install Underdrain Connect Pipes, L-Wall & Thickened Curb & Gutter (LID 16-2)		X	X	X	X	X	W														LID
		Install Underdrain Connect Pipes, L-Wall & Thickened Curb & Gutter (LID 16-1)		X	X	X																	LID
		Install Underdrain Connect Pipes, L-Wall & Thickened Curb & Gutter (LID 15-2)		X	X	X																	LID
		Install Underdrain Connect Pipes, L-Wall & Thickened Curb & Gutter (LID 15-4)				X	X	X	W	X													LID
		Install Underdrain Connect Pipes, L-Wall & Thickened Curb & Gutter (LID 14-4)										X	X	X	X	W							LID
(TBD)	P1B-1135	Install Bioretention Planters, Permeable Pavers, Underdrains and Infiltrations under SW, Endwalls (Daniel to Beech)	LID																				
(TBD)	P1B-1140	Install Porous Flexible, Exposed Aggregate SW, Coping, and Property Driveway Entrances	LID																				
(TBD)	P1B-1150	Install 8" HMA Base Course, 19mm (1B)	ASPHALT																				
Phase 1B-1 (SW Corner- Oregon Ave, Chesnut St & Wise Rd)																							
TBD	P1B1-1000	Install Sewer Manhole, Sewer and Basin Connect Pipes	SEWER																				
TBD	P1B1-1010	Roadway Excavation, Install Geotextile & Aggregate Base	CIVIL																				
TBD	P1B1-1020	Demolish Existing Pavement & Install Curb, Gutter, Exposed Sidewalk	CIVIL																				
TBD	P1B1-1030	Install 8" HMA Base Course, 19mm (1B-1)	ASPHALT																				
Phase 1B-2 (NW Corner- Oregon Ave, Chesnut St & Wise Rd)																							
TBD	P1B2-1000	Install Triple Catch Basin, Basin Connect Pipes	SEWER																				
TBD	P1B2-1010	Install Watermain, Gate Valves, Thurst Block, Fittings & Appurtenances	WATER																				
TBD	P1B2-1020	Roadway Excavation, Install Geotextile & Aggregate Base	CIVIL																				
TBD	P1B2-1030	Demolish Existing Pavement & Install Curb, Gutter, Exposed Sidewalk, Ramps	CIVIL																				
TBD	P1B2-1040	Install 8" HMA Base Course, 19mm (1B-2)	ASPHALT																				
CPDC	P1A-1100	Install PCC Curb, Gutter, Top Soil & Seed (Dogwood St to Beech St)	CIVIL																				See Detailed Activities Below (Remaining Beech to Chesnut, Re: PEPCO Poles)
																							10% Will done on after Phase 1B

NOTES:	X DAYTIME WORK N NIGHT WORK	H APPROVED HOLIDAY WORK (by the Engineer) W WEEKEND WORK (To be Requested)
--------	---	--