



THREE- WEEK LOOK- AHEAD CONSTRUCTION SCHEDULE

PROJECT: RECONSTRUCTION OF OREGON AVE NW		 DISTRICT DEPT OF TRANSPORTATION 55 M ST SE, WASHINGTON, DC 20003	 CAPITOL PAVING OF DC, INC. 2211 CHANNING ST NE, WASHINGTON, DC 20018																																						
CONTRACT: DCKA-2019-C-0002																																									
LOCATION: OREGON AVE NW B/W MILITARY RD TO WESTERN AVE; FROM OREGON AVE TO 31ST ST		May 18-June 6, 2020																																							
RESP/CREW	SCHEDULE ID	TASK / DESCRIPTION OF WORK	SCOPE	5/18 Mon	5/19 Tue	5/20 Wed	5/21 Thu	5/22 Fri	5/23 Sat	5/25 Mon	5/26 Tue	5/27 Wed	5/28 Thu	5/29 Fri	5/30 Sat	6/1 Mon	6/2 Tue	6/3 Wed	6/4 Thu	6/5 Fri	6/6 Sat	LOCATION/REMARKS																			
CPDC	N/A	JOBSITE HOUSEKEEPING		X				X							X						X																				
PHASE 1 (Oregon Ave b/w Beech St & Western Ave NW)																																									
Phase 1A (Eastern Half b/w Beech St & Western Ave NW)																																									
Phase 1A-1 (SE Corner- Oregon Ave, Chesnut St & Wise Rd)																																									
Phase 1A-2 (NE Corner- Oregon Ave, Chesnut St & Wise Rd)																																									
Phase 1B (Western Half b/w Beech St & Western Ave NW)																																									
CPDC	P1B-1000	Install Maintenance of Traffic/Erosion & Sediment Control Devices; Test Pit, Remove Tree	MOT/ESC																			COMPLETED																			
CPDC/Omni	P1B-1010	Install Electric Manholes, Conduits, and Concrete Enclosures	DC PLUG/PEPCO																			COMPLETED																			
CPDC/Omni	P1B-1020	Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes, Outfall (Western Ave to Daniel Lane)	SEWER																			COMPLETED																			
CPDC/Omni	P1B-1030	Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes, Outfall (Daniel Lane to Chesnut St)	SEWER																			COMPLETED																			
CPDC/Omni	P1B-1040	Install Catch Basins, Basin-Connect & Sewer Pipes, and Manholes (Chesnut St to Beech St) <i>Install CB12-4 & Basin Connect Pipes</i>	SEWER																			See Detailed Activities Below 90% Complete																			
CPDC	P1B-1050	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 79+20 to 69+25) <i>Tie-In Watermain to Existing (Tentative)</i>	WATER				X															See Detailed Activities Below Tentative																			
Omni	P1B-1060	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 55+75 to 69+25) <i>Pressure Testing and Chlorination (Chesnut to Daniel)</i> <i>Pressure Testing and Chlorination (Daniel to Sta. 69+25)</i> <i>Tie-In Watermain to Existing (Tentative)</i>	WATER		X	X	X	X/H														See Detailed Activities Below See Approved Chlorination Plan See Approved Chlorination Plan Tentative																			
CPDC	P1B-1070	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 55+75 to 45+03) <i>Pressure Testing and Chlorination</i> <i>Tie-In Watermain to Existing</i>	WATER	X	X	X	X	X/H														See Detailed Activities Below See Approved Chlorination Plan Tentative																			
CPDC	P1B-1080	Water Service Connections and Replacements (Phase 1B) <i>Between Sta. 79+20 to 69+25</i> <i>Between Sta. 69+25 to 55+75</i> <i>Between Sta. 55+75 to 45+03</i>	WATER								X	X	X	X	W	X	X					Tentative, Pending Tie- In Services																			
CPDC	P1B-1090	Roadway Excavation, Install Bus Pads, Geotextile, Aggregate Base (Western Ave to Chesnut St) <i>Roadway Excavation, Install GAB, Geotextile (Western Ave to Limits)</i> <i>Roadway Excavation, Install GAB, Geotextile (Western Ave to Daniel)</i>	CIVIL			X	X	X	X/H		X	X										See Detailed Activities Below X X X X X W X X																			
CPDC	P1B-1100	Roadway Excavation, Install Bus Pads, Geotextile, Aggregate Base (Chesnut St to Beech St)	CIVIL																			See Detailed Activities Below																			
CPDC	P1B-1110	Install PCC Curb, Gutter, Wheelchair Ramps (Western Ave to Dogwood St) <i>Install PCC Curb and Gutter (Western Ave to Limits)</i> <i>Install PCC Curb and Gutter (Western Ave to Daniel)</i>	CIVIL			X	X	X	X/H		X											See Detailed Activities Below X X X X/H X X X W X X																			
CPDC	P1B-1120	Install PCC Curb, Gutter, Wheelchair Ramps (Dogwood St to Beech St)	CIVIL																			See Detailed Activities Below																			
CPDC	P1B-1130	Install Bioretention Planters, Permeable Pavers, Underdrains and Infiltrations under SW, Endwalls (Western to Daniel) <i>Install Underdrain Connect Pipes, L-Wall & Thickened Curb & Gutter (b/w Sta. 184+00 to Western Ave)</i>	LID			X	X	X	X/H		X	X	X	X	W							See Detailed Activities Below X X X X/H X X X X W LID																			
CPDC	P1B-1135	Install Bioretention Planters, Permeable Pavers, Underdrains and Infiltrations under SW, Endwalls (Daniel to Beech) <i>Install Underdrain Connect Pipes, L-Wall & Thickened Curb & Gutter (b/w Daniel Lane & Chesnut St)</i> <i>Install Underdrain Connect Pipes, L-Wall & Thickened Curb & Gutter (b/w Beech St & Chesnut St)</i>	LID	X																		See Detailed Activities Below X X X X X X W LID																			
(TBD)	P1B-1140	Install Porous Flexible, Exposed Aggregate SW, Coping, and Property Driveway Entrances	LID													X	X	X	X	X	W	LID																			
(TBD)	P1B-1150	Install 8" HMA Base Course, 19mm (1B)	ASPHALT																																						
Phase 1B-1 (SW Corner- Oregon Ave, Chesnut St & Wise Rd)																																									
TBD	P1B1-1000	Install Sewer Manhole, Sewer and Basin Connect Pipes	SEWER																																						
TBD	P1B1-1010	Roadway Excavation, Install Geotextile & Aggregate Base	CIVIL																																						
TBD	P1B1-1020	Demolish Existing Pavement & Install Curb, Gutter, Exposed Sidewalk	CIVIL																																						
TBD	P1B1-1030	Install 8" HMA Base Course, 19mm (1B-1)	ASPHALT																																						
Phase 1B-2 (NW Corner- Oregon Ave, Chesnut St & Wise Rd)																																									
TBD	P1B2-1000	Install Triple Catch Basin, Basin Connect Pipes	SEWER																																						
TBD	P1B2-1010	Install Watermain, Gate Valves, Thurst Block, Fittings & Appurtenances	WATER																																						
TBD	P1B2-1020	Roadway Excavation, Install Geotextile & Aggregate Base	CIVIL																																						
TBD	P1B2-1030	Demolish Existing Pavement & Install Curb, Gutter, Exposed Sidewalk, Ramps	CIVIL																																						
TBD	P1B2-1040	Install 8" HMA Base Course, 19mm (1B-2)	ASPHALT																																						
CPDC	P1A-1100	Install PCC Curb, Gutter, Top Soil & Seed (Dogwood St to Beech St)	CIVIL																			See Detailed Activities Below (Remaining Beech to Chesnut, Re: PEPCO Poles) 10% Will done on after Phase 1B																			
NOTES:				X	DAYTIME WORK																		H	APPROVED HOLIDAY WORK (by the Engineer)																	
				N	NIGHT WORK																		W	WEEKEND WORK (To be Requested)																	