



THREE- WEEK LOOK-AHEAD CONSTRUCTION SCHEDULE

| PROJECT: | RECONSTRUCTION OF OREGON AVE NW | | DISTRICT DEPT OF TRANSPORTATION |  CAPITOL PAVING OF DC, INC. | | | | | | | | | | | | | | | | | | | |
|---|--|---|---------------------------------|---|---|----------|----------|----------|---------|---------|---------|---------|---------|---|---------|---------|----------|-----------|----------|---|---------------------------------|----------|--|
| | CONTRACT: | DCKA-2019-C-0002 | |  55 M ST SE, WASHINGTON, DC 20003 | | | | | | | | | | 2211 CHANNING ST NE, WASHINGTON, DC 20018 | | | | | | | | | |
| LOCATION: | OREGON AVE NW B/W MILITARY RD TO WESTERN AVE; FROM OREGON AVE TO 31ST ST | | April 27-May 16, 2020 | | | | | | | | | | | | | | | | | | | | |
| RESP/CREW | SCHEDULE ID | TASK / DESCRIPTION OF WORK | SCOPE | Mon | 4/27 Tue | 4/28 Wed | 4/29 Thu | 4/30 Fri | 5/1 Sat | 5/2 Mon | 5/4 Tue | 5/5 Wed | 5/6 Thu | 5/7 Fri | 5/8 Sat | 5/9 Mon | 5/11 Tue | 5/12 Wed | 5/13 Thu | 5/14 Fri | 5/15 Sat | 5/16 Sun | LOCATION/REMARKS |
| CPDC | N/A | JOBSITE HOUSEKEEPING | | X | | | | | | | | | | | | | | | | | | | |
| Phase 1 (Oregon Ave b/w Beech St & Western Ave NW) | | | | | | | | | | | | | | | | | | | | | | | |
| Phase 1A (Eastern Half b/w Beech St & Western Ave NW) | | | | | | | | | | | | | | | | | | COMPLETED | | | | | |
| Phase 1A-1 (SE Corner- Oregon Ave, Chesnut St & Wise Rd) | | | | | | | | | | | | | | | | | | COMPLETED | | | | | |
| Phase 1A-2 (NE Corner- Oregon Ave, Chesnut St & Wise Rd) | | | | | | | | | | | | | | | | | | COMPLETED | | | | | |
| Phase 1B (Western Half b/w Beech St & Western Ave NW) | | | | | | | | | | | | | | | | | | | | | | | |
| CPDC | P1B-1000 | Install Maintenance of Traffic/Erosion & Sediment Control Devices; Test Pit, Remove Tree | MOT/ESC | | | | | | | | | | | | | | | | | COMPLETED | | | |
| CPDC/Omni | P1B-1010 | Install Electric Manholes, Conduits, and Concrete Enclosures <i>Backfill @ Western Ave</i> | DC PLUG/PEPCO | | | X | | | | | | | | | | | | | | | | | Phase 1B |
| CPDC/Omni | P1B-1020 | Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes, Outfall (Western Ave to Daniel Lane) | SEWER | | | | | | | | | | | | | | | | | See Detailed Activities Below | | | |
| CPDC/Omni | P1B-1030 | Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes, Outfall (Daniel Lane to Chesnut St) <i>Install CB14-4 & Basin-Connect Pipes (MH14-1 to CB14-4)</i> <i>Install MH15-11 & Basin Connect Pipes (MH15-11 to CB15-8)</i> <i>Install MH15-12 & Sewer Pipes (MH15-11 to MH15-12)</i> | SEWER | | X | X | X | X | | | | | | | | | | | | | | | Tentative, Delays in the delivery of the materials |
| CPDC/Omni | P1B-1040 | Install Catch Basins, Basin-Connect & Sewer Pipes, and Manholes (Chesnut St to Beech St) | SEWER | | | | | | | | | | | | | | | | | See Detailed Activities Below | | | |
| CPDC | P1B-1050 | Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 79+20 to 69+25) <i>Excavation, Installation, & Backfill</i> <i>Pressure Testing and Chlorination</i> | WATER | | X | X | X | X | X | W | X | X | X | X | X | W | | | | | | | Watermain See Approved Chlorination Plan |
| Omni | P1B-1060 | Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 55+75 to 69+25) <i>Excavation, Installation, & Backfill</i> <i>Pressure Testing and Chlorination</i> | WATER | | X | X | X | X | X | W | X | | | | | | X | X | X | X | X | W | Watermain See Approved Chlorination Plan |
| CPDC | P1B-1070 | Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 55+75 to 45+03) <i>Excavation, Installation, & Backfill</i> <i>Pressure Testing and Chlorination</i> | WATER | | | | | | | | | | | | | | | | | See Detailed Activities Below | | | |
| CPDC | P1B-1080 | Water Service Connections and Replacements (Phase 1B) | WATER | | | | | | | | | | | | X | X | W | X | X | X | X | | Watermain See Approved Chlorination Plan |
| CPDC | P1B-1090 | Roadway Excavation, Install Bus Pads, Geotextile, Aggregate Base (Western Ave to Chesnut St) | CIVIL | | | | | | | | | | | | | | | | | See Detailed Activities Below | | | |
| CPDC | P1B-1100 | Roadway Excavation, Install Bus Pads, Geotextile, Aggregate Base (Chesnut St to Beech St) | CIVIL | | | | | | | | | | | | | | | | | See Detailed Activities Below | | | |
| (TBD) | P1B-1110 | Install PCC Curb, Gutter, Wheelchair Ramps (Western Ave to Dogwood St) | CIVIL | | | | | | | | | | | | | | | | | | | | |
| (TBD) | P1B-1120 | Install PCC Curb, Gutter, Wheelchair Ramps (Dogwood St to Beech St) | CIVIL | | | | | | | | | | | | | | | | | | | | |
| CPDC | P1B-1130 | Install Bioretention Planters, Permeable Pavers, Underdrains and Infiltrations under SW, Endwalls (Western to Daniel) <i>Install L-Wall & Thickened Curb & Gutter (LID 16-3)</i> <i>Install Underdrain Connect Pipes, L-Wall & Thickened Curb & Gutter (LID 16-2)</i> <i>Install Underdrain Connect Pipes, L-Wall & Thickened Curb & Gutter (LID 16-1)</i> | LID | | X | X | X | | | | | | | | X | X | X | X | | | | | LID LID LID |
| (TBD) | P1B-1135 | Install Bioretention Planters, Permeable Pavers, Underdrains and Infiltrations under SW, Endwalls (Daniel to Beech) | LID | | | | | | | | | | | | | | | | | | | | |
| (TBD) | P1B-1140 | Install Porous Flexible, Exposed Aggregate SW, Coping, and Property Driveway Entrances | LID | | | | | | | | | | | | | | | | | | | | |
| (TBD) | P1B-1150 | Install 8" HMA Base Course, 19mm (1B) | ASPHALT | | | | | | | | | | | | | | | | | | | | |
| Phase 1B-1 (SW Corner- Oregon Ave, Chesnut St & Wise Rd) | | | | | | | | | | | | | | | | | | | | | | | |
| TBD | P1B1-1000 | Install Sewer Manhole, Sewer and Basin Connect Pipes | SEWER | | | | | | | | | | | | | | | | | | | | |
| TBD | P1B1-1010 | Roadway Excavation, Install Geotextile & Aggregate Base | CIVIL | | | | | | | | | | | | | | | | | | | | |
| TBD | P1B1-1020 | Demolish Existing Pavement & Install Curb, Gutter, Exposed Sidewalk | CIVIL | | | | | | | | | | | | | | | | | | | | |
| TBD | P1B1-1030 | Install 8" HMA Base Course, 19mm (1B-1) | ASPHALT | | | | | | | | | | | | | | | | | | | | |
| Phase 1B-2 (NW Corner- Oregon Ave, Chesnut St & Wise Rd) | | | | | | | | | | | | | | | | | | | | | | | |
| TBD | P1B2-1000 | Install Triple Catch Basin, Basin Connect Pipes | SEWER | | | | | | | | | | | | | | | | | | | | |
| TBD | P1B2-1010 | Install Watermain, Gate Valves, Thurst Block, Fittings & Appurtenances | WATER | | | | | | | | | | | | | | | | | | | | |
| TBD | P1B2-1020 | Roadway Excavation, Install Geotextile & Aggregate Base | CIVIL | | | | | | | | | | | | | | | | | | | | |
| TBD | P1B2-1030 | Demolish Existing Pavement & Install Curb, Gutter, Exposed Sidewalk, Ramps | CIVIL | | | | | | | | | | | | | | | | | | | | |
| TBD | P1B2-1040 | Install 8" HMA Base Course, 19mm (1B-2) | ASPHALT | | | | | | | | | | | | | | | | | | | | |
| CPDC | P1A-1100 | Install PCC Curb, Gutter, Top Soil & Seed (Dogwood St to Beech St) | CIVIL | | | | | | | | | | | | | | | | | See Detailed Activities Below (Remaining Beech to Chesnut, Re: PEPCO Poles) | 10% Will done on after Phase 1B | | |
| NOTES: | | | | X | DAYTIME WORK | | | | | | | | | | | | | | | | | | |
| | | | | N | NIGHT WORK | | | | | | | | | | | | | | | | | | |
| | | | | H | APPROVED HOLIDAY WORK (by the Engineer) | | | | | | | | | | | | | | | | | | |
| | | | | W | WEEKEND WORK (To be Requested) | | | | | | | | | | | | | | | | | | |