

**THREE- WEEK LOOK- AHEAD CONSTRUCTION SCHEDULE**

PROJECT:	RECONSTRUCTION OF OREGON AVE NW	 <b>DISTRICT DEPT OF TRANSPORTATION</b> 55 M ST SE, WASHINGTON, DC 20003	 <b>CAPITOL PAVING OF DC, INC.</b> 2211 CHANNING ST NE, WASHINGTON, DC 20018
CONTRACT:	DCKA-2019-C-0002		
LOCATION:	OREGON AVE NW B/W MILITARY RD TO WESTERN AVE; FROM OREGON AVE TO 31ST ST		

**April 6-25, 2020**

RESP/CREW	SCHEDULE ID	TASK / DESCRIPTION OF WORK	SCOPE	4/6	4/7	4/8	4/9	4/10	4/11	4/13	4/14	4/15	4/16	4/17	4/18	4/20	4/21	4/22	4/23	4/24	4/25	LOCATION/REMARKS
				Mon	Tue	Wed	Thu	Fri	Sat	Mon	Tue	Wed	Thu	Fri	Sat	Mon	Tue	Wed	Thu	Fri	Sat	
CPDC	N/A	JOBSITE HOUSEKEEPING		X				X						X						X		

**PHASE 1 (Oregon Ave b/w Beech St & Western Ave NW)**

**Phase 1A (Eastern Half b/w Beech St & Western Ave NW)**

**Phase 1A-1 (SE Corner- Oregon Ave, Chesnut St & Wise Rd)**

**Phase 1A-2 (NE Corner- Oregon Ave, Chesnut St & Wise Rd)**

**Phase 1B (Western Half b/w Beech St & Western Ave NW)**

CPDC	P1B-1000	Install Maintenance of Traffic/Erosion & Sediment Control Devices; Test Pit, Remove Tree <i>Install Erosion &amp; Sediment Control Devices and additional Signs and MOT Devices</i>	MOT/ESC	See Detailed Activities Below																				
				X	X	X																Phase 1B		
CPDC	P1B-1010	Install Electric Manholes, Conduits, and Concrete Enclosures <i>Installation @ Birch St</i>	DC PLUG/PEPCO	See Detailed Activities Below																				
							X	X															Phase 1B	
				<i>Installation b/w M35 to Chesnut St</i>			X				X	X	X	X										Phase 1B
				<i>Installation @ Dogwood St</i>					X	W														Phase 1B
Omni				<i>Installation @ Daniel Lane</i>							X	X	X	X										Phase 1B
		<i>Installation @ Western Ave</i>											X	W	X	X	X	X	X	X		Phase 1B		
CPDC	P1B-1020	Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes, Outfall (Western Ave to Daniel Lane)	SEWER							X	X	X	X	X	W	X	X	X	X	X	W	Phase 1B		
(TBD)	P1B-1030	Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes, Outfall (Daniel Lane to Chesnut St)	SEWER																					
CPDC	P1B-1040	Install Catch Basins, Basin-Connect & Sewer Pipes, and Manholes (Chesnut St to Beech St)	SEWER	X	X	X	X	X	W	X	X	X	X	X	W	X	X	X	X	X	W	Phase 1B		
(TBD)	P1B-1050	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 79+20 to 60+72)	WATER																					
(TBD)	P1B-1060	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 60+72 to 54+66)	WATER																					
(TBD)	P1B-1070	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 54+66 to 45+03)	WATER																					
(TBD)	P1B-1080	Water Service Connections and Replacements (Phase 1B)	WATER																					
CPDC	P1B-1090	Roadway Excavation, Install Bus Pads, Geotextile, Aggregate Base (Western Ave to Chesnut St)	CIVIL	See Detailed Activities Below																				
				<i>Hard Surface Excavation (Milling)</i>			X	X	X														Milling 2" Only	
CPDC	P1B-1100	Roadway Excavation, Install Bus Pads, Geotextile, Aggregate Base (Chesnut St to Beech St)	CIVIL	See Detailed Activities Below																				
				<i>Hard Surface Excavation (Milling)</i>		X	X																Milling 2" Only	
(TBD)	P1B-1110	Install PCC Curb, Gutter, Wheelchair Ramps (Western Ave to Dogwood St)	CIVIL																					
(TBD)	P1B-1120	Install PCC Curb, Gutter, Wheelchair Ramps (Dogwood St to Beech St)	CIVIL																					
(TBD)	P1B-1130	Install Bioretention Planters, Permeable Pavers, Underdrains and Infiltrations under SW, Endwalls (Western to Daniel)	LID																					
(TBD)	P1B-1135	Install Bioretention Planters, Permeable Pavers, Underdrains and Infiltrations under SW, Endwalls (Daniel to Beech)	LID																					
(TBD)	P1B-1140	Install Porous Flexible, Exposed Aggregate SW, Coping, and Property Driveway Entrances	LID																					
(TBD)	P1B-1150	Install 8" HMA Base Course, 19mmn (1B)	ASPHALT																					

### THREE- WEEK LOOK- AHEAD CONSTRUCTION SCHEDULE

PROJECT:	RECONSTRUCTION OF OREGON AVE NW	<b>DISTRICT DEPT OF TRANSPORTATION</b> 55 M ST SE, WASHINGTON, DC 20003	<b>CAPITOL PAVING OF DC, INC.</b> 2211 CHANNING ST NE, WASHINGTON, DC 20018
CONTRACT:	DCKA-2019-C-0002		
LOCATION:	OREGON AVE NW B/W MILITARY RD TO WESTERN AVE; FROM OREGON AVE TO 31ST ST		

**April 6-25, 2020**

RESP/CREW	SCHEDULE ID	TASK / DESCRIPTION OF WORK	SCOPE	4/6	4/7	4/8	4/9	4/10	4/11	4/13	4/14	4/15	4/16	4/17	4/18	4/20	4/21	4/22	4/23	4/24	4/25	LOCATION/REMARKS	
				Mon	Tue	Wed	Thu	Fri	Sat	Mon	Tue	Wed	Thu	Fri	Sat	Mon	Tue	Wed	Thu	Fri	Sat		
<b>Phase 1B-1 (SW Corner- Oregon Ave, Chesnut St &amp; Wise Rd)</b>																							
TBD	P1B1-1000	Install Sewer Manhole, Sewer and Basin Connect Pipes	SEWER																				
TBD	P1B1-1010	Roadway Excavation, Install Geotextile & Aggregate Base	CIVIL																				
TBD	P1B1-1020	Demolish Existing Pavement & Install Curb, Gutter, Exposed Sidewalk	CIVIL																				
TBD	P1B1-1030	Install 8" HMA Base Course, 19mmn (1B-1)	ASPHALT																				
<b>Phase 1B-2 (NW Corner- Oregon Ave, Chesnut St &amp; Wise Rd)</b>																							
TBD	P1B2-1000	Install Triple Catch Basin, Basin Connect Pipes	SEWER																				
TBD	P1B2-1010	Install Watermain, Gate Valves, Thurst Block, Fittings & Appurtenances	WATER																				
TBD	P1B2-1020	Roadway Excavation, Install Geotextile & Aggregate Base	CIVIL																				
TBD	P1B2-1030	Demolish Existing Pavement & Install Curb, Gutter, Exposed Sidewalk, Ramps	CIVIL																				
TBD	P1B2-1040	Install 8" HMA Base Course, 19mmn (1B-2)	ASPHALT																				
CPDC	P1A-1100	Install PCC Curb, Gutter, Top Soil & Seed (Dogwood St to Beech St)	CIVIL	See Detailed Activities Below (Remaining Beech to Chesnut, Re: PEPCO Poles)																		10% Will done on after Phase 1B	

NOTES:

X DAYTIME WORK  
N NIGHT WORK

H APPROVED HOLIDAY WORK (by the Engineer)  
W WEEKEND WORK (To be Requested)